2012/13 Quarter 2

Structure of Quarterly Performance Report
Summary
Quarterly Department Workplan Performance
Cumulative Department Workplan Performance
Location of Transfers to Lower Local Services and Capital Investments
Submission checklist
I hereby submit
Name and Signature:
Chief Administrative Officer, Pader District
Date: 6/7/2013
cc. The LCV Chairperson (District)/ The Mayor (Municipality)

2012/13 Quarter 2

Summary: Overview of Revenues and Expenditures

Overall Revenue Performance

	Cumulative Receipts		Performance
UShs 000's	Approved Budget	Cumulative Receipts	% Budget Received
1. Locally Raised Revenues	532,897	72,026	14%
2a. Discretionary Government Transfers	3,050,516	1,607,953	53%
2b. Conditional Government Transfers	12,105,564	5,755,334	48%
2c. Other Government Transfers	5,460,321	2,797,572	51%
3. Local Development Grant	743,089	352,967	47%
4. Donor Funding	1,058,565	466,867	44%
Total Revenues	22,950,953	11,052,719	48%

Overall Expenditure Performance

	Cumulative Releases	and Expenditur	e	Perfro	omance	
UShs 000's	Approved Budget	Cumulative Releases	Cumulative Expenditure	% Budget Released	% Budget Spent	% Releases Spent
1a Administration	1,614,565	711,557	551,510	44%	34%	78%
2 Finance	159,106	68,553	62,893	43%	40%	92%
3 Statutory Bodies	801,157	319,152	179,563	40%	22%	56%
4 Production and Marketing	1,607,064	736,583	352,195	46%	22%	48%
5 Health	2,935,222	1,236,073	608,303	42%	21%	49%
6 Education	7,568,278	3,722,589	2,156,494	49%	28%	58%
7a Roads and Engineering	3,501,440	1,757,544	175,990	50%	5%	10%
7b Water	1,292,533	625,990	311,923	48%	24%	50%
8 Natural Resources	160,587	74,144	38,597	46%	24%	52%
9 Community Based Services	3,046,004	1,514,061	39,328	50%	1%	3%
10 Planning	229,499	95,034	70,662	41%	31%	74%
11 Internal Audit	35,500	14,761	12,884	42%	36%	87%
Grand Total	22,950,955	10,876,041	4,560,342	47%	20%	42%
Wage Rec't:	6,671,565	2,451,584	2,494,048	37%	37%	102%
Non Wage Rec't:	5,212,495	3,091,453	985,529	59%	19%	32%
Domestic Dev't	10,008,331	4,954,999	834,918	50%	8%	17%
Donor Dev't	1,058,565	378,005	245,848	36%	23%	65%

Summary of Cumulative Receipts, disbursements and Expenditure for FY 2012/13

The District received 11,052,719,000 of the total budget of Uganda shillings 22, 950,953,000 for the district this is about 48% of the total district budget of about giving a budget deficit of about 2%. It cumulatively released a total sum of 10,923,800,000 Uganda shillings to the different departments in the district as well as sub-counties. The cumulative expenditure for the department is about 4,382,370,000 Uganda shillings and this is majorly payment for recurrent activities, retention for last year's activities (projects). The little consumption accrued from low implementation rate of capital development and particularly in the following department projects, Road and Engineering, Water department, Community base services, Education and Health departments. The low absorption were due to the following factors (a) Demand driven activities in the community departments in particularly NUSAF2, Roads and Engineering department Support

2012/13 Quarter 2

Summary: Overview of Revenues and Expenditures

to the North contractor had not yet taken up the project due to conflicting price quotation in the projects and inflation which has affected the prices it about 13%, Planning Units most of the LGMSDP projects started about 15% have been implemented and lastly Water Department Concern World Wide projects not yet taken too only about 18% implemented. Hence, the huge amount of monies left in the unspent balance is as result of most unpaid capital development projects the work either started late or not yet started completly, IFMS technicality, or the work completely not contracted.

2012/13 Quarter 2

Summary: Cummulative Revenue Performance

	Cumulative Receipts		Performance	
UShs 000's	Approved Budget	Cumulative Receipts	% Budget Received	
1. Locally Raised Revenues	532,897	72,026	14%	
Rent & rates-produced assets-from private entities	1,200	0	0%	
Local Service Tax	45,000	6,923	15%	
Locally Raised Revenues	179,845	33,638	19%	
Market/Gate Charges	10,000	0	0%	
Other licences	10,000	2,600	26%	
Registration (e.g. Births, Deaths, Marriages, etc.) Fees	5,000	45	1%	
and Fees	15,000	0	0%	
Registration of Businesses	13,356	750	6%	
Other Fees and Charges	96,983	19,829	20%	
Sale of non-produced government Properties/assets	101,512	7,942	8%	
Application Fees	50,000	300	1%	
Animal & Crop Husbandry related levies	5,000	0	0%	
2a. Discretionary Government Transfers	3,050,516	1,607,953	53%	
Urban Unconditional Grant - Non Wage	67,540	30,550	45%	
Jrban Equalisation Grant	17,149	10,401	61%	
Hard to reach allowances	1,302,429	651,214	50%	
District Equalisation Grant	70,037	33,122	47%	
Γransfer of Urban Unconditional Grant - Wage	120,378	17,916	15%	
Fransfer of District Unconditional Grant - Wage	1,058,897	502,679	47%	
District Unconditional Grant - Non Wage	414,086	362,070	87%	
2b. Conditional Government Transfers	12,105,564	5,755,334	48%	
Conditional Transfers for Non Wage Technical Institutes	124,200	62,100	50%	
Conditional Grant to Secondary Salaries	508,980	229,460	45%	
Conditional Grant to Women Youth and Disability Grant	12,170	5,037	41%	
Conditional Grant to SFG	981,379	466,155	47%	
Conditional Grant to Secondary Education	328,026	218,684	67%	
Conditional Grant to Primary Salaries	3,339,913	1,542,307	46%	
Conditional Transfers for Non Wage Technical & Farm Schools	127,533	82,800	65%	
Conditional Grant to Tertiary Salaries	50,129	44,640	89%	
Conditional transfer for Rural Water	764,219	363,502	48%	
Conditional Grant to Primary Education	452,375	301,584	67%	
Conditional Grant to PHC Salaries	1,263,203	547,848	43%	
Conditional Transfers for Wage Technical & Farm Schools	150,275	85,022	57%	
Conditional Grant to PHC - development	778,893	320,850	41%	
Conditional transfers to Special Grant for PWDs	25,409	12,016	47%	
Conditional Grant to PAF monitoring	100,047	47,315	47%	
Conditional Grant to NGO Hospitals	23,402	11,067	47%	
Conditional Grant to Functional Adult Lit	13,342	4,995	37%	
Conditional Grant to DSC Chairs' Salaries	23,400	9,000	38%	
Conditional Grant to District Natural Res Wetlands (Non Wage)	83,371	41,636	50%	
Conditional Grant to Community Devt Assistants Non Wage	3,388	1,602	47%	
Conditional Grant to Agric. Ext Salaries	20,869	5,140	25%	
Conditional Grant for NAADS	1,119,794	531,903	48%	
Conditional Grant to PHC- Non wage	96,908	45,830	47%	
		15,050	17,70	

2012/13 Quarter 2

Summary: Cummulative Revenue Performance

•	Cumulative Receipts		Performance
UShs 000's	Approved Budget	Cumulative Receipts	% Budget Received
Conditional transfers to Contracts Committee/DSC/PAC/Land Boards, etc.	79,435	37,567	47%
Conditional transfers to Councillors allowances and Ex- Gratia for LLGs	106,080	17,121	16%
Conditional transfers to DSC Operational Costs	29,176	13,798	47%
Conditional transfers to Production and Marketing	302,925	143,261	47%
Conditional transfers to Salary and Gratuity for LG elected Political Leaders	154,440	65,000	42%
Roads Rehabilitation Grant	882,228	419,058	47%
Conditional Transfers for Wage Technical Institutes	123,451	61,725	50%
Sanitation and Hygiene	21,000	9,931	47%
2c. Other Government Transfers	5,460,321	2,797,572	51%
Support to the North	933,592	705,265	76%
CDD TOP UP FUNDS	54,706	26,353	48%
Road funds	620,045	245,644	40%
Unspent balances - donor	136,424	34,106	25%
NUSAF 2	2,614,323	1,307,162	50%
Unspent balances – Other Government Transfers	465,471	232,735	50%
CAIIP-2	60,000	29,500	49%
Other Transfers from Central Government	430,709	157,579	37%
NODDING SYNDROME FUNDS	73,369	31,060	42%
YOUTH CHILDREN	25,000	12,500	50%
ALREP	46,682	15,669	34%
3. Local Development Grant	743,089	352,967	47%
LGMSD (Former LGDP)	743,089	352,967	47%
4. Donor Funding	1,058,565	466,867	44%
PACE	1,210	0	0%
Danida RRP (unspent balance)	136,424	34,117	25%
The Carter Centre	34,600	9,414	27%
UNICEF	333,662	172,084	52%
Concern World wide	476,011	238,006	50%
HUB Pajule	7,000	7,000	100%
FAO	20,500	6,246	30%
NTD	49,158	0	0%
Total Revenues	22,950,953	11,052,719	48%

(i) Cummulative Performance for Locally Raised Revenues

Most of the sources of revenues that were planned to generate revenues have not eg Sale of Government Motorcylces and Vehicles all have not taken place but will be done in third quarter

(ii) Cummulative Performance for Central Government Transfers

There was general reduction in the Actual releases for most of the Capital development Grants for instance PRDP and Support to the North . However, there was surplus in the Local Government transfer Non Wage $\,$ with about 80% of the planned revenue

$\label{lem:commutative} \textbf{(iii) Cummulative Performance for Donor Funding}$

Donner funding with the exception of Concern World wide, Unicef and Danida the main funder of the District, some of the Donors especially NTD Carter centre did not send in their grants

2012/13 Quarter 2

Summary: Department Performance and Plans by Workplan

Workplan 1a: Administration

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	1,255,409	591,368	47%	313,853	294,853	94%
Conditional Grant to PAF monitoring	1,237	618	50%	309	309	100%
Locally Raised Revenues	87,123	10,437	12%	21,781	3,781	17%
Multi-Sectoral Transfers to LLGs	382,935	191,468	50%	95,734	95,734	100%
District Unconditional Grant - Non Wage	86,531	41,265	48%	21,633	20,633	95%
Transfer of District Unconditional Grant - Wage	697,585	347,579	50%	174,396	174,396	100%
Development Revenues	359,156	138,189	38%	89,789	87,333	97%
LGMSD (Former LGDP)	194,866	61,056	31%	48,717	48,717	100%
Unspent balances - Other Government Transfers	10,800	5,400	50%	2,700	2,700	100%
Multi-Sectoral Transfers to LLGs	117,631	58,716	50%	29,408	29,408	100%
District Equalisation Grant	35,859	13,018	36%	8,965	6,509	73%
Total Revenues	1,614,565	729,557	45%	403,642	382,186	95%
B: Overall Workplan Expenditures:						
Recurrent Expenditure	1,255,409	492,695	39%	313,853	242,892	77%
Wage	697,585	308,364	44%	174,396	154,182	88%
Non Wage	557,825	184,331	33%	139,456	88,710	64%
Development Expenditure	359,156	58,816	16%	89,789	29,408	33%
Domestic Development	359,156	58,816	16%	89,789	29,408	33%
Donor Development	0	0		0	0	
Total Expenditure	1,614,565	551,510	34%	403,642	272,300	67%
C: Unspent Balances:						
Recurrent Balances		98,673	8%			
Development Balances		61,374	17%			
Domestic Development		61,374	17%			
Donor Development		0				
Total Unspent Balance (Provide details as an annex)		178,046	11%			

The department budgeted for Uganda shillings 1,614,565,000 and cumulatively obtained 729,557,000 by the end of the second quarter, this is about 45% of the department annual budgets, bringing percentages deficit of 5% to the quarter's budget and this is attributed to low locally raise revenue realized and allocated to the department that is only 12%. The planned quarter outturn figure was 403,642,000 the department realized 95% of the Quarter outturn that is 382,186,000 giving a quarter outturn deficit of 5%. The department spent a total of Uganda shillings 551,510,000 this about only 34%. The 16% unspent balances for the quarter is as result of (i) 61,374,000 is part of 120,000,000 PRDP grants meant for completion of Pader Town Council Office Block and the remaining balances of {(a) 58,716,000=LGMSDP grants and (b) 39,957,000=Support to decentralization)} Grants meant for transfers to lower local government which were not yet effected by the end of the quarter because of IFMS technicality. Note the completion of office block is a rolled projects for 2003 and the issue was once in IGG office, hence needed the contractor to be terminated first before the work kicks off, the termination processes delayed re-advertisement and award of the contract and the implementation of the project in the quarter.

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance

2012/13 Quarter 2

Workplan 1a: Administration

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Function: 1381 District and Urban Administration		
No. (and type) of capacity building sessions undertaken	8	1
Availability and implementation of LG capacity building policy and plan		No
%age of LG establish posts filled	12	60
Function Cost (UShs '000)	1,614,565	551,510
Cost of Workplan (UShs '000):	1,614,565	551,510

The physical performance highlight for the above funds' utilization whicha are within the department mandade included the following activities in the department Supervision visits done, community mobilization done, private sector promotion (targeting contractors) done, environmental mitigation done, Capacity building for technical staff as well as for political dane. So far no proper developmental activities have been completed, but the processess are under way for completion

2012/13 Quarter 2

Workplan 2: Finance

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	142,612	59,306	42%	35,653	27,653	78%
Conditional Grant to PAF monitoring	2,053	1,026	50%	513	513	100%
Locally Raised Revenues	40,820	12,410	30%	10,205	2,205	22%
Multi-Sectoral Transfers to LLGs	13,848	6,924	50%	3,462	3,462	100%
District Unconditional Grant - Non Wage	36,189	18,094	50%	9,047	9,047	100%
Transfer of District Unconditional Grant - Wage	49,702	20,851	42%	12,426	12,426	100%
Development Revenues	16,494	8,247	50%	4,124	4,124	100%
Multi-Sectoral Transfers to LLGs	6,494	3,247	50%	1,624	1,624	100%
District Equalisation Grant	10,000	5,000	50%	2,500	2,500	100%
Total Revenues	159,106	67,553	42%	39,777	31,777	80%
B: Overall Workplan Expenditures: Recurrent Expenditure Wage	142,612 49,702	59,272 23,500	42% 47%	35,653 12,426	29,245 11,250	82% 91%
Non Wage	92,910	35,772	39%	23,227	17,995	77%
Development Expenditure	16,494	3.621	22%	4.124	0	0%
Domestic Development	16,494	3,621	22%	4,124	0	0%
Donor Development	0	0		0	0	
Total Expenditure	159,106	62,893	40%	39,777	29,245	74%
C: Unspent Balances:						
Recurrent Balances		1,034	1%			
Development Balances		4,626	28%			
Domestic Development		4,626	28%			
Donor Development		0				
Total Unspent Balance (Provide details as an annex)		4,660	3%			

The department budgeted for Uganda shillings 159,106,000 and cumulatively obtained 67,553,000 by the end of the second quarter, this is about 42% of the department receipt bringing percentages deficit of only 8% to the quarter budget which is brought about by poor locally raise revenue realized. The quarter outturn stands at 31, 777,000 from the quarter plan of 39,777,000 and this is about 80% and the departmental outturn deficit of 20% from Locally raise revenue. The department spent a total of Uganda shillings 64,580,000 this about 41% of the departmental cumulative releases. The department spent almost all the revenue received for the quarter except 3% unspent balances which is Equalization grant meant for Revenue mobilization, the activity did not take place by the time of reporting but done later.

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and	Cumulative Expenditure
	Planned outputs	and Performance

Function: 1481 Financial Management and Accountability(LG)

2012/13 Quarter 2

Workplan 2: Finance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Date for submitting the Annual Performance Report		20/3/2013
Value of LG service tax collection		1
Date of Approval of the Annual Workplan to the Council		30/9/2013
Date for presenting draft Budget and Annual workplan to the Council		15/4/2013
Date for submitting annual LG final accounts to Auditor General	15/08/2013	30/12/2012
Function Cost (UShs '000)	159,106	62,893
Cost of Workplan (UShs '000):	159,106	62,893

Cumulatively the following activities took place and the report produced , Annual performance report produced and submitted on the 20/03/2013, approval of the annual work plan to the council 90 copies produced and approved on the 30/08/2011, and lastly on the 30/09/2013 the Final account was produced and submitted to the Auditor General Office this was done on the 30/8/2013

2012/13 Quarter 2

Workplan 3: Statutory Bodies

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	645,249	240,928	37%	161,312	109,489	68%
Conditional Grant to DSC Chairs' Salaries	23,400	9,000	38%	5,850	4,500	77%
Conditional transfers to Contracts Committee/DSC/PA	79,435	37,567	47%	19,859	17,708	89%
Conditional Grant to PAF monitoring	12,183	6,092	50%	3,046	3,046	100%
Conditional transfers to DSC Operational Costs	29,176	13,798	47%	7,294	6,504	89%
Conditional transfers to Salary and Gratuity for LG ele	154,440	65,000	42%	38,610	32,500	84%
Conditional transfers to Councillors allowances and E	106,080	17,121	16%	26,520	7,256	27%
Locally Raised Revenues	108,475	28,121	26%	27,119	5,360	20%
Other Transfers from Central Government	25,062	12,531	50%	6,266	6,266	100%
Multi-Sectoral Transfers to LLGs	31,509	15,755	50%	7,877	7,877	100%
District Unconditional Grant - Non Wage	43,745	20,872	48%	10,936	10,936	100%
Transfer of District Unconditional Grant - Wage	31,744	15,072	47%	7,936	7,536	95%
Development Revenues	155,908	78,224	50%	36,602	39,112	107%
Donor Funding	7,000	20	0%	0	10	
LGMSD (Former LGDP)	142,000	71,000	50%	35,500	35,500	100%
Multi-Sectoral Transfers to LLGs	4,408	2,204	50%	1,102	1,102	100%
District Equalisation Grant	2,500	5,000	200%	0	2,500	
Total Revenues	801,157	319,152	40%	197,914	148,601	75%
B: Overall Workplan Expenditures:						
Recurrent Expenditure	645,249	177,359	27%	161,312	84,867	53%
Wage	209,584	102,092	49%	52,396	51,046	97%
Non Wage	435,665	75,267	17%	108,916	33,821	31%
Development Expenditure	155,908	2,204	1%	36,602	1,102	3%
Domestic Development	148,908	2,204	1%	36,602	1,102	3%
Donor Development	7,000	0	0%	0	0	
Total Expenditure	801,157	179,563	22%	197,914	85,969	43%
C: Unspent Balances:						
Recurrent Balances		63,569	10%			
Development Balances		76,020	49%			
Domestic Development		76,000	51%			
Donor Development		20	0%			
Total Unspent Balance (Provide details as an annex)		139,589	17%			

The department budgeted 801,157,000 and received cumulatively 350,152,000 about 44% at the end of second quarter with a cumulative quarter deficit of 6%. The department realized quarter outturn of about 148,601,000 of the total budget for the year and it's about 75%, this gives the departmental outturn deficit of 25%. The department spent Uganda shillings 179,563,000 about 22% of the cumulative release. The unspent balances 139,580,000 which is 17% of the receipt to the department comprises of (a) 63,500,000 Ex-gratia cumulative funds for payment of LC (i)&(ii), (b) 28,000,000 is part of 82,000,000 PRDP grants meant for renovation of District Service Commission Office block and lastly (c) 48,000,000 is PRDP&LGMSDP of which { (i) 20,000,000= fencing of district headquarter premises, (ii)15,000,000=Purchase of Music Address system (iii) 8,000,000= purchase of photocopier and (iv) 5000,000 purchase of laptops}. Ex-gratia awaits payment of LCs by the end of the year, PRDP grants projects especially the office block, adverts was not run due to reduction in the IPF for the grant and communication from the OPM to reduce the number of projects respectively and lastly, fencing of the district headquater the process is on.

(ii) Highlights of Physical Performance

2012/13 Quarter 2

Workplan 3: Statutory Bodies

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Function: 1382 Local Statutory Bodies		
No. of Land board meetings	2	0
No.of Auditor Generals queries reviewed per LG	2	0
No. of land applications (registration, renewal, lease extensions) cleared	17	6
Function Cost (UShs '000)	801,157	179,563
Cost of Workplan (UShs '000):	801,157	179,563

Six (6) land application (registrations, and lease extension, renewal) four committee and one full council meeting held at the district headquarters. All key contract works were awarded, Recruitment of Primary school teachers was done Payments for one Council meeting not made due to revenue low collections, cost of preparation of bids overshot the budget due to inflation, no expenditure by land Board because the Board members are not fully established

2012/13 Quarter 2

Workplan 4: Production and Marketing

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	105,163	39,090	37%	26,291	21,707	83%
Conditional Grant to Agric. Ext Salaries	20,869	5,140	25%	5,217	2,570	49%
Locally Raised Revenues	7,815	1,275	16%	1,954	800	41%
Multi-Sectoral Transfers to LLGs	17,300	8,650	50%	4,325	4,325	100%
District Unconditional Grant - Non Wage	8,438	4,220	50%	2,110	2,110	100%
Transfer of District Unconditional Grant - Wage	50,741	19,805	39%	12,685	11,902	94%
Development Revenues	1,501,902	697,493	46%	375,475	329,788	88%
Conditional Grant for NAADS	1,119,794	531,903	48%	279,949	251,954	90%
Conditional transfers to Production and Marketing	302,925	143,261	47%	75,731	67,530	89%
Donor Funding	10,500	4,250	40%	2,625	2,225	85%
LGMSD (Former LGDP)	16,000	8,000	50%	4,000	4,000	100%
Other Transfers from Central Government	52,682	10,079	19%	13,171	4,079	31%
Total Revenues	1,607,064	736,583	46%	401,766	351,495	87%
B: Overall Workplan Expenditures:	105.163	20.646	279	26.201	10.170	720
Recurrent Expenditure	105,163	38,646	37%	26,291	19,169	73%
Wage	71,609	35,433	49%	17,902	17,717	99%
Non Wage	33,553	3,213	10%	8,388	1,452	17%
Development Expenditure	1,501,902	313,549	21%	375,475	29,444	8%
Domestic Development	1,491,402	313,549	21% 0%	372,850	29,444	8% 0%
Donor Development Total Expenditure	10,500 1,607,064	352,195	22%	2,625 401,766	48,612	12%
Total Expenditure	1,007,004	352,195	22%	401,700	40,012	12%
C: Unspent Balances:						
Recurrent Balances		443	0%			
Development Balances		383,944	26%			
Domestic Development		379,694	25%			
Donor Development		4,250	40%			
Total Unspent Balance (Provide details as an annex)		384,388	24%			

The department budgeted 1,607,064,000 and received cumulatively 736,583,000 about 46% of the total budget for the year this give the percentage deficit release of about 4%. The quarter outturn remains at 351,495,000 of the total departmental plan of 401,766,000 that is 87% of the cumulative quarter plan. The department spent Uganda shillings 352,195,000 about 22% of the cumulative receipt for the department. The low performance in the expenditure arose from (223,015,984) Sub-counties projects grants under NAADS that were not disbursed to sub-counties because NAADs secretaries did not release advise slip to the district due to un-accounted funds for first quarter and this contributes to the Unspent balances indicated above. Secondly, about 10,000,000 NAADs operational grants were also not used during the quarter because of technicality in the IFMS. And lastly Uganda shillings 151,372,016 under ALREP meant for construction of Market in Pajule and Atanga and directly controlled by the Head office, the contract was not yet awarded by time of reporting.

(ii) Highlights of Physical Performance

	4 10 1 4 1	
Function, Indicator	Approved Budget and	Cumulative Expenditure
	Planned outputs	and Performance

Function: 0181 Agricultural Advisory Services

2012/13 Quarter 2

Workplan 4: Production and Marketing

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
No. of technologies distributed by farmer type	12	3
No. of functional Sub County Farmer Forums	12	12
Function Cost (UShs '000)	1,137,094	290,056
Function: 0182 District Production Services		
No. of livestock vaccinated	2600	6096
No. of tsetse traps deployed and maintained	2600	2707
Function Cost (UShs '000)	468,733	62,138
Function: 0183 District Commercial Services		
No. of producers or producer groups linked to market internationally through UEPB	60	11
A report on the nature of value addition support existing and needed		no
Function Cost (UShs '000)	1,238	0
Cost of Workplan (UShs '000):	1,607,064	352,195

Contracted works not yet started, contracts awarded but not yet signed. Clearance being sought from solicitor general. Slow procurement process may delay onset and completion of work.

2012/13 Quarter 2

Workplan 5: Health

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	1,741,224	822,607	47%	435,306	467,467	107%
Conditional Grant to PHC Salaries	1,263,203	547,848	43%	315,801	273,924	87%
Conditional Grant to PHC- Non wage	96,908	45,830	47%	24,227	21,603	89%
Conditional Grant to NGO Hospitals	23,402	11,067	47%	5,850	5,217	89%
Locally Raised Revenues	12,252	1,843	15%	3,063	780	25%
Other Transfers from Central Government	170,776	128,677	75%	42,694	122,272	286%
Multi-Sectoral Transfers to LLGs	166,934	83,467	50%	41,734	41,734	100%
District Unconditional Grant - Non Wage	7,751	3,875	50%	1,938	1,938	100%
Development Revenues	1,193,998	413,467	35%	298,500	170,177	57%
Conditional Grant to PHC - development	778,893	320,850	41%	194,723	126,127	65%
Donor Funding	241,591	15,312	6%	60,398	4,914	8%
LGMSD (Former LGDP)	36,000	10,758	30%	9,000	6,758	75%
Unspent balances - Conditional Grants	43,154	20,567	48%	10,788	9,788	91%
Other Transfers from Central Government	55,369	26,584	48%	13,842	12,842	93%
Multi-Sectoral Transfers to LLGs	38,992	19,396	50%	9,748	9,748	100%
Total Revenues	2,935,222	1,236,073	42%	733,806	637,644	87%
B: Overall Workplan Expenditures:						
Recurrent Expenditure	1,741,224	368,669	21%	435,306	37,914	9%
Wage	1,263,203	273,924	22%	315,801	0	0%
Non Wage	478,022	94,746	20%	119,505	37,914	32%
Development Expenditure	1,193,998	239,634	20%	298,500	155,634	52%
Domestic Development	952,407	239,634	25%	238,102	155,634	65%
Donor Development	241,591	0	0%	60,398	0	0%
Total Expenditure	2,935,222	608,303	21%	733,806	193,548	26%
C: Unspent Balances:						
Recurrent Balances		453,937	26%			
Development Balances		173,833	15%			
Domestic Development		158,521	17%			
Donor Development		15,312	6%			
Total Unspent Balance (Provide details as an annex)		627,770	21%			

The department budgeted for Uganda shillings 2,935,222,000 quarter budget and cumulatively obtained 1,236,073,000 by the end of the second quarter, this is about 42% of the department budgets bringing percentages deficit of 8% to the quarter's budget. From the above realized figures, the department spent a total of Uganda shillings 608,303,000 this about 21% of the departmental cumulative releases. The department received actually average of 45% of the expected revenues. The low revenue out turn is as a result of Low Locally Raise revenue realized and disbursed to the department. Generally, in average, the expenditures in the department is low this partly caused by low actual releases realized as compared to the various capital development costs. In summary all capital development have just started and payment for them not yet made reasons being that, the projects are under construction. Payment are always delayed by IFMS technicality as claimed by super users.

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Function: 0881 Primary Healthcare		

2012/13 Quarter 2

Workplan 5: Health

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Number of outpatients that visited the NGO Basic health facilities	2000	1632
Number of inpatients that visited the NGO Basic health facilities		176
No. and proportion of deliveries conducted in the NGO Basic health facilities		78
Number of children immunized with Pentavalent vaccine in the NGO Basic health facilities		112
Number of trained health workers in health centers	300	301
No of healthcentres constructed		1
No of healthcentres constructed (PRDP)	21	5
No of staff houses constructed	2	0
No of staff houses constructed (PRDP)	10	10
No of OPD and other wards constructed (PRDP)		1
Function Cost (UShs '000)	2,935,222	608,303
Cost of Workplan (UShs '000):	2,935,222	608,303

Supervision visits done, community mobilization done, post construction support done, private sector promotion (targeting contractors) done, environmental mitigation done, home improvement campaign (monitoring CTLS), households baseline survey in triggered villages, HIV/Gender awareness, maintenance of building, quarterly meeting with extension workers. Generally construction works are underway and most of the project number remains as planned for in the department. Other activities such as outpatient visit to the NGO for basic health facilities, Inpatient visits and training of Health workers all are as indicated above

2012/13 Quarter 2

Workplan 6: Education

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	6,396,520	3,205,172	50%	1,599,130	1,603,340	100%
Conditional Grant to Tertiary Salaries	50,129	44,640	89%	12,532	22,320	178%
Conditional Grant to Primary Salaries	3,339,913	1,542,307	46%	834,978	771,154	92%
Conditional Grant to Secondary Salaries	508,980	229,460	45%	127,245	114,730	90%
Conditional Grant to Primary Education	452,375	301,584	67%	113,094	150,792	133%
Conditional Grant to Secondary Education	328,026	218,684	67%	82,007	109,342	133%
Conditional transfers to School Inspection Grant	15,604	7,380	47%	3,901	3,479	89%
Conditional Transfers for Wage Technical & Farm Sch	150,275	85,022	57%	37,569	42,511	113%
Conditional Transfers for Non Wage Technical & Farr	127,533	82,800	65%	31,883	41,400	130%
Conditional Transfers for Wage Technical Institutes	123,451	61,725	50%	30,863	30,863	100%
Conditional Transfers for Non Wage Technical Institut	124,200	62,100	50%	31,050	31,050	100%
Locally Raised Revenues	29,505	270	1%	7,376	135	2%
Multi-Sectoral Transfers to LLGs	14,517	7,154	49%	3,629	3,524	97%
District Unconditional Grant - Non Wage	17,608	8,745	50%	4,402	4,340	99%
Transfer of District Unconditional Grant - Wage	36,262	14,231	39%	9,065	8,165	90%
Hard to reach allowances	1,078,142	539,071	50%	269,535	269,535	100%
Development Revenues	1,171,758	517,416	44%	292,940	245,334	84%
Conditional Grant to SFG	981,379	466,155	47%	245,345	220,810	90%
Donor Funding	120,000	20,786	17%	30,000	10,786	36%
Multi-Sectoral Transfers to LLGs	70,379	30,475	43%	17,595	13,738	78%
Total Revenues	7,568,278	3,722,589	49%	1,892,069	1,848,674	98%
B: Overall Workplan Expenditures:						
Recurrent Expenditure	6,396,520	2,148,994	34%	1,599,130	1,082,647	68%
Wage	4,187,017	1,669,956	40%	1,046,754	834,978	80%
Non Wage	2,209,502	479,038	22%	552,376	247,669	45%
Development Expenditure	1,171,758	7,500	1%	292,939	5,000	2%
Domestic Development	1,051,758	7,500	1%	262,939	5,000	2%
Donor Development	120,000	0	0%	30,000	0	0%
Total Expenditure	7,568,278	2,156,494	28%	1,892,069	1,087,647	57%
C: Unspent Balances:						
Recurrent Balances		1,056,178	17%			
Development Balances		509,916	44%			
Domestic Development		489,130	47%			
Donor Development		20,786	17%			
Total Unspent Balance (Provide details as an annex)		1,566,094	21%			

The department budgeted for Uganda shillings 7,568,278,000 and cumulatively obtained 3,722,589,000 by the end of the second quarter, this is about 49% of the department budgets bringing percentages deficit of only 1% to the quarter's budget. From the above realized figures, the department spent a total of Uganda shillings 2,157,494,000 this about 28% of the departmental cumulative releases. The fair revenue realization accrued from central government releases though primary and secondary teachers' salaries were sent less by 3% each. Donor funds, conditional Grants to SFG, and locally raised revenues also were under sent and raised respectively .Tertiary salaries, UPE and USE as well as Non wage technical and wage technical has surplus of about 78%,33%, 33%, and 30% respectively these increases are as results of increment in the ceiling and for tertiary non wage and wage, these are new initiative by the Government to the local governments, Unspent balances these are unpaid retention for last year contract works to the contractors and some contract totally not yet given out for implementation since, award of contract and signing was delayed

2012/13 Quarter 2

Workplan 6: Education

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Function: 0781 Pre-Primary and Primary Education		
No. of teachers paid salaries	107	214
No. of qualified primary teachers	876	0
No. of pupils enrolled in UPE	107	107
No. of Students passing in grade one	100	0
No. of pupils sitting PLE	3000	0
No. of classrooms constructed in UPE (PRDP)	30	0
No. of teacher houses constructed	4	2
No. of teacher houses constructed (PRDP)	08	0
No. of primary schools receiving furniture (PRDP)	540	0
Function Cost (UShs '000)	5,784,041	2,140,195
Function: 0782 Secondary Education		
No. of classrooms rehabilitated in USE		1
Function Cost (UShs '000)	960,561	0
Function: 0783 Skills Development		
Function Cost (UShs '000)	618,967	0
Function: 0784 Education & Sports Management and Inspe	ection	
No. of tertiary institutions inspected in quarter	01	01
No. of inspection reports provided to Council	3	214
No. of primary schools inspected in quarter	133	266
No. of secondary schools inspected in quarter	15	30
Function Cost (UShs '000)	201,107	16,299
Function: 0785 Special Needs Education		
Function Cost (UShs '000)	3,601	0
Cost of Workplan (UShs '000):	7,568,278	2,156,494

The activities carried out which are within the Education mandates includes the following though not limited to only them, these are UPE disbursed to 107 USE Schools, USE Grants disbursed to 8 Secondary Schools, 107 Primary Schools inspected, MDD carried out up to regional levels, 11 Schools identified for PRDP/SFG Construction this year, Form X Submitted to UNEB, Teachers house constructed , those variables indicating 0 are under construction not yet completed but shall be done before the end of the fourth quarter

2012/13 Quarter 2

Workplan 7a: Roads and Engineering

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	996,801	289,532	29%	249,200	159,686	64%
Locally Raised Revenues	8,689	3,345	38%	2,172	1,172	54%
Other Transfers from Central Government	761,353	189,941	25%	190,338	106,148	56%
Multi-Sectoral Transfers to LLGs	81,306	47,844	59%	20,327	28,002	138%
District Unconditional Grant - Non Wage	69,227	34,290	50%	17,307	17,307	100%
Transfer of District Unconditional Grant - Wage	76,226	14,113	19%	19,056	7,056	37%
Development Revenues	2,504,639	1,438,012	57%	626,160	919,670	147%
Roads Rehabilitation Grant	882,228	419,058	47%	220,557	198,501	90%
Unspent balances - donor	136,424	68,212	50%	34,106	34,106	100%
LGMSD (Former LGDP)	40,365	20,182	50%	10,091	10,091	100%
Unspent balances - Other Government Transfers	662,551	331,276	50%	165,638	165,638	100%
Other Transfers from Central Government	625,505	520,502	83%	156,376	471,943	302%
Multi-Sectoral Transfers to LLGs	153,565	76,783	50%	38,391	38,391	100%
District Equalisation Grant	4,000	2,000	50%	1,000	1,000	100%
Total Revenues	3,501,440	1,727,544	49%	875,360	1,079,356	123%
B: Overall Workplan Expenditures:						
Recurrent Expenditure	996,801	59,210	6%	249,200	29,605	12%
Wage	76,226	38,113	50%	19,056	19,056	100%
Non Wage	920,575	21,097	2%	230,144	10,548	5%
Development Expenditure	2,504,639	116,780	5%	626,160	0	0%
Domestic Development	2,368,215	116,780	5%	592,054	0	0%
Donor Development	136,424	0	0%	34,106	0	0%
Total Expenditure	3,501,440	175,990	5%	875,360	29,605	3%
C: Unspent Balances:						
Recurrent Balances		260,323	26%			
Development Balances		1,321,232	53%			
Domestic Development		1,253,020	53%			
Donor Development		68,212	50%			
Total Unspent Balance (Provide details as an annex)		1,551,555	44%			

The department budgeted for Uganda shillings 3,501,440,000 and cumulatively obtained 1,727,544,000 by the end of the second quarter, this is about 49% of the department budgets, and quarter's budget deficit of 1% as result of low receipt majorly from District Unconditional Grants and Locally Raise Revenue. Note the department received more funds under Support to the North More than Budgeted that is why the percentage is high. The department spent a total of Uganda shillings 175,990,000 this about only 5% of the departmental cumulative releases. The department retained unspent balances of Uganda shillings 1,551,555,000 that is about 44%. The poor revenue absorption are as result of the followings;- (i) 940,000,000 Support to the North, contract awards was revisited under instruction from the Ministry because of complaints from contractor on the first awards that were given out and no contractors signed the contracts. Hence work has started as of now. (ii) 200,000,000 PRDP grants contract awarded and cancelled by Ministry of works under instruction that, the work should be done under force Account and the letter for instruction was just received last week. (iii) 290,000,000 money meant for Low Cost Road technology design was made and sent to the Ministry of Work for approval but up to now it has not been cleared, hence the money is still intact (iv) CAR of 23,000,000 balance left for payment of a bridge under construction (v) 48,000,000 PRDP for supply of furniture for works department, contract awarded but signed late second quarter and lastly (vi) 50,000,000 money meant for repair of 7 vehicles, only 4 vehicles so far have been repaired but could not be paid waiting other 3 to be repaired first the all the monies shall be paid.

2012/13 Quarter 2

Workplan 7a: Roads and Engineering

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Function: 0481 District, Urban and Community Access Road	ls	
Length in Km of District roads routinely maintained	373	0
Length in Km. of rural roads constructed	15	0
Length in Km. of rural roads constructed (PRDP)	11	0
No. of Bridges Constructed	1	1
Length in Km of District roads maintained.	21	0
No of bottle necks removed from CARs	11	0
Function Cost (UShs '000) Function: 0482 District Engineering Services	2,413,625	0
Function Cost (UShs '000)	1,087,815	175,990
Cost of Workplan (UShs '000):	3,501,440	175,990

The activities carried out which are within the Road and engineering mandates includes the following though not limited to only them, these are 3km length of rural road constructed and 6 public buildings maintained in the district. Some other projects under works are underway and shall kick of in the next third quarter

2012/13 Quarter 2

Workplan 7b: Water

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	52,304	24,283	46%	13,076	12,307	94%
Sanitation and Hygiene	21,000	9,931	47%	5,250	4,681	89%
Locally Raised Revenues	3,126	1,263	40%	782	582	74%
District Unconditional Grant - Non Wage	1,375	688	50%	344	344	100%
Transfer of District Unconditional Grant - Wage	26,802	12,401	46%	6,701	6,701	100%
Development Revenues	1,240,230	601,508	48%	429,060	291,450	68%
Conditional transfer for Rural Water	764,219	363,502	48%	191,055	172,447	90%
Donor Funding	476,011	238,006	50%	238,006	119,003	50%
Total Revenues	1,292,533	625,790	48%	442,136	303,757	69%
B: Overall Workplan Expenditures:	52 304	15 402	20%	13.076	6.480	50%
Recurrent Expenditure	52,304	15,402	29%	13,076	6,480	50%
Wage	26,802	6,701	25%	6,701	0	0%
Non Wage	25,501	8,701	34%	6,375	6,480	102%
Development Expenditure	1,240,230	296,521	24%	429,060	44,510	10%
Domestic Development	764,219	67,073	9%	191,055	30,487	16%
Donor Development	476,011	229,448	48%	238,006	14,023	6%
Total Expenditure	1,292,533	311,923	24%	442,136	50,990	12%
C: Unspent Balances:						
Recurrent Balances		9,081	17%			
Development Balances		304,987	25%			
Domestic Development		296,429	39%			
Donor Development		8,558	2%			
Total Unspent Balance (Provide details as an annex)		313,868	24%			

The department budgeted for Uganda shillings 1,292,533,000 Quarter budget and cumulatively obtained 625,990,000 by the end of the second quarter, this is about 48% of the department budgets bringing percentages deficit of 2% to the quarter's budget. From the above realized figures, the department spent a total of Uganda shillings 311,923,000 this about 24% of the departmental cumulative releases. (i) The department expenditure is low this partly because of unpaid works which awaits certification and approval by the Engineer who is the only technical person in that office (ii) There are also other Boreholes that requires repair and the work are incomplete awaits completion to enable them paid (iii) springs and shallow well their construction are under way about to get finish then will be paid could not be paid but will be done on completion in third quarter.

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and	Cumulative Expenditure
	Planned outputs	and Performance

Function: 0981 Rural Water Supply and Sanitation

2012/13 Quarter 2

Workplan 7b: Water

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
No. of water facility user committees trained (PRDP)	1	1
No. of supervision visits during and after construction	38	6
No. of District Water Supply and Sanitation Coordination Meetings		37
No. of water points rehabilitated	1	0
No. of water and Sanitation promotional events undertaken	18	7
No. of public latrines in RGCs and public places	10	7
No. of public latrines in RGCs and public places (PRDP)	1	1
No. of springs protected	6	6
No. of shallow wells constructed (hand dug, hand augured, motorised pump) (PRDP)	2	2
No. of deep boreholes drilled (hand pump, motorised)	17	8
No. of deep boreholes rehabilitated	33	15
No. of deep boreholes drilled (hand pump, motorised) (PRDP)	5	5
No. of deep boreholes rehabilitated (PRDP)	3	0
Function Cost (UShs '000)	1,292,533	311,923
Function: 0982 Urban Water Supply and Sanitation		
Function Cost (UShs '000)	0	0
Cost of Workplan (UShs '000):	1,292,533	311,923

Supervision visits done, community mobilization done, post construction support done, private sector promotion (targeting contractors) done, environmental mitigation done, home improvement campaign (monitoring CTLS),households baseline survey in triggered villages, HIV/Gender awareness, maintenance of building, quarterly meeting with extension workers, world water day celebration done.

2012/13 Quarter 2

Workplan 8: Natural Resources

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	141,587	63,944	45%	35,397	30,947	87%
Conditional Grant to District Natural Res Wetlands	83,371	41,636	50%	20,843	20,793	100%
Locally Raised Revenues	10,252	3,026	30%	2,563	563	22%
Multi-Sectoral Transfers to LLGs	4,890	2,045	42%	1,223	1,023	84%
District Unconditional Grant - Non Wage	10,751	5,075	47%	2,688	2,488	93%
Transfer of District Unconditional Grant - Wage	32,323	12,162	38%	8,081	6,081	75%
Development Revenues	19,000	9,200	48%	4,750	4,450	94%
Donor Funding	10,000	4,900	49%	2,500	2,400	96%
LGMSD (Former LGDP)	9,000	4,300	48%	2,250	2,050	91%
Total Revenues	160,587	73,144	46%	40,147	35,397	88%
B: Overall Workplan Expenditures: Recurrent Expenditure	141,587	27,874	20% 38%	35,397	17,181 6,081	49% 75%
Wage	32,323 109,264	12,162 15,712	38% 14%	8,081 27,316	6,081	75% 41%
Non Wage Development Expenditure	19,000	10,723	56%	4.750	6,294	133%
Domestic Development	9,000	8,323	92%	2,250	6,294	280%
Donor Development	10,000	2,400	24%	2,500	0,294	0%
Total Expenditure	160,587	38,597	24%	40,147	23,475	58%
C: Unspent Balances:	100,207	00,027	2170	10,117	20,170	20 %
Recurrent Balances		37,070	26%			
Development Balances		-1,523	-8%			
Domestic Development		-4,023	-45%			
Donor Development		2,500	25%			
Total Unspent Balance (Provide details as an annex)		34,547	22%			

The department budgeted for Uganda shillings 160,587,000 for year and cumulatively obtained 73,144,000 by the end of the second quarter, this is about 46% of the department budgets bringing percentages deficit of 4% to the quarter's budget. From the above realized figures, the department spent a total of Uganda shillings 38,597,000 this about 24% of the departmental cumulative releases. The department received actually average of 47% of the expected revenue. The low revenue out turn is as a result of Low Locally Raise revenue realized and disbursed to the department. The expenditures in the department is low this partly because (i) Project like tree planting could not be done in the dry season implementer was waiting for rain (ii) The negative percentage above this is PRDP funds planned and budgeted under natural resource office. It was allocated under Non wage activities in budget template but in the reporting template its only development activity provision given, hence gives no provision to enter the expenditure incurred for any activities under the above grants. In summary all capital development have just started and payment for them not yet made beside the above, soft wares activities especially the environmental mitigation activities could not be done in dry season.

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance

Function: 0983 Natural Resources Management

2012/13 Quarter 2

Workplan 8: Natural Resources

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
No. of new land disputes settled within FY		1
No. of Water Shed Management Committees formulated		1
No. of Wetland Action Plans and regulations developed		5
No. of community women and men trained in ENR monitoring	1693	0
No. of community women and men trained in ENR monitoring (PRDP)		4
No. of monitoring and compliance surveys undertaken		1
Area (Ha) of trees established (planted and surviving)	12	6
Number of people (Men and Women) participating in tree planting days		8
No. of Agro forestry Demonstrations	10	4
No. of monitoring and compliance surveys/inspections undertaken	12	0
Function Cost (UShs '000)	160,587	38,597
Cost of Workplan (UShs '000):	160,587	38,597

Series of physical activities were made among which included the following water shade management committee formulated ,Supervision visits done, community mobilization done, private sector promotion (targeting contractors) done, environmental mitigation done, home improvement campaign (monitoring CTLS), households baseline survey in triggered villages, HIV/Gender awareness, quarterly meeting with extension workers. Note that, the negative signs reported about were as result of wrongful entry during planning and budgeting of the Items and problem was allocation of PRDP capital grant that were entered in the Non Wage column creating no provision for entering the expenditure

2012/13 Quarter 2

Workplan 9: Community Based Services

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	207,099	96,128	46%	51,775	47,641	92%
Conditional Grant to Functional Adult Lit	13,342	4,995	37%	3,336	2,974	89%
Conditional Grant to Community Devt Assistants Non	3,388	1,602	47%	847	755	89%
Conditional Grant to Women Youth and Disability Gra	12,170	5,037	41%	3,043	2,434	80%
Conditional transfers to Special Grant for PWDs	25,409	12,016	47%	6,352	5,664	89%
Locally Raised Revenues	7,815	1,860	24%	1,954	480	25%
Other Transfers from Central Government	88,000	44,000	50%	22,000	22,000	100%
Multi-Sectoral Transfers to LLGs	30,790	15,395	50%	7,698	7,698	100%
District Unconditional Grant - Non Wage	6,438	2,250	35%	1,610	700	43%
Transfer of District Unconditional Grant - Wage	19,746	8,973	45%	4,937	4,937	100%
Development Revenues	2,838,905	1,417,432	50%	709,726	708,716	100%
Donor Funding	57,039	26,520	46%	14,260	13,260	93%
LGMSD (Former LGDP)	7,935	3,947	50%	1,984	1,974	100%
Other Transfers from Central Government	2,694,029	1,347,015	50%	673,507	673,507	100%
Multi-Sectoral Transfers to LLGs	79,902	39,951	50%	19,976	19,976	100%
Total Revenues	3,046,004	1,513,561	50%	761,501	756,357	99%
B: Overall Workplan Expenditures:						
Recurrent Expenditure	207,099	25,328	12%	51,775	10,009	19%
Wage	19,746	4,920	25%	4,937	0	0%
Non Wage	187,353	20,408	11%	46,838	10,009	21%
Development Expenditure	2,838,905	14,000	0%	709,726	0	0%
Domestic Development	2,781,866	0	0%	695,466	0	0%
Donor Development	57,039	14,000	25%	14,260	0	0%
Total Expenditure	3,046,004	39,328	1%	761,501	10,009	1%
C: Unspent Balances:						
Recurrent Balances		71,300	34%			
Development Balances		1,403,432	49%			
Domestic Development		1,390,913	50%			
Donor Development		12,520	22%			
Total Unspent Balance (Provide details as an annex)		1,474,233	48%			

The department budgeted and approved Uganda shillings 3,046,004,000 and cumulatively received 1,513,561,000 by the end of the second quarter, this is 50% in average to the department budgets. The quarter outturn remains at 756,357,000 out of 761,501,000 about 99% of the quarter estimates. The department spent a total of Uganda shillings 39,328,000 this is just only1% of the departmental cumulative releases and majorly on recurrent activities. The low revenue absorption for capital development is as a result of two major factors, these are (a) NUSAF II Grants, the actual transfer of this grant from NUSAF Accounts to General funds Accounts and back from General Grant accounts to the NUSAF II accounts took two months before transferred to the beneficiaries accounts, this delay was counted on the technicality in the IFMS system by the super users. (b) About 5 projects each of about Ugs 80,000,000 projects cost ie about (400,000,000) were advertised, bids evaluated but no potential bidder got. Hence, the all projects had to be re-advertised and lastly about 5 projects could not be paid because of complaints from the community which attracted IGG intervention and await resolution before the money is paid. (b) About 35,000,000 CDD Uganda shillings could not be paid to the beneficiaries due to IFMS technicality too.

(ii) Highlights of Physical Performance

Function Indicator	Annroyed Rudget and	Cumulative Expenditure

2012/13 Quarter 2

Workplan 9: Community Based Services

	Planned outputs	and Performance					
Function: 1081 Community Mobilisation and Empowerment							
No. of children settled	4	1					
No. of Active Community Development Workers	4	1					
No. FAL Learners Trained	4	2					
No. of children cases (Juveniles) handled and settled	4	0					
No. of Youth councils supported	4	0					
No. of assisted aids supplied to disabled and elderly community		1					
No. of women councils supported		2					
Function Cost (UShs '000)	3,046,004	39,328					
Cost of Workplan (UShs '000):	3,046,004	39,328					

Supervision visits done, community mobilization done, post construction support done under NUSAF II activities, private sector promotion (targeting contractors) done, environmental mitigation done, households baseline survey in triggered villages, HIV/Gender awareness, maintenance of building, quarterly meeting with extension workers and Community development officers at sub-counties. Generally construction works are underway and most of the project number remains as planned for in the department.

2012/13 Quarter 2

Workplan 10: Planning

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	164,592	63,219	38%	41,148	28,074	68%
Conditional Grant to PAF monitoring	83,337	38,998	47%	20,834	18,164	87%
Locally Raised Revenues	39,373	5,564	14%	9,843	282	3%
Multi-Sectoral Transfers to LLGs	11,175	5,030	45%	2,794	2,364	85%
District Unconditional Grant - Non Wage	13,249	5,998	45%	3,312	2,999	91%
Transfer of District Unconditional Grant - Wage	17,457	7,629	44%	4,364	4,264	98%
Development Revenues	64,907	31,816	49%	16,227	14,960	92%
LGMSD (Former LGDP)	40,363	20,180	50%	10,091	10,090	100%
Multi-Sectoral Transfers to LLGs	6,866	3,532	51%	1,717	1,766	103%
District Equalisation Grant	17,678	8,104	46%	4,420	3,104	70%
Total Revenues	229,499	95,035	41%	57,375	43,034	75%
B: Overall Workplan Expenditures: Recurrent Expenditure	164,592	53,244	32%	41,148	20,457	50%
Wage	104,392	8.728	50%	4,364	4,364	100%
Non Wage	147.135	44.516	30%	36,784	16,093	44%
Development Expenditure	64.907	17,418	27%	16,227	1,717	11%
Domestic Development	64,907	17,418	27%	16,227	1,717	11%
Donor Development	0	0	2170	0	0	1170
Total Expenditure	229,499	70,662	31%	57,375	22,174	39%
C: Unspent Balances:						
Recurrent Balances		9,974	6%			
Development Balances	-	14,398	22%			
Domestic Development		14,398	22%			
Donor Development		0				
Total Unspent Balance (Provide details as an annex)		24,373	11%			

The planning department budgeted for Uganda shillings 299,499,000 and cumulatively obtained 95,035,000 by the end of the second quarter, this is about 41% of the departmental annual budgets bringing percentages deficit of 9% to the quarter budget. From the above realized figures, the department spent a total of Uganda shillings 70,662,000 this about 31% of the departmental cumulative releases. The average performance in revenue releases to the department is fare with the exception Locally Raised Revenue taking a percentage contribution of 14% of the total budget. Of the above cumulative budget figures, the departmental quarter outturn plans revenue stands at 75% and expenditure stands at 39% of the overall outturn, The department spent about 31% of the released funds. Averagely there is low expenditure incurred in the department this is because of most of the activities especially hard ware activities have not kicked off due to delay in procurement processes especially signing of the contracts. Even the activities which have been awarded the implementation have not taken off due to delay from contractors.

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Function: 1383 Local Government Planning Services		
No of qualified staff in the Unit		2
Function Cost (UShs '000)	229,499	70,662
Cost of Workplan (UShs '000):	229,499	70,662

2012/13 Quarter 2

Workplan 10: Planning

Under operational fund, operational activities were funded. Under LGMSD, activities that were planned for quarter 2 were implemented. The activities included: Conducting project screening in all Sub-counties, (12), Project monitoring was conducted for quarter 1 and 2, targeting on- going projects and facilitation of LGMSD work plan affected. PAP monitoring and accountability monitoring conducted in all the 12 Sub-Counties production of development plans.

2012/13 Quarter 2

Workplan 11: Internal Audit

(i) Highlights of Revenue and Expenditure

UShs Thousand	Approved Budget	Cumulative Outturn	% Budget	Plan for Quarter	Quarter Outturn	% Q Plan
A: Breakdown of Workplan Revenues:						
Recurrent Revenues	35,500	14,761	42%	8,875	6,184	70%
Conditional Grant to PAF monitoring	1,237	580	47%	309	290	94%
Locally Raised Revenues	9,691	2,613	27%	2,423	290	12%
District Unconditional Grant - Non Wage	4,263	2,060	48%	1,066	1,000	94%
Transfer of District Unconditional Grant - Wage	20,309	9,508	47%	5,077	4,604	91%
Total Revenues	35,500	14,761	42%	8,875	6,184	70%
B: Overall Workplan Expenditures: Recurrent Expenditure	35,500	12.884	36%	8,875	6,516	73%
Wage	20,309	10,155	50%	5,077	5,077	100%
Non Wage	15,191	2,729	18%	3,798	1,439	38%
Development Expenditure	0	0		0	0	
Domestic Development	0	0		0	0	
Donor Development	0	0		0	0	
Total Expenditure	35,500	12,884	36%	8,875	6,516	73%
C: Unspent Balances:						
Recurrent Balances		1,877	5%			
Development Balances		0				
Domestic Development		0				
Donor Development		0				
Total Unspent Balance (Provide details as an annex)		1,877	5%			

The department budgeted for Uganda shillings 35,500,000 and cumulatively obtained 14,761,000 by the end of the second quarter, this is about 42% of the department budgets bringing percentages deficit of 8% to the quarter's budget. From the above realized figures, the department spent a total of Uganda shillings 12,884,000 this about 36% of the departmental cumulative releases. The department release balances is as result of capital development budget that is supposed to be spent a project but still await third and fourth releases

(ii) Highlights of Physical Performance

Function, Indicator	Approved Budget and Planned outputs	Cumulative Expenditure and Performance
Function: 1482 Internal Audit Services		
Date of submitting Quaterly Internal Audit Reports		15/1/2013
Function Cost (UShs '000)	35,500	12,884
Cost of Workplan (UShs '000):	35,500	12,884

Workshops and Seminars attended in 11 sub-counties, Hand over for Account assistants facilitated in 11 sub-counties, Special Audit conducted in Awere sub-county and Latany Inspection of Projects in Atanga HC TWO, Agora Primary school and Alim Health centre two.

2012/13 Quarter 2

2012/13 Quarter 2

Workplan	Performance	in	Quarter
----------	--------------------	----	---------

UShs Thousand

Key performance indicators and budget items		Actual Output and Expenditure for the Quarter (Description and Location)
---	--	--

1a. Administration

Function: District and Urban Administration

1. Higher LG Services

Output: Operation of the Administration Department

Non Standard Outputs:

Service delivery strengthened at the District
and Sub-county level, cofinancing of JICAA
project made at the district headquarters, debts
and courts cases paid and wages of staff paid at

the district hqtrs. Submission of reports to Ministry of Local Gover

	·	
General Staff Salaries		154,182
Allowances		11,890
Workshops and Seminars		0
Computer Supplies and IT Services		0
Special Meals and Drinks		3,732
Printing, Stationery, Photocopying and Binding		2,612
Small Office Equipment		0
Bank Charges and other Bank related costs		0
Subscriptions		0
Information and Communications Technology		0
Guard and Security services		0
Electricity		0
General Supply of Goods and Services		0
Consultancy Services- Short-term		0
Fuel, Lubricants and Oils		0
Maintenance - Vehicles		0
Compensation to 3rd Parties		0
Wage Rec't:	174,396	154,182
Non Wage Rec't:	31,313	18,234
Domestic Dev't:	1,638	0
Donor Dev't:		
Total	207,346	172,416
Outrot House Persons Management		

Output: Human Resource Management

Non Standard Outputs: Submission of staff list to ministry of public services

Submission of penson files to Ministry of Public services

Collection of files from Agago District local Government

2012/13 Quarter 2

Vorkplan Performanc	e in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
a. Administration		
Allowances		94
Wage Rec't:		
Non Wage Rec't:	6,944	94
Domestic Dev't:		
Donor Dev't:		
Total	6,944	94
Output: Records Management		
Non Standard Outputs:		Support supervision and mentoring of 12 LLG on record and information management conducted, Submission of staff records to Line ministry effected monthly, support to 111 depts in the district
Allowances		20
Printing, Stationery, Photocopying and Binding		10
Wage Rec't:		
Non Wage Rec't:	2,028	30
Domestic Dev't:		
Donor Dev't:		
Total	2,028	30
2. Lower Level Services Output: Multi sectoral Transfers to Lo	wer Local Governments	
Non Standard Outputs:		N/A
G Unconditional grants(current)		65,63
Fransfers to other gov't units(current)		3,59
LG Conditional grants(capital)		29,40
Wage Rec't:		
Non Wage Rec't:	95,734	69,23
Domestic Dev't:	29,408	29,40
Donor Dev't:		_,,,,
Total	125,142	98,64
Additional information red	quired by the sector on quarterly	Performance
Finance Function: Financial Management and A	ccountability(LG)	

2012/13 Quarter 2

Revenue moblisation carried out twice in all the 11 LLGs, Collection and production on one revenue inventory done in all the 11 LLGs,Tax

Workplan Performance	in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
2. Finance		
Date for submitting the Annual Performance Report	1/1/2013 (The Quaterly submssion of the report to the line ministries done)	20/3/2013 (The Quaterly submssion of the report to the line ministries done)
Non Standard Outputs:		Transport allowances for the Finance Office Assitant paid -Travelling for report submssion, workshops and seminars in Gulu, Kampala, Lira, mukono and Jinja -Payment of wages and salaries for the Finance staff.
General Staff Salaries		11,250
Allowances		2,806
Fuel, Lubricants and Oils		1,055
Medical Expenses(To Employees)		(
Incapacity, death benefits and funeral expenses		(
Computer Supplies and IT Services		100
Special Meals and Drinks		50
Printing, Stationery, Photocopying and Binding		500
Small Office Equipment		8
Bank Charges and other Bank related costs		C
Wage Rec't:	12,426	11,250
Non Wage Rec't:	4,733	4,519
Domestic Dev't:		
Donor Dev't:		
Total	17,159	15,769
Output: Revenue Management and Collection	ction Services	
Value of Other Local Revenue Collections	0	0 (N/A)
Value of Hotel Tax Collected	0	0 (N/A)
Value of LG service tax collection	1 (Revenue mobilisation to be conducted Quarterly in the 11 ssubcountie -Medical attention is to be Sought Quaterly)	1 (Revenue mobilisation to be conducted Quarterly in the 11 ssubcountie, -Medical attention is to be Sought Quaterly)

	appeal tribunal formed and general office operations achieved.
Allowances	2,742
Medical Expenses(To Employees)	0
Workshops and Seminars	0
Computer Supplies and IT Services	0
Special Meals and Drinks	0
Printing, Stationery, Photocopying and Binding	0

Non Standard Outputs:

2012/13 Quarter 2

Workplan Performance	e in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
2. Finance		
Fuel, Lubricants and Oils		0
Wage Rec't:		
Non Wage Rec't:	3,7	03 2,742
Domestic Dev't:	2,5	00
Donor Dev't:		
Total	6,2	03 2,742
Output: Budgeting and Planning Service	ees	
Date for presenting draft Budget and Annual workplan to the Council	0	15/4/2013 (N/A)
Date of Approval of the Annual Workplan to the Council	(-Medical cost to be met and Operatonal costs to be met Quaterly.)	30/9/2013 (The planned out put does not confirm to the planned activities required in the template)
Non Standard Outputs:		 -Transport allowances for the Office Assitant in Finance Department paid, General operational expenses such as electricity, airtime, stationaries not paid
Fuel. Lubricants and Oils		0
Allowances		0
Wage Rec't:		
Non Wage Rec't:	3,1	63
Domestic Dev't:		
Donor Dev't:		
Total	3,1	63
Output: LG Accounting Services		
Date for submitting annual LG final accounts to Auditor General	30/12/2012 (1quaterly financial reports produce the district headquarters,3 financial reports produced at the district headquarters, 1 final accounts produced, I audit exit meeting done in kampala, 1 response to PAC parliament condu- general admnistrative cost met.)	produced at the district headquarters,3 financial reports produced at the district headquarters, 1 final accounts produced, I
Non Standard Outputs:		submission of audit response to PAC parliamen Kampala done -Audit exit meeting kampala -Monthly financial report -Quartertly financial reports
Allowances		4,483
Staff Training		355
Printing, Stationery, Photocopying and Binding		596
General Supply of Goods and Services		0
Fuel, Lubricants and Oils		2,300
Wage Rec't:		
Non Wage Rec't:	8,1	66 7,734

2012/13 Quarter 2

Workplan	Performance	in (Quarter

UShs Thousand

Key performance indicators and budget items Planned Output and Expenditure for the Quarter (Description and Location) Actual Output and Expenditure for the Quarter (Description and Location)	
--	--

2. Finance

Domestic Dev't:

Donor Dev't:

Total 8,166 7,734

2. Lower Level Services

Output: Multi sectoral Transfers to Lower Local Governments

Revenue moblisation conducted at each parish Non Standard Outputs: headquarter, submissions of URA cheques, Bank charges and co financing done LG Unconditional grants(current) 3,000 LG Unconditional grants(capital) 0 Wage Rec't: 0 Non Wage Rec't: 3,462 3,000 Domestic Dev't: 1,624 0 Donor Dev't: 0 5,086 **Total** 3,000

Additional information required by the sector on quarterly Performance

3. Statutory Bodies

Function: Local Statutory Bodies

1. Higher LG Services

Output: LG Council Adminstration services

Non Standard Outputs:	Payments of allowences, salaries and gratuity for elected leaders and other admnistrative costs met
General Staff Salaries	7,836
Allowances	3,640
Salary and Gratuity for LG elected Political Leaders	4,000
Water	300
Fuel, Lubricants and Oils	1,237
Statutory	760
Medical Expenses(To Employees)	0
Incapacity, death benefits and funeral expenses	1,000
Special Meals and Drinks	0
Printing, Stationery, Photocopying and Binding	420
Subscriptions	30

2012/13 Quarter 2

Workplan Performance	in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
3. Statutory Bodies		
Wage Rec't:	11,836	11,836
Non Wage Rec't:	38,504	7,387
Domestic Dev't:		
Donor Dev't:		C
Total	50,341	19,223
Output: LG procurement management s	ervices	
Non Standard Outputs:		One evaluation conducted, one reprots prepared and submitted, 2 meetings held and general office admnistration done
Allowances		1,550
Incapacity, death benefits and funeral expenses		0
Advertising and Public Relations		0
Computer Supplies and IT Services		0
Printing, Stationery, Photocopying and Binding		160
Bank Charges and other Bank related costs	s	0
Telecommunications		C
Travel Inland		0
Fuel, Lubricants and Oils		0
Wage Rec't:		
Non Wage Rec't:	6,880	1,710
Domestic Dev't:		0
Donor Dev't:		
Total	6,880	1,710
Output: LG staff recruitment services		
Non Standard Outputs:		2 DSC meetings conducted at the District H/Q,1 reports produced and submitted to the line Ministries,DSC Chairmans salary paid for 3 months,,one ARO staff attached to PSC/MoL,General office admnistration carried out
Allowances		488
Special Meals and Drinks		203
Printing, Stationery, Photocopying and Binding		88
DSC Chair's Salaries		4,500
Fuel, Lubricants and Oils		219
Wage Rec't:	5,850	4,500
Non Wage Rec't:	22,205	998

2012/13 Quarter 2

Workplan Performance	e in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
3. Statutory Bodies		
Domestic Dev't:		
Donor Dev't:		
Total	28,055	5,49
Output: LG Land management services	3	
No. of Land board meetings	0	0 (N/A)
No. of land applications (registration, renewal, lease extensions) cleared	5 (1 District Land Board's meeting at District Headquarters, 1 field visit, 1 Report to MOLHUD and 2 General operation and administration,1 compilation of rates of compensation, 1 field visit, 1 Report to MOLHUD and 2 General operation and administration)	1 (1 compilation of rates of compensation and submission to Chief Government Valuer for approval)
Non Standard Outputs:		Coordination and settling of land disputed conducted though was paid for
Allowances		330
Printing, Stationery, Photocopying and Binding		570
Fuel, Lubricants and Oils		100
Wage Rec't:		
Non Wage Rec't:	15,841	1,000
Domestic Dev't:		
Donor Dev't:		
Total	15,841	1,000
Output: LG Financial Accountability		
No.of Auditor Generals queries reviewed per LG	10 (10 auditor queries reviewed at the district headquarters)	$ 0 \ (10 \ auditor \ queries \ reviewed \ at \ the \ district \\ head quarters \ not \ done) $
No. of LG PAC reports discussed by Council	1 (1 PAC report discussed by council at the district head quarters)	0 (1 internal audit reports examined at the district not done)
Non Standard Outputs:		1 internal audit reports examined at the distric headquarters not done
Allowances		22
Wage Rec't:		
Non Wage Rec't:	6,081	22
Domestic Dev't:		
Donor Dev't:		
Total	6,081	223
Output: LG Political and executive over	rsight	
Non Standard Outputs:		Salaries to elected leaders paid monthly, 3 DE meetings held at the District Headquarters, Monitoring of PAF projects done once in all the 12 sub counties and general costs of operations met

2012/13 Quarter 2

Workplan Performance	in Quarter	UShs Thousand	
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)	
3. Statutory Bodies			
Allowances		5,09.	
Welfare and Entertainment		1,00	
Printing, Stationery, Photocopying and Binding		400	
Salary and Gratuity for LG elected Politice Leaders	ıl	34,710	
Travel Abroad		2,240	
Fuel, Lubricants and Oils		1,86	
Maintenance - Vehicles		(
Wage Rec't:	34,710	34,710	
Non Wage Rec't:	7,444	10,608	
Domestic Dev't:			
Donor Dev't:			
Total	42,154	45,31	
Non Standard Outputs:		6 Standing Committee meetings held at the District Headquarters, 1 field visit to a proje site conducted	
Allowances		4,020	
Wage Rec't:			
Non Wage Rec't:	4,085	4,020	
Domestic Dev't:			
Donor Dev't:			
Total	4,085	4,020	
2. Lower Level Services Output: Multi sectoral Transfers to Low	rer Local Governments		
<u>. </u>			
Non Standard Outputs:		Payments of allowences ,4 executive committes and 11 councillors effected	
LG Unconditional grants(current)		8,97	
Wage Rec't:			
Non Wage Rec't:	7,877	7,87	
Domestic Dev't:	1,102	1,10	
Donor Dev't:			

Additional information required by the sector on quarterly Performance

4. Production and Marketing

2012/13 Quarter 2

Workplan Performanc	e in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
4. Production and Mark	keting	
Function: Agricultural Advisory Service	es s	
1. Higher LG Services		
Output: Agri-business Development an	nd Linkages with the Market	
Non Standard Outputs:		1 planning meeting at the district Headquater, Production Board room
		1 semi annual meeting and qurterly audit for quality assurance by SMS also was conducted
		Quarterly stakeholder monitering Support dff monitering
Telecommunications		200
Electricity		50
Contract Staff Salaries (Incl. Casuals, Temporary)		0
Social Security Contributions		552
Printing, Stationery, Photocopying and Binding		860
Travel Inland		2,085
Fuel, Lubricants and Oils		1,744
Maintenance - Vehicles		2,000
Wage Rec't:		
Non Wage Rec't:		
Domestic Dev't:	15,193	7,491
Donor Dev't:		
Total	15,193	7,491
Output: Cross cutting Training (Devel	opment Centres)	
Non Standard Outputs:		Banana trial, maintenance of nursery bed done World Food day celebration was celebrated in Latanya sub-county travels on research MSIP meeting/workshop
Special Meals and Drinks		0
Printing, Stationery, Photocopying and Binding		24
General Supply of Goods and Services		4,025
Travel Inland		6,530
Fuel, Lubricants and Oils		0
Wage Rec't:		
Non Wage Rec't:		

11,658

10,579

Domestic Dev't:

Donor Dev't:

2012/13 Quarter 2

4,092

Workplan Performanc	e in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
4. Production and Mark	ceting	
Total	11,658	3 10,57
2. Lower Level Services		
Output: LLG Advisory Services (LLS)		
No. of functional Sub County Farmer Forums	12 (Transfer of quarter released funds to Sub- counties)	12 (Transfer of quarter released funds to Sub- countie did not take place)
No. of farmer advisory demonstration workshops	0	0 (N/A)
No. of farmers accessing advisory services	0	0 (N/A)
No. of farmers receiving Agriculture inputs	0	0 (N/A)
Non Standard Outputs:		N/A
Transfers to other gov't units(capital)		
Wage Rec't:		
Non Wage Rec't:		
Domestic Dev't:	251,958	
Donor Dev't:		
Total	251,958	1
Function: District Production Services		
1. Higher LG Services Output: District Production Management	ent Services	
Non Standard Outputs:		Continuation with construction of 1 produce store in Atanga sub county, continuation with market stall extention in
		Puranga and Lacekocot,1 Report produced an submitted to MAAIF
		Continuation with construction of fry center i Lapul,1 dept meetin
General Staff Salaries		12,68
**		•
Allowances		4,38
Allowances Medical Expenses(To Employees) Incapacity, death benefits and funeral		4,38
Allowances Medical Expenses(To Employees) Incapacity, death benefits and funeral expenses		12,68 4,38
Allowances Medical Expenses(To Employees) Incapacity, death benefits and funeral expenses Hire of Venue (chairs, projector etc) Printing, Stationery, Photocopying and		4,38
General Staff Salaries Allowances Medical Expenses(To Employees) Incapacity, death benefits and funeral expenses Hire of Venue (chairs, projector etc) Printing, Stationery, Photocopying and Binding Agricultural Extension wage		4,38

Electricity

General Supply of Goods and Services

Workplan Performance in Quarter		UShs Thousand	
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location) Actual Output and Expenditure is Quarter (Description and Location)		
I. Production and Mark	eting		
Fuel, Lubricants and Oils		1,695	
Wage Rec't:	17,902	17,717	
Non Wage Rec't:	1,925	300	
Domestic Dev't:	19,915	11,374	
Donor Dev't:	2,625	(
Total	42,367	29,391	
Output: Crop disease control and mark	eting		
No. of Plant marketing facilities constructed	(Congress weed control activities carried out in Awere,Pader,Pajule,Pader town council and Puranga sub counties,3 raingauges and repair of weather station implemented ,Animal traction promoted in 4 sub counties)	0 (Congress weed control activities was not carried out in Awere,Pader,Pajule,Pader town council and Puranga sub counties,3 raingauges and repair of weather station implemented ,Animal traction promoted in 4 sub counties)	
Non Standard Outputs:		N/A	
Allowances		C	
Medical and Agricultural supplies		C	
General Supply of Goods and Services		(
Fuel, Lubricants and Oils		C	
Wage Rec't:			
Non Wage Rec't:	563	C	
Domestic Dev't:	1,962	0	
Donor Dev't:			
Total	2,525	0	
Output: Livestock Health and Marketin	ng		
No. of livestock by type undertaken in the slaughter slabs	0	0 (N/A)	
No of livestock by types using dips constructed	0	0 (N/A)	
No. of livestock vaccinated	12 (Trypanosomiasis and ticks controlled in 12 sub counties, Animal disease survelliance carried out in all the 12 sub countries)	4000 (Trypanosomiasis and ticks controlled in 12 sub counties, Animal disease survelliance carried out in all the 12 sub countries)	
Non Standard Outputs:		Vaccination of livestock and poultry; 12 000 h/c against CBPP/LSD; 29,000 shoats against CCPP/PPR; 20,000 poultry against NCD; 3,000 pets against rabies;	
		Worm control in livestock:- 500 h/c , $2,000 \text{ shoats}$;	
		Tick control in cattle2,000 h/c;	
		Tr	
Allowances		495	
Fuel, Lubricants and Oils		500	
Maintenance - Vehicles		157	

Workplan Performance in Quarter

2012/13 Quarter 2

UShs Thousand

0

0

14,983

14,983

Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
4. Production and Mar	keting	
Wage Rec't:		
Non Wage Rec't:	563	1,15
Domestic Dev't:	2,281	
Donor Dev't:		
Total	2,844	1,15
Additional information re	equired by the sector on quarterly	Performance
	existing man power gaps in the department e ,Entomology and District Commercial offi n appo	
5. Health		
Function: Primary Healthcare		
1. Higher LG Services		
Output: Healthcare Management Serv	vices	
Non Standard Outputs:		All staff salaries and allowances paid. Aerial spray of the Black flies officially launched by Hon. Dr. Christine Ondoa, Minister of Health on behalf of the President. A total of 123 Healthworkers trained on New Malaria treatment regimen. All staff salar
Welfare and Entertainment		273
Printing, Stationery, Photocopying and Binding		57:
Bank Charges and other Bank related co	osts	(
General Staff Salaries		(
Allowances		5,724
Telecommunications		50
		3

2	Lower	I ovol	Service	,

Wage Rec't:

Non Wage Rec't:

Domestic Dev't:

Donor Dev't:

Total

Output: NGO Basic Healthcare Services (LLS)

Number of children immunized with Pentavalent vaccine in the NGO Basic health facilities	0	112 (A total of 112 children have been immunized with DPT3 as an immunization indicator for measuring immunization coverage in the NGO Basic Health Facilities.)
No. and proportion of deliveries conducted in the NGO Basic health facilities	0	78 (A total of 78 supervised deliverieries have been conducted in the NGO Basic Health Facilities.)

315,801

51,394

13,750

60,398

441,343

Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
5. Health		
Number of inpatients that visited the NGO Basic health facilities	0	176 (A total of 176 patients have been admitted and treated as in-patients to the NGO Basic Health Facilities.)
Number of outpatients that visited the NGO Basic health facilities	500 (Rackoko HCIII, All Saints Puranga HCII, Mary Immaculate HCII)	1629 (Normal of transfer of PHC Non - Wage for improvement of Basic Health Service Delivery. A total of 1629 patients have been treated as out-patients in the NGO Basic Health Facilities.)
Non Standard Outputs:		N/A
Transfers to other gov't units(current)		5,217
Wage Rec't:		
Non Wage Rec't:	5,850	5,217
Domestic Dev't:	2,000	(
Donor Dev't:		
Total	5,850	5,217
Output: Basic Healthcare Services (HC	CIV-HCII-LLS)	
%age of approved posts filled with qualified health workers	0	0 (N/A)
Number of inpatients that visited the Govt. health facilities.	0	0 (N/A)
Number of outpatients that visited the Govt. health facilities.	0	0 (N/A)
% of Villages with functional (existing, trained, and reporting quarterly) VHTs.	0	0 (N/A)
No. of children immunized with Pentavalent vaccine	0	0 (N/A)
No. and proportion of deliveries conducted in the Govt. health facilities	0	0 (N/A)
No.of trained health related training sessions held.	0	0 (N/A)
Number of trained health workers in health centers	300 (Pader, Puranga, Kilak, Awere, Lapul,Pajule, Ogom, Angagura, Acholibur, Latanya, Laguti, Atanga)	300 (Normal of transfer of PHC Non Wage for improvement of Basic Health Service Delivery. The actual amount transferred is less than the planned expenditure by 2,152,000.)
Non Standard Outputs:		N/A
Fransfers to other gov't units(current)		17,71
Wage Rec't:		(
Non Wage Rec't:	19,866	17,71
Domestic Dev't:		•
Donor Dev't:		(
Total	19,866	17,71

Workplan Performand	ce in Quarter	UShs Thousand	
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)	
5. Health			
Output: PRDP-Healthcentre construc	ction and rehabilitation		
No of healthcentres constructed	5 (ward at Lapul, placenta pits at ogonyo, lapul, ogom)	5 (Ward at Lapul, placenta pits at ogonyo, lapul, ogom all thes construction have reache plastering level)	
No of healthcentres rehabilitated	0	0 (Completion of Maternity Ward at Angagura HC II - Site Inspection done. No materials at the site and work has not yet started.)	
Non Standard Outputs:		N/A	
Non-Residential Buildings		36,645	
Wage Rec't:		0	
Non Wage Rec't:		0	
Domestic Dev't:	46,443	36,645	
Donor Dev't:	,	0	
Total	46,443	36,645	
Output: PRDP-Staff houses construct	<u> </u>	,	
No of staff houses rehabilitated	0	0 (N/A)	
No of staff houses constructed	(Atanga HCII, Oguta, acholibur HCIII, Angagura HCIII, Awere HCIII, Puranga HCIII, Ogonyo HCIII, Alim HCII, Ogago HCII, Porogali HCII)	10 (Staff House at Dure HC II - Foundation Level has been slabbed by ABRASH Enteprise Ltd. Staff House at Angagura - Site Inspection done, Construction work not yet started. No materials at site by Tedwii Co. Ltd.)	
Non Standard Outputs:		N/A	
Residential Buildings		85,200	
Wage Rec't:		0	
Non Wage Rec't:		0	
Domestic Dev't:	107,500	85,200	
Donor Dev't:		0	
Total	107,500	85,200	
Output: PRDP-OPD and other ward	construction and rehabilitation		
No of OPD and other wards constructed	(Continuation with the construction of a mortuary)	1 (Construction of Mortuary at Pader Health Centre III/Town Council is ongoing.)	
Constructed			
No of OPD and other wards rehabilitated	0	0 (N/A)	
No of OPD and other wards	0	0 (N/A) N/A	
No of OPD and other wards rehabilitated	0		
No of OPD and other wards rehabilitated Non Standard Outputs:	0	N/A	
No of OPD and other wards rehabilitated Non Standard Outputs: Non-Residential Buildings	0	N/A 33,789	
No of OPD and other wards rehabilitated Non Standard Outputs: Non-Residential Buildings Wage Rec't:	0 10,000	N/A 33,789	
No of OPD and other wards rehabilitated Non Standard Outputs: Non-Residential Buildings Wage Rec't: Non Wage Rec't:		N/A 33,789	

2012/13 Quarter 2

Workplan Performance in Quarter

UShs Thousand

Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
---	---	--

5. Health

Additional information required by the sector on quarterly Performance

Function: Pre-Primary and Primary Edu	cation	
1. Higher LG Services		
Output: Primary Teaching Services		
No. of qualified primary teachers	0	0 (N/A)
No. of teachers paid salaries	 107 (1. Monitoring and Support Supervision. 2. Maintenance of the Department Vehicles and motorcycles. 3. Buying Stationeries. 4. Maintaining the Computor s in the Department. 5. Payment of teachers salaries effected.) 	 107 (1. Monitoring and Support Supervision. 2. Maintenance of the Department Vehicles and motorcycles. 3. Buying Stationeries. 4. Maintaining the Computor s in the Department. 5. Payment of teachers salaries effected.)
Non Standard Outputs:		N/A
Allowances		231,369
Primary Teachers' Salaries		834,975
Wage Rec't:	834,978	834,973
Non Wage Rec't:	231,369	231,369
Domestic Dev't:		
Donor Dev't:		
Total	1,066,348	1,066,34
3. Capital Purchases		
Output: PRDP-Classroom construction	and rehabilitation	
No. of classrooms constructed in UPE	(Contract process concluded at the district headquarters.)	0 (Contract process concluded at the district headquarters. And the contract aworded)
No. of classrooms rehabilitated in UPE	0	0 (N/A)
Non Standard Outputs:		N/A
Other Structures		5,000
Wage Rec't:		(
Non Wage Rec't:		
Domestic Dev't:	208,629	5,000
Donor Dev't:		
Total	208,629	5,000
Function: Education & Sports Managem	ent and Inspection	
1. Higher LG Services		
Output: Monitoring and Supervision of	Primary & secondary Education	
No. of primary schools inspected in	133 (All the primary Schools in the District)	133 (All the primary Schools in the District)

2012/13 Quarter 2

Workplan	Performance	in	Quarter
----------	--------------------	----	---------

UShs Thousand

845

Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
6. Education		
No. of inspection reports provided to Council	107 (Inspection of schools conducted)	107 (Inspection of schools conducted)
No. of tertiary institutions inspected in quarter	01 (Pajule Technical School)	01 (Pajule Technical School only inspected)
No. of secondary schools inspected in quarter	15 (1.Puranga SS 2.Rackoko Comprehesive SS 3.Acholpi Army SS 4.Lagwai Seeds SS 5.Pader Central High SS 6.Pader Girls Academy SS 7.St. Marys Lagwi SS 8.Bishop Flynn SS 9.Pajule SS 10.Pajule College 11.Acholibur SS 12.Atanga Girls SS 14.13.Atanga Mixed SS 15.Koloska SS)	15 (1.Puranga SS 2.Rackoko Comprehesive SS 3.Acholpi Army SS 4.Lagwai Seeds SS 5.Pader Central High SS 6.Pader Girls Academy SS 7.St. Marys Lagwi SS 8.Bishop Flynn SS 9.Pajule SS 10.Pajule College 11.Acholibur SS 12.Atanga Girls SS 14.13.Atanga Mixed SS 15.Koloska SS)
Non Standard Outputs:		N/A
Allowances		7,000
Printing, Stationery, Photocopying and Binding		180
Carriage, Haulage, Freight and Transport Hire		1,321
Fuel, Lubricants and Oils		6,953
Wage Rec't:		
Non Wage Rec't:	7,:	576 15,454
Domestic Dev't:		
Donor Dev't: Total	7.:	576 15,454
Output: Sports Development services	.,	25,10
Non Standard Outputs:		Sports moblisation done, athelets/pupils taken for competition
Allowances		49:
Fuel, Lubricants and Oils		350
Wage Rec't:		
Non Wage Rec't:	4,	152 845

Additional information required by the sector on quarterly Performance

4,152

7a. Roads and Engineering

Function: District Engineering Services

Domestic Dev't:
Donor Dev't:
Total

Workplan Performan	ce in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
a. Roads and Enginee	ering	
1. Higher LG Services		
Output: Buildings Maintenance		
Non Standard Outputs:		Monthly payment of staff salaries in the departments (Water sectors and Civil engineering) all the persons under the depart got their monthly salaries though differently
General Staff Salaries		19,056
Wage Rec't:	19,056	19,056
Non Wage Rec't:	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	22,400
Domestic Dev't:		
Donor Dev't:		
Total	19,056	19,050
Output: Plant Maintenance		
Non Standard Outputs:		Maintenance of plants conducted at the district
Maintenance - Vehicles		10,548
Wage Rec't:		
Non Wage Rec't:	10,818	10,548
Domestic Dev't:	1,000	(
Donor Dev't: Total	11,818	10,548
3. Capital Purchases	11,010	20,0
Output: Buildings & Other Structure	s (Administrative)	
Non Standard Outputs:		Completion of admnistrative office block and staff extension unit under support to the North unspent balance continued and its about to get completed by thierd quarter
Non-Residential Buildings		(
Residential Buildings		(
Wage Rec't:		(
Non Wage Rec't:		(
Domestic Dev't:	235,971	
Donor Dev't:		(
Total	235,971	
b. Water		
Function: Rural Water Supply and Sar	nitation	
1. Higher LG Services		

2012/13 Quarter 2

1,443

2,376

Non Standard Outputs: Non Standard Staff Salaries Non Standard Standard Standard Standard Standard Stand	Workplan Performance	in Quarter	UShs Thousand
Non Standard Outputs: Non Standard Outputs: O & M for vehicle= 1 time-Field & Labricontes=800, for down Administrative cost outmission of report=1, parties of stationaries=1, composite of standard Staff Salaries Contract Staff Salaries Contract Staff Salaries Contract Staff Salaries (Incl. Casuals, 2,1) Temporary) Allowances Advertising and Public Relations Printing, Stationery, Photocopying and Binding Bank Charges and other Bank related costs Electricity Fuel, Lubriconts and Oils Maintenance - Vehicles 1,19 Wage Rec't: 6,701 Non Wage Rec't: 1,125 Domestic Dev't: 9,446 A.5 Domor Dev't: 9,446 A.5 Domor Dev't: 3,593 4.7 Total No. of Mandatory Public notices of NNA Output: Supervision, monitoring and coordination No. of Mandatory Public notices of Salaries of Sala			
Non Standard Outputs: Section	7b. Water		
Lubricants—3-60, Lrs done Administrative cost submission of report—1 purchase of stationaries—1, computer & IT services—1 electricity bill=1, building m'tee=1, and staff salary. General Staff Salaries Contract Staff Salaries (Incl. Casuals, 2,11 Temporary) Allowances Advertising and Public Relations Printing, Stationery, Photocopying and Binding Bank Charges and other Bank related costs Electricity Fuel, Lubricants and Oils Maintenance - Vehicles 1,125 Maintenance - Vehicles Non Wage Rec't: 1,125 Domostic Dev't: 9,446 A.53 Donor Dev't: 9,446 A.57 Donor Dev't: 3,593 At 7 Total Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water 0 (N/A) Son Sources tested for water 0 (N/A) Sanitation Coordination Meetings No. of Supervision west plan and the budg as well) No. of water points tested for quality No. of supervision visits during 8 (supervisions of all projects achieved) and after construction Lubricants—Administrative cost submission of the staff salary. 2, In servises—1 (1,12) At the servises—1 (Output: Operation of the District Water	Office	
Contract Suff Salaries (Incl. Casuals, Temporary) Advertising and Public Relations Printing, Stationery, Photocopying and Binding Bank Charges and other Bank related costs Electricity Fuel, Lubricants and Oils Maintenance - Vehicles 1,12 Mage Rec't: Domestic Dev't: 1,125 Donor Dev't: 3,593 4 Total Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of Sources tested for water developed and expenditure) No. of Sources tested for water of N/A) Sanitation Coordination Meetings No. of District Water Supply and Sanitation Coordination Meetings No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and supervisions of all projects achieved) and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	Non Standard Outputs:		Lubricants=360Ltrs done Administrative cost (submission of report=1,purchase of stationaries=1,computer & IT services=1electricity bill=1,building m'tce=1.
Temporary) Allowances Advertising and Public Relations Printing, Stationery, Photocopying and Binding Bank Charges and other Bank related costs Electricity Fiel, Lubricants and Oils Advertising and Public Relations Fiel, Lubricants and Oils Advertising and related costs Electricity Fiel, Lubricants and Oils Advertising and Public Relations Maintenance - Vehicles 1,12 Mage Rec't: 6,701 Non Wage Rec't: 1,125 Domestic Dev't: 9,446 4,5 Donor Dev't: 3,593 4; Total Output: Supervision, monitoring and coordination Output: Supervision, monitoring and coordination No. of Mandatory Public notices of (N/A) displayed with financial information (release and expenditure) No. of Sources tested for water on (N/A) No. of Sources tested for water on (N/A) Sanitation Coordination Meetings 1 (At district HQ) No. of District Water Supply and Asintance of the Coordination of the Coordination of the Asintance of the Coordination of the Coordination of the Asintance of the Coordination of the Asintance of the Coordination of the Asintance of the Coordination of t	General Staff Salaries		
Advertising and Public Relations Printing, Stationery, Photocopying and Binding Bank Charges and other Bank related costs Electricity Fuel, Lubricants and Oils Maintenance - Vehicles Maintenance - Vehicles 1,125 Domestic Dev't: 9,446 4,55 Domor Dev't: 9,446 5,00 Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and after construction 8 (supervisions of all projects achieved) and after constructions of 2 projects achieved) and after construction			2,10
Printing, Stationery, Photocopying and Binding Bank Charges and other Bank related costs Electricity Fuel, Lubricants and Oils Maintenance - Vehicles 1,12 Wage Rec't: Non Wage Rec't: 1,125 Domestic Dev't: 1,125 Domestic Dev't: 3,593 44 Total Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of sources tested for water quality No. of Supervision Meetings 1 (At district HQ) Sanitation Coordination Meetings 1 (At district HQ) No. of water points tested for quality No. of supervision visits during and after construction 8 (supervisions of all projects achieved) and after constructions of 2 projects achieved) and after construction	Allowances		
Binding Bank Charges and other Bank related costs Electricity Fuel, Lubricants and Oils Maintenance - Vehicles 1,12 Wage Rec't:	Advertising and Public Relations		
Electricity Fuel, Lubricants and Oils Maintenance - Vehicles 1,19 Wage Rec't: Non Wage Rec't: Domestic Dev't: Domor Dev't: 3,593 4.7 Total No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings No. of Water points tested for quality No. of water points tested for quality No. of supervision visits during and the budg as well) No. of supervision visits during and after construction 8 (supervisions of all projects achieved) and after constructions 2 (supervisions of 2 projects achieved) and after constructions			
Fuel, Lubricants and Oils Maintenance - Vehicles 1,19 Wage Rec't: 6,701 Non Wage Rec't: 1,125 Domestic Dev't: 9,446 Donor Dev't: 3,593 4. Total 20,866 Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of Sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and after construction 8 (supervisions of all projects achieved) and after constructions of 2 projects achieved) 2 (supervisions of 2 projects achieved)	Bank Charges and other Bank related costs		48
Maintenance - Vehicles 1.1! Wage Rec't: 6,701 Non Wage Rec't: 1,125 Domestic Dev't: 9,446 4,55 Donor Dev't: 3,593 4; Total 20,866 5,0° Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water 0 (N/A) No. of Sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	Electricity		,
Wage Rec't: Non Wage Rec't: 1,125 Domestic Dev't: 9,446 4,55 Donor Dev't: 3,593 4: Total 20,866 5,0' Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Assistance of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) 1 (Supervision of borehole drilling, rehabilitation and shallow well constructions and latrines were done but no proper description of the activities in the work plan and the budg as well) No. of supervision visits during and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	Fuel, Lubricants and Oils		1,29
Non Wage Rec't: Domestic Dev't: 9,446 4,55 Donor Dev't: 3,593 4 Total 20,866 5,00 Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and after construction 8 (supervisions of all projects achieved) and after constructions 1 (supervision of borehole drilling, rehabilitation and shallow well constructions and latrines were done but no proper dscription of the activities in the work plan and the budg as well) No. of supervision visits during and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	Maintenance - Vehicles		1,198
Domestic Dev't: Donor Dev't: 3,593 4.57 Total 20,866 5,07 Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and after construction 8 (supervisions of all projects achieved) and after construction 2 (supervisions of 2 projects achieved)	Wage Rec't:	6,7	701
Donor Dev't: Total 20,866 5,0' Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and the budg as well) No. of supervision visits during and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	Non Wage Rec't:	1,	125
Total 20,866 5,0° Output: Supervision, monitoring and coordination No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) 1 (Supervision of borehole drilling, rehabilitation and shallow well constructions and latrines were done but no proper dscription of the activities in the work plan and the budg as well) No. of supervision visits during and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	Domestic Dev't:	9,4	446 4,594
No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings No. of water points tested for quality No. of water points tested for quality No. of supervision visits during and the budg and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	Donor Dev't:		
No. of Mandatory Public notices displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) 1 (Supervision of borehole drilling, rehabilitation and shallow well constructions and latrines were done but no proper dscription of the activities in the work plan and the budg as well) No. of water points tested for quality 0 (N/A) 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)		·	5,074
displayed with financial information (release and expenditure) No. of sources tested for water quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) 1 (Supervision of borehole drilling, rehabilitation and shallow well constructions and latrines were done but no proper dscription of the activities in the work plan and the budg as well) No. of water points tested for quality 0 (N/A) 0 (N/A) 2 (supervisions of 2 projects achieved) and after construction			
quality No. of District Water Supply and Sanitation Coordination Meetings 1 (At district HQ) 1 (Supervision of borehole drilling, rehabilitation and shallow well constructions and latrines were done but no proper dscription of the activities in the work plan and the budg as well) No. of water points tested for quality 0 (N/A) 0 (N/A) 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)	displayed with financial information (release and	0 (N/A)	0 (N/A)
Sanitation Coordination Meetings rehabilitation and shallow well constructions and latrines were done but no proper dscription of the activities in the work plan and the budge as well) No. of water points tested for quality 0 (N/A) 0 (N/A) 2 (supervisions of 2 projects achieved) and after construction		0 (N/A)	0 (N/A)
No. of supervision visits during and after construction 8 (supervisions of all projects achieved) 2 (supervisions of 2 projects achieved)		1 (At district HQ)	rehabilitation and shallow well constructions and latrines were done but no proper dscriptio of the activities in the work plan and the budge
and after construction	No. of water points tested for quality	0 (N/A)	0 (N/A)
Non Standard Outputs: N/A		8 (supervisions of all projects achieved)	2 (supervisions of 2 projects achieved)
	Non Standard Outputs:		N/A

Allowances

Wage Rec't:

Fuel, Lubricants and Oils

Workplan Performance	in Quarter	UShs Thousand
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
7b. Water		
Non Wage Rec't:		
Domestic Dev't:	3,853	2,232
Donor Dev't:	16,037	1,587
Total	19,890	3,819
Output: Promotion of Community Based	Management, Sanitation and Hygiene	
No. of water user committees formed.	60 ()	0 (N/A)
No. of advocacy activities (drama shows, radio spots, public campaigns) on promoting water, sanitation and good hygiene practices	0 (N/A)	0 (N/A)
No. of private sector Stakeholders trained in preventative maintenance, hygiene and sanitation	0 (N/A)	0 (N/A)
No. Of Water User Committee members trained	0	0 (N/A)
No. of water and Sanitation promotional events undertaken	4 (Establishing and Traing of WUCs, Post- construction support to WUCs, Qrtly meetins with Extension Staff (CDOs & Has), Community mobilisation)	4 (Establishing and Traing of WUCs, Post- construction support to WUCs, Qrtly meetins with Extension Staff (CDOs & Has), Community mobilisation)
Non Standard Outputs:		N/A
Allowances		9,110
Special Meals and Drinks		2,811
Printing, Stationery, Photocopying and Binding		1,949
Information and Communications Technolog	gy	720
Travel Inland		720
Fuel, Lubricants and Oils		8,352
Wage Rec't:		
Non Wage Rec't:		
Domestic Dev't:	14,098	23,662
Donor Dev't:	12,652	C
Total	26,750	23,662
Output: Promotion of Sanitation and Hyg	iene	
Non Standard Outputs:		27 Villages in Puranga and 27 Villages in Laguti.
Allowances		2,592
Fuel, Lubricants and Oils		3,888
Wage Rec't:		
Non Wage Rec't:	5,250	6,480

nditure for the d Location)
, , ,
6,480
tanks: ch, Lamincila P/S, Pader o P/S, Pajule S/C, toke P/S,Latanya S/C, t/S
0
0
0
0
0
0
started well and the upleted, Kilak is at mis at roofing level, ture level and lastly tty is at sub-structure
0
0
0
0
0
0
d in kilak s/c (kilak rish,ora abim) in Awere s/c (rackoko village & angole ge) n ogom s/c otong ge and ,1 PS to be c,paiula parish,lacur
11,955

Pader District

2012/13 Quarter 2

Actual Output and Expenditure for the

Workplan Performance in Quarter	
Key performance indicators and	Planned Output and Expenditure for the
budget items	Quarter (Description and Location)

UShs Thousand

budget items	Quarter (Description and Location)	Quarter (Description and Location)
7b. Water		
Wage Rec't:		0
Non Wage Rec't:		0
Domestic Dev't:		0
Donor Dev't:	12,640	11,955
Total	12,640	11,955

Output: Borehole drilling and rehabilitation

No. of deep boreholes rehabilitated	16 (Rehab Pader TC, Acoro parish, Kiteny East village Pader TC, Luna Parish, Lwala village Pader S/C, Tyer parish, Tyer central village Angagura S/C, Pucota parish, Akuyam village Laguti S/C, Paibwor parish, Lapano village. Puranga S/C, Oret parish, Loborom P/S ADC/CWW Pajule S/C, Palenga parish, Palenga Aywee village Ogom S/C, Kalangore parish, Dago dwong village Ogom S/C, Pukor parish, Agung wii gweng village Ogom S/C, Ogom parish, Ogeng South village Acholibur S/C, Gem onyot, Labworomor Acholibur S/C, Ogago parish, Lukwor North village Acholibur S/C, Wigweng parish, Odoo P/S Awere S/C, Rackoko parish, Lunyiri West village Awere S/C, Rackoko parish, Dogatub West Village Awere S/C, Bolo parish, Gotolal village.)	15 (Rehab Pader TC, Acoro parish, Kiteny East village Pader TC, Luna Parish, Lwala village Pader S/C, Tyer parish, Tyer central village Angagura S/C, Pucota parish, Akuyam village Laguti S/C, Paibwor parish, Lapano village. Puranga S/C, Oret parish, Loborom P/S ADC/CWW Pajule S/C, Palenga parish, Palenga Aywee village Ogom S/C, Kalangore parish, Dago dwong village Ogom S/C, Pukor parish, Agung wii gweng village Ogom S/C, Ogom parish, Ogeng South village Acholibur S/C, Gem onyot, Labworomor Acholibur S/C, Ogago parish, Lukwor North village Acholibur S/C, Wigweng parish, Odoo P/S Awere S/C, Rackoko parish, Lunyiri West village Awere S/C, Rackoko parish, Dogatub West Village Awere S/C, Bolo parish, Gotolal village.)
No. of deep boreholes drilled (hand pump, motorised)	5 (Pader TC, Lagwai Parish, Oloki-le illage Pader TC, Acoro parish, Pagwari East village Pader S/C, Ogwil parish, Ogwil East village Latanya S/C, Golo parish, Ibuc-toke village Laguti S/C, Paibwor parish, Dege Otuk village)	8 (Pader TC, Lagwai Parish, Oloki-le illage Pader TC, Acoro parish, Pagwari East village Pader S/C, Ogwil parish, Ogwil East village Latanya S/C, Golo parish, Ibuc-toke village Laguti S/C, Paibwor parish, Dege Otuk village)

Non Standard Outputs: N/A

Other Structures		0
Wage Rec't:		0
Non Wage Rec't:		0
Domestic Dev't:	123,673	0
Donor Dev't:	57,750	0
Total	181,423	0

Additional information required by the sector on quarterly Performance

Rehabilitation of Padr airfield was sone under mergency programme to facilitate Nodding disease programme. CAIIP formation of infrastructure committee for CAR roads was done.

8. Natural Resources

Function: Natural Resources Management	
1. Higher LG Services	
Output: District Natural Resource Management	

2012/13 Quarter 2

Workplan Performance in Quarter

UShs Thousand

Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
---	--	---

8. Natural Resources

Non Standard Outputs:		1 meeting at the district HQTR Stake holdersfor 20 ppts done, procurement of laptop and accessories also done,sensitization meetings and enforcement conducted also done
General Staff Salaries		6,081
Allowances		1,450
Incapacity, death benefits and funeral expenses		250
Computer Supplies and IT Services		250
Printing, Stationery, Photocopying and Binding		500
Electricity		0
General Supply of Goods and Services		1,250
Fuel, Lubricants and Oils		1,072
Wage Rec't:	8,081	6,081
Non Wage Rec't:	2,425	3,522
Domestic Dev't:	1,250	1,250
Donor Dev't:		10.0-
Total	11,756	10,853
Output: Tree Planting and Afforestation		
Area (Ha) of trees established (planted and surviving)	3 (Tree planting Pader town council)	3 (Tree planting in Pader town council that is three nursary beds hoppened and the seedlings planted in the seed bed)
Number of people (Men and Women) participating in tree planting days	(Operations to raise assorted tree seedlings supported)	2 (Operations to raise assorted tree seedlings supported)
Non Standard Outputs:		N/A
Allowances		862
Special Meals and Drinks		200
Printing, Stationery, Photocopying and Binding		0
General Supply of Goods and Services		4,991
Fuel, Lubricants and Oils		125
Wage Rec't:		
Non Wage Rec't:	8,087	6,178
Domestic Dev't:		
Donor Dev't:		
Total	8,087	6,178
Output: Training in forestry managemen	nt (Fuel Saving Technology, Water Shed Managem	ent)
No. of community members trained	0	0 (N/A)
(Men and Women) in forestry	•	

2012/13 Quarter 2

Workplan Performanc	e in Quarter	UShs Thousand	
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)	
8. Natural Resources			
management			
No. of Agro forestry Demonstrations	2 (2Ha agroforestry demos maintained)	2 (2Ha agroforestry demos maintained)	
Non Standard Outputs:		2 model farmers identified and supported	
Allowances		0	
Fuel, Lubricants and Oils		0	
Wage Rec't:			
Non Wage Rec't:	225	0	
Domestic Dev't:			
Donor Dev't:			
Total	225	0	
Output: Forestry Regulation and Inspe	ction		
No. of monitoring and compliance surveys/inspections undertaken	12 (Monitoring and compliance visits, survey and inspection conducted in Puranga, Awere, Kilak, Ogom, Latanya, Lapul, Pajule, Acholibur, Atanga Angagura, Laguti sub-counties and Pader Town Council. Government staff and community leaders of the 12 LLGs strengthened in implementing forestry laws, regulation, policy work plan and raising revenue from forest produce)	Atanga, Angagura, Laguti sub-counties and	
Non Standard Outputs:		12 LLGs strengthened in enactment and enforcement of Forestry laws and regulations	
Allowances		0	
Special Meals and Drinks		0	
Wage Rec't:			
Non Wage Rec't:	225	0	
Domestic Dev't:			
Donor Dev't:	2,500	0	
Total	2,725	0	
Output: Community Training in Wetla	nd management		
No. of Water Shed Management Committees formulated	1 (33 wetlands management committees trained in Pader TC,)	0 (33 wetlands management committees trained in Pader TC)	
Non Standard Outputs:		N/A	
Allowances		650	
Wage Rec't:			
Non Wage Rec't:	850	650	
Domestic Dev't:			
Donor Dev't:			
Total	850	650	

Output: River Bank and Wetland Restoration

Workplan Performance	e in Quarter	Actual Output and Expenditure for the Quarter (Description and Location)	
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)		
8. Natural Resources			
No. of Wetland Action Plans and regulations developed	2 (2 wetlands demarcated in Pajule and Atang Sub Counties and restored)	2 (2 wetlands demarcated in Pajule and Atang Sub Counties and restored)	
Area (Ha) of Wetlands demarcated and restored	0	0 (N/A)	
Non Standard Outputs:		N/A	
Allowances		75	
General Supply of Goods and Services			
Fuel, Lubricants and Oils			
Wage Rec't:			
Non Wage Rec't:	750	75	
Domestic Dev't:			
Donor Dev't:			
Total	750	75	
Output: PRDP-Stakeholder Environme	ntal Training and Sensitisation		
No. of community women and men trained in ENR monitoring	3 (Environment training and sensitiztion conducted in 3 LLGs)	1 (Environment training and sensitiztion conducted in 3 LLGs)	
Non Standard Outputs:		N/A	
Printing, Stationery, Photocopying and Binding		49	
General Supply of Goods and Services		2,00	
Travel Inland		1,77	
Wage Rec't:			
Non Wage Rec't:	7,164		
Domestic Dev't:		4,26	
Donor Dev't:			
Total	7,164	4,26	
Output: Land Management Services (So	urveying, Valuations, Tittling and lease management	ent)	
No. of new land disputes settled within FY	1 (District H/Q, other Offices and Sub-counties)	1 (District H/Q, other Offices and Sub-counties nothing could happen , since no alloction took place)	
Non Standard Outputs:		4 number of coordination done, 4 an amicable settlement carried out, 1 supervision and monitoring Area Land committee done and general operation and administration	
Allowances			
Fuel, Lubricants and Oils			
Wage Rec't:			
Non Wage Rec't:	2,102		
Domestic Dev't:			
Donor Dev't:			
Total	2,102		

Workplan Performance	e in Quarter	UShs Thousand	
Planned Output and Expenditure for the Quarter (Description and Location)		Actual Output and Expenditure for the Quarter (Description and Location)	
8. Natural Resources			
Output: Infrastruture Planning			
Non Standard Outputs:		1 community sensitization at Rackoko Trading Centres 1 Drawing of detailed plan for Rackoko Trading Centre 2 General Operation and administration District H/q also done as required and planned	
Printing, Stationery, Photocopying and Binding		57.	
Fuel, Lubricants and Oils		204	
Wage Rec't:			
Non Wage Rec't:	274		
Domestic Dev't:	1,000	779	
Donor Dev't:			
Total	1,274	. 77	
1. Higher LG Services Output: Operation of the Community Ba	ased Sevices Department		
Output. Operation of the Community Ba	ased Sevices Department		
Non Standard Outputs:		Technical back up to sub county based staff in all the sub counties of Angagura, Atanga, Laguti, Acholibur, Ogom, Latanya, Pader tc, Pader kilak, Puranga and Awere. Community mobilization through Radio talk show. Done but not to the required number Main	
General Staff Salaries			
Allowances		43	
Printing, Stationery, Photocopying and Binding		270	
Fuel, Lubricants and Oils		(
Wage Rec't:	4,937		
Non Wage Rec't:	5,447	700	
Domestic Dev't:			
Donor Dev't:	14,260	(
Total	24,643	700	
Output: Adult Learning			
No. FAL Learners Trained	1 (Supervision of Fal activities in 12 sub counties	of 1 (Supervision of Fal activities in 12 sub countie	

Workplan Performance	e in Quarter	Actual Output and Expenditure for the Quarter (Description and Location)	
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)		
O. Community Based Ser	rvices		
	angagura, atanga, laguti, acholibur, latanya, ogom, pader tc, pader kilak, pajule, lapul, puranga and awere)	of angagura, atanga, laguti, acholibur, latanya, ogom, pader tc, pader kilak, pajule, lapul, puranga and awere)	
Non Standard Outputs:		N/A	
Allowances		805	
Printing, Stationery, Photocopying and Binding		840	
Fuel, Lubricants and Oils		304	
Wage Rec't:			
Non Wage Rec't:	3,639	1,949	
Domestic Dev't:			
Donor Dev't:			
Total	3,639	1,949	
Output: Gender Mainstreaming			
Non Standard Outputs:		Mainstreaming gender activites in the 12 subcounties in the district.Gender mainstreaming,dissemination and training on GBV laws,16 days of gender activities,monitoring and support supervision,training and formation of SASA teams and quarterly coordinatio	
Allowances		4,320	
Hire of Venue (chairs, projector etc)			
Special Meals and Drinks		1,000	
Printing, Stationery, Photocopying and Binding		200	
Wage Rec't:			
Non Wage Rec't:	5,754	5,520	
Domestic Dev't:			
Donor Dev't:			
Total	5,754	5,520	
Output: Support to Youth Councils			
No. of Youth councils supported	(Maintenance of Motorcycle, monitoring and support supervision to youth groups)	0 (Maintenance of Motorcycle, monitoring and support supervision to youth groups)	
Non Standard Outputs:		N/A	
Allowances			
General Supply of Goods and Services		(
Wage Rec't:			
Non Wage Rec't:	1,196	(
Domestic Dev't:			

Workplan Performance	in Quarter	USh.	Actual Output and Expenditure for the Quarter (Description and Location)	
Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	• •		
D. Community Based Ser	rvices			
Donor Dev't:				
Total	1,1	96		
Output: Support to Disabled and the Eld	lerly			
No. of assisted aids supplied to disabled and elderly community	(Livelihoods support to PWD groups)	1 (Livelihoods support to PWI conducted)) groups	
Non Standard Outputs:		N/A		
Allowances			1,340	
Fuel, Lubricants and Oils			(
Wage Rec't:				
Non Wage Rec't:	1,0)25	1,340	
Domestic Dev't:				
Donor Dev't:	1.0		1.04	
Total	1,0	125	1,340	
Output: Reprentation on Women's Cour	ncils			
No. of women councils supported	(Support Supervision of women groups Maintenace of motorcycle conducted)	1 (Support Supervision of won Maintenace of motorcycle con		
Non Standard Outputs:		N/A		
Allowances			500	
Printing, Stationery, Photocopying and Binding			(
Wage Rec't:				
Non Wage Rec't:	1,1	96	500	
Domestic Dev't:				
Donor Dev't:				
Total	1,1	96	500	
Additional information req	uired by the sector on quarterl	ly Performance		
10. Planning				
Function: Local Government Planning So	ervices			
1. Higher LG Services				
Output: Management of the District Plan	nning Office			
Non Standard Outputs:		General operations and coordi activities effected; computer c maintained,cofinancing of LG equalisation and local revenue screening conducted under LG frame work paper prepared a	enter MSD under done,project GMSD,1 budget	
General Staff Salaries		assesmen	4,36	

Key performance indicators and	in Quarter	UShs Thousand
budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
10. Planning		
Allowances		3,681
Statutory		8
Workshops and Seminars		C
Welfare and Entertainment		0
Special Meals and Drinks		C
Printing, Stationery, Photocopying and Binding		C
Electricity		150
General Supply of Goods and Services		0
Fuel, Lubricants and Oils		0
Maintenance - Vehicles		542
		J
Wage Rec't:	4,364	4,364
Non Wage Rec't:	11,468	4,382
Domestic Dev't:	14,510	0
Donor Dev't:		
Total	30,343	8,746
Non Standard Outputs:		Quarterly monitoring of sector plans conducted by the DTPC in the 12 Sub-Counties under PAF, LGMSDP and PRDP
Allowances		2,575
Printing, Stationery, Photocopying and Binding		4,400
Fuel, Lubricants and Oils		1,799
Wage Rec't:		
Non Wage Rec't:	19,434	8,774
Domestic Dev't:		
Donor Dev't:		
Donor Dev't: Total	19,434	8,774
Total	19,434	8,774
Total 2. Lower Level Services		8,774
		Sub county investment plans and copy of budge produced
2. Lower Level Services Output: Multi sectoral Transfers to Low Non Standard Outputs:		Sub county investment plans and copy of budge
2. Lower Level Services Output: Multi sectoral Transfers to Low		Sub county investment plans and copy of budge produced
2. Lower Level Services Output: Multi sectoral Transfers to Low Non Standard Outputs: LG Unconditional grants(current)		Sub county investment plans and copy of budge produced 2,938

2012/13 Quarter 2

Workplan	Performance	in	Quarter
----------	-------------	----	---------

UShs Thousand

Key performance indicators and budget items	Planned Output and Expenditure for the Quarter (Description and Location)	Actual Output and Expenditure for the Quarter (Description and Location)
10. Planning		
Domestic Dev't:	1,717	1,717
Donor Dev't:		0
Total	4,510	4,654

Additional information required by the sector on quarterly Performance

11. Internal Audit

Function: Internal Audit Services

1. Higher LG Services

Output: Management of Internal Audit Office

Non Standard Outputs:	Sub-counties audit done in Sub-counties books, Various books of Account in the department s and NAADs Accounts	
Fuel, Lubricants and Oils		453
General Staff Salaries		5,077
Allowances		620
Printing, Stationery, Photocopying and Binding		366
Wage Rec't:	5,077	5,077
Non Wage Rec't:	3,798	1,439
Domestic Dev't:		
Donor Dev't:		
Total	8,875	6,516

Additional information required by the sector on quarterly Performance

Wage Rec't:	1,456,115	1,103,752
Non Wage Rec't:	483,231	483,231
Domestic Dev't:	259,085	259,085
Donor Dev't:		
Total	1,860,090	1,860,090

2012/13 Quarter 2

UShs Thousands

Key Performance
indicators

Planned output and expenditure for the FY (Qty, Desc. & Location)

Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)

% Performance (Cumulative / Planned) for quantitative outputs

0

Reasons for under / over Performance

1a. Administration

Function: District and Urban Administration

1. Higher LG Services

Output: Operation of the Administration Department

Non Standard Outputs:

Service delivery strengthened at the District and Sub-county level, cofinancing of JICAA project made at the district headquarters, debts and courts cases paid and wages of staff paid at the district

hqtrs.Transfers of unconditional grant (wage) to

Pader town Council

Generally, most of the activities carried out as planned and

budgeted for

The challnge registered here wasdelay in the implimentation of the activities due to failure of the system that is Integreted Financial

Management System

Expenditure

697,585		308,364		44.2%
23,405		16,261		69.5%
700		200		28.6%
600		150		25.0%
4,500		5,072		112.7%
5,200		3,997		76.9%
500		130		26.0%
1,000		120		12.0%
6,000		1,283		21.4%
1,000		280		28.0%
4,800		1,200		25.0%
1,000		250		25.0%
7,551		300		4.0%
7,000		1,500		21.4%
15,885		3,275		20.6%
35,000		6,000		17.1%
6,000		2,000		33.3%
697,585	Wage Rec't:	308,364	Wage Rec't:	44.2%
125,251	Non Wage Rec't:	42,018	Non Wage Rec't:	33.5%
6,551	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:	0	Donor Dev't:	0.0%
829,386	Total	350,382	Total	42.2%
	4,500 5,200 500 1,000 6,000 1,000 4,800 1,000 7,551 7,000 15,885 35,000 6,000 697,585 125,251 6,551	23,405 700 600 4,500 5,200 500 1,000 6,000 1,000 4,800 1,000 7,551 7,000 15,885 35,000 6,000 697,585 Wage Rec't: 125,251 Non Wage Rec't: Domestic Dev't: Donor Dev't:	23,405 16,261 700 200 600 150 4,500 5,072 5,200 3,997 500 130 1,000 120 6,000 1,283 1,000 280 4,800 1,200 1,000 250 7,551 300 7,000 1,500 15,885 3,275 35,000 6,000 6,000 2,000 697,585 Wage Rec't: 308,364 125,251 Non Wage Rec't: 42,018 6,551 Domestic Dev't: 0 Donor Dev't: 0	23,405 16,261 700 200 600 150 4,500 5,072 5,200 3,997 500 130 1,000 120 6,000 1,283 1,000 280 4,800 1,200 1,000 250 7,551 300 7,000 1,500 15,885 3,275 35,000 6,000 6,000 2,000 697,585 Wage Rec't: 308,364 Wage Rec't: 125,251 Non Wage Rec't: 42,018 Non Wage Rec't: 6,551 Domestic Dev't: 0 Domestic Dev't: Donor Dev't: 0 Donor Dev't:

Output: Human Resource Management

The challenges got wre, There totally no data handed over to

0

2012/13 Quarter 2

difficult to report the expensess .

Cumulative I	Department	Workp	lan Perform	ance		UShs Thousands
Key Performance indicators	Planned output a expenditure for t Desc. & Location	he FY (Qty,	expenditure by en	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)		Reasons for under / over Performance
1a. Administr	ration					
Non Standard Outputs:	General office r costs met,techan LLGs, travel ab payment of wag labourers condu	nical back up to road and ges for causal	Generally the acti o done as scheduled them if not fully of partially or about	d and mos of completed the	en	the personel concern Human resource office completely ha no printer, hence automatically no confidentiality. Henci in thje absent of the above its not easy to come up with an up date staff
Expenditure						
211103 Allowances		7,385		940		12.7%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	27,777	Non Wage Rec't:	940	Non Wage Rec't:	3.4%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	27,777	Total	940	Total	3.4%
Output: Records M	anagement					
Non Standard Outputs:	mentoring of 12 LLGs on record and information management conducted, Submission of staff records to Line ministry effected monthly, support to 111 depts in		Line ministry effe	LLGs on nation ducted , off records to ected	0 n	There is serious Human capacity problem
Expenditure						
211103 Allowances		3,980		200		5.0%
221011 Printing, Station Photocopying and Bindi		2,761		600		21.7%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	8,111	Non Wage Rec't:	800	Non Wage Rec't:	9.9%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	8,111	Total	800	Total	9.9%
2. Lower Level Serv	rices					
Output: Multi secto	ral Transfers to Lo	wer Local Go	vernments			
Non Standard Outputs:			N/A		0	The challenge here is the expenditure incured on unplanne budgeted activities, hence it make it

Expenditure

2012/13 Quarter 2

Cumulative D	epartment	t Workpl	an Perforn	nance		UShs Thousands
Key Performance indicators	Planned output expenditure for Desc. & Location	the FY (Qty,	Cumulative achie expenditure by equarter (Qty, De	nd of current	% Performance (Cumulative /) Planned) for quantitative outp	Reasons for under / over Performance
1a. Administra	ation					
263102 LG Unconditional grants(current)	ul	262,556		131,278		50.0%
263104 Transfers to other gov't 120,379 units(current)			9,295		7.7%	
263201 LG Conditional g	grants(capital)	117,631		58,816		50.0%
	Wage Rec't:	0	Wage Rec't:	0	Wage Rec't:	0.0%
Λ	Von Wage Rec't:	382,935	Non Wage Rec't:	140,573	Non Wage Rec't:	36.7%
	Domestic Dev't:	117,631	Domestic Dev't:	58,816	Domestic Dev't:	50.0%
	Donor Dev't:	0	Donor Dev't:	0	Donor Dev't:	0.0%
	Total	500,566	Total	199,388	Total	39.8%
Confirmation l	oy Head of I) Pepartmen	t			
Name :				Sign &	Stamp :	
Title :				Date		
I. Higher LG Service Output: LG Financia Date for submitting the Annual Performance Report	es .	rvices apervision(12 e 12 LLG	20/3/2013 (The submssion of the line ministries d	e report to the	0	The difficulties met here is that untimely submission from the
Non Standard Outputs:	runnung achiev -General opera cost:Catridges, costs,electricty Moderm and A -Transport allo Finance Office -Travelling for submssion, wo seminars in Gulu,Kampala and Jinja	ved) tion Medical "Internet dirtime. wances for the Assitant report rkshops and "Lira,mukono ages and salaries	-Travelling for r submssion, wor seminars in Gulu,Kampala,I and Jinja attend -Payment of wa for the Finance	eport kshops and Lira,mukono ed ges and salaries	S	department to the focal point persons make it very difficult for the timely submission to the line ministries
Expenditure						
211101 General Staff Sai	laries	49,702		23,500		47.3%
211103 Allowances		12,000		4,652		38.8%
227004 Fuel, Lubricants	and Oils	3,000		2,818		93.9%
213001 Medical Expense Employees)		500		25		5.0%
213002 Incapacity, death	benefits and	100		51		51.2%

funeral expenses

Cumulative Department Workplan Performance						UShs Thousa	UShs Thousands	
Key Performance indicators	Planned output a expenditure for to Desc. & Location	the FY (Qty,	expenditure by en	Cumulative achievement & % Performance (Cumulative / quarter (Qty, Desc. & Location) Planned) for quantitative output		/ over Perform	s for under	
2. Finance								
221008 Computer Suppli	es and IT	500		200		40.0%		
Services	I Duinte	100		100		100.00		
221010 Special Meals an 221011 Printing, Stational	ery,	100 2,000		100 1,912		100.0% 95.6%		
Photocopying and Bindin 221012 Small Office Equ	~	100		8		7.9%		
221014 Bank Charges an related costs		300		46		15.3%		
	Wage Rec't:	49,702	Wage Rec't:	23,500	Wage Rec't:	47.3%		
Λ	Non Wage Rec't:	18,934	Non Wage Rec't:	9,812	Non Wage Rec't:	51.8%		
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%		
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%		
	Total	68,636	Total	33,312	Total	48.5%		
Output: Revenue Ma	anagement and Col	llection Service	S					
Value of LG service tax collection	(Revenue colle monitored 4 tin 11LLGs,Reven carried out twic LLGs, Collection production on conventory done LLGs,Tax apper formed and gen operations achi	nes in all the ue moblisation te in all the 11 on and one revenue in all the 11 al tribunal iteral office	1 (Revenue mot done only once)		0	the planne has been laccess to information revenue confrom the solution, There is records at	mentation of ed acticities having the on about the ollected sub-counties no proper	
Value of Other Local Revenue Collections	0		0 (N/A)		0	counties		
Value of Hotel Tax Collected	0		0 (N/A)		0			
Non Standard Outputs:	The revenue me conducted in the -Medical attent sought.	e 11 subcountie	Revenue moblis sout twice in all t Collection and p one revenue inv all the 11 LLGs, tribunal formed office operation	the 11 LLGs, production on entory done in Tax appeal and general				
Expenditure								
211103 Allowances		16,170		5,634		34.8%		
213001 Medical Expense Employees)		300		150		50.0%		
221002 Workshops and S		700	150		21.4%			
221008 Computer Suppli Services		500		100		20.0%		
221010 Special Meals an		100		50		50.0%		
221011 Printing, Stationary Photocopying and Bindin	ng	2,207		412		18.7%		
227004 Fuel, Lubricants	and Oils	4,133		2,175		52.6%		

2012/13 Quarter 2

Cumulative D	UShs Thousands					
Key Performance indicators	Planned output a expenditure for t Desc. & Location	he FY (Qty,	Cumulative achie expenditure by en quarter (Qty, Des	d of current	% Performance (Cumulative / Planned) for quantitative outp	Reasons for under / over Performance
2. Finance						
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
1	Von Wage Rec't:	14,810	Non Wage Rec't:	6,450	Non Wage Rec't:	43.5%
	Domestic Dev't:	10,000	Domestic Dev't:	2,221	Domestic Dev't:	22.2%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	24,810	Total	8,671	Total	34.9%
Output: Budgeting a	nd Planning Service	ees				
Date for presenting draft Budget and Annual workplan to the Council			15/4/2013 (N/A))	0	The challnge here arose right from planning and budgeting period,
Date of Approval of the Annual Workplan to the Council	(Production of Budget estimate district headqua evaluattions ach district and 12 I general office o conducted.)	es done at the arters, 4 budge nieved at the LLGs, and	30/9/2013 (The plan do not confirm to ouput)		y 0	where activities do not confirm to thebexpected output
Non Standard Outputs:	-General operat such as Electric bills,stationarie: Ttravelling for t and seminars in Kampala,Jinja,I ,Mukono and K -Transport allov Office Assitant Department.	ty s and Airtime. he workshops Lira ,Gulu abale. vances for the	Office Assitant i	n Finance l,General nses such as		
Expenditure						
227004 Fuel, Lubricants	and Oils	2,500		500		20.0%
211103 Allowances		5,000		1,846		36.9%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
I	Non Wage Rec't:	12,654	Non Wage Rec't:	2,346	Non Wage Rec't:	18.5%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	12,654	Total	2,346	Total	18.5%

Output: LG Accounting Services

Date for submitting annual LG final accounts to Auditor General 15/08/2013 (-An assorted books of accounts procured at the district headquarters,4 quaterly financial reports produced at the district headquarters,12 financial reports produced at the district headquarters, 1 final accounts produced, I audit exit meeting done in kampala, 1 response to PAC parliament conducted, general admnistrative cost met.)

30/12/2012 (Quartely financial reports oduced, Final Account produced and submitted to auditor General Office in Gulu)

#Error The challnge has been
Audit exit was
programmed more
than one that is in
Kompala and in Gulu
. Hence could not be
attended by all the
officer previuosly

planned to attend

2012/13 Quarter 2

Cumulative Department	Workplan	Performance
------------------------------	----------	-------------

UShs Thousands

Rey Performance ndicators Planned output and expenditure for the FY (Qt. Desc. & Location)	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)	% Performance (Cumulative / Planned) for quantitative outputs	Reasons for under / over Performance
--	--	---	--

2. Finance

Non Standard Outputs:

- -11 Lower govt sauppervised
- -Assorted books of accounts

procured

-one financial audit response to be submited to parliamentary

PAC

one audit exit meeting to be attended

12 Monjthtly financial report to

be produced

4 quarterly report produced 16 draft financial statement

produced

submission of audit response to PAC parliament Kampala done

- -Audit exit meeting kampala -Monthly financial report
- -Quartertly financial reports

Expenditure

13,114		7,483		57.1%
600		355		59.2%
3,949		596		15.1%
9,000		429		4.8%
2,360		2,300		97.5%
	Wage Rec't:	0	Wage Rec't:	0.0%
32,664	Non Wage Rec't:	11,164	Non Wage Rec't:	34.2%
	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:	0	Donor Dev't:	0.0%
32,664	Total	11,164	Total	34.2%
	600 3,949 9,000 2,360 32,664	600 3,949 9,000 2,360 Wage Rec't: 32,664 Non Wage Rec't: Domestic Dev't: Donor Dev't:	600 355 3,949 596 9,000 429 2,360 2,300 Wage Rec't: 0 32,664 Non Wage Rec't: 11,164 Domestic Dev't: 0 Donor Dev't: 0	600 355 3,949 596 9,000 429 2,360 2,300 Wage Rec't: 0 Wage Rec't: 32,664 Non Wage Rec't: 11,164 Non Wage Rec't: Domestic Dev't: 0 Domestic Dev't: Donor Dev't: 0 Donor Dev't:

^{2.} Lower Level Services

Output: Multi sectoral Transfers to Lower Local Governments

Non Standard Outputs:		at each parish headquarter,subn URA cheques,Ba	Revenue moblisation conducted at each parish headquarter, submissions of URA cheques, Bank charges and co financing done		The activity was not planned for in the workplan thougt quarter revenue was budgetde for and the acual expenditure was also made
Expenditure					
263102 LG Unconditional grants(current)	13,848		6,000		43.3%
263202 LG Unconditional grants(capital)	6,494		1,400		21.6%
Wage Rec't:	0	Wage Rec't:	0	Wage Rec't:	0.0%
Non Wage Rec't:	13,848	Non Wage Rec't:	6,000	Non Wage Rec't:	43.3%
Domestic Dev't:	6,494	Domestic Dev't:	1,400	Domestic Dev't:	21.6%
Donor Dev't:	0	Donor Dev't:	0	Donor Dev't:	0.0%
Total	20,342	Total	7,400	Total	36.4%

2012/13 Quarter 2

Cumulative Department Workplan Performance

UShs Thousands

Key Performance indicators

Planned output and expenditure for the FY (Qty, Desc. & Location)

Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)

% Performance (Cumulative / Planned) for quantitative outputs Reasons for under / over Performance

2. Finance

Confirmation by Head of Department

Name :			 	Sign &	& Stamp :		
Title :				Date			
3. Statutory Bod	ies						
Function: Local Statutory E	Bodies						
1. Higher LG Services							
Output: LG Council Adı	ninstration se	rvices					
Non Standard Outputs: Support to council meeti effected, study tour condu under funding from HUE		tour conducted	Payments of allowences, salaries and gratuity for elected leaders and other admnistrative costs met			d id b e g tl	The challnge has been ifficulties in dentifying actual eneficiaries of the lected leaders ratuity sine some of the leaders are elping in the offices
Expenditure							
211101 General Staff Salarie	S	31,744		15,672		49.4%	2
211103 Allowances		30,386	12,751			42.0%	2
221444 Salary and Gratuity f elected Political Leaders	for LG	15,600		8,000		51.3%)
223006 Water		407		400		98.3%)
227004 Fuel, Lubricants and	Oils	6,180	2,809 45			45.5%	
212107 Statutory		106,080		760		0.7%)
213001 Medical Expenses(To Employees)	•	500		7		1.4%)
213002 Incapacity, death ben funeral expenses	efits and	500		1,000		200.0%	7
221010 Special Meals and D	rinks	1,220		283		23.2%	?
221011 Printing, Stationery, Photocopying and Binding		1,000		620		62.0%	
221017 Subscriptions		400		30		7.5%)
	Wage Rec't:	47,344	Wage Rec't:	23,672	Wage Rec't:	50.0%	,
Non	Wage Rec't:	154,018	Non Wage Rec't:	18,660	Non Wage Rec't:	12.1%	,
Don	nestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%	2
L	Oonor Dev't:	7,000	Donor Dev't:	0	Donor Dev't:	0.0%	,
	Total	208,362	Total	42,332	Total	20.3%)

Output: LG procurement management services

Low locally raised revenue in the district boked down some of the activities planned and budeted under

0

2012/13 Quarter 2

Cumulative Department Workplan Performance

UShs Thousands

Key Performance
indicators

Planned output and expenditure for the FY (Qty, Desc. & Location)

Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)

% Performance (Cumulative / Planned) for quantitative outputs Reasons for under / over Performance

3. Statutory Bodies

Non Standard Outputs:

Bids documents prepared three times a year, Tender advert run 3 times a year, 10 contracts committee meetings held, 4 evaluation meetings held, 4 quarterly reports and contracts clearence submitted to PPDA,MOFPED, MoLG, purchas of laptop computer done, and general office admnistration carried out.

One evaluation conducted, one reprots prepared and submitted, 2 meetings held and general office admnistration done

locally raised revenue

Expenditure

Total	30,020	Total	8,110	Total	27.0%
Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
Domestic Dev't:	2,500	Domestic Dev't:	0	Domestic Dev't:	0.0%
Non Wage Rec't:	27,520	Non Wage Rec't:	8,110	Non Wage Rec't:	29.5%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
227004 Fuel, Lubricants and Oils	3,000		750		25.0%
227001 Travel Inland	1,500		350		23.3%
222001 Telecommunications	100		50		50.0%
221014 Bank Charges and other Bank related costs	100		50		50.0%
221011 Printing, Stationery, Photocopying and Binding	5,000		1,410		28.2%
221008 Computer Supplies and IT Services	3,500		250		7.1%
221001 Advertising and Public Relations	8,000		1,500		18.8%
213002 Incapacity, death benefits and funeral expenses	220		50		22.7%
211103 Allowances	8,600		3,700		43.0%
Ехренините					

Output: LG staff recruitment services

Non Standard Outputs:

8 DSC meetings conducted at the District H/Q

5 reports produced and submitted to the line Ministries

DSC Chairmans salary paid for

12 months

1 photocopier procured 1 scanner procured ,solar battries and accessories procured at the district headquarters 2 DSC meetings conducted at the District H/Q,1 reports produced and submitted to the line Ministries,DSC Chairmans salary paid for 3 months,,one ARO staff attached to PSC/MoL,General office admnistration carried out Some of the planned could not be done as planned because of late releases from the Ministry especially recruitment monies

0

Expenditure

Cumulative D	epartment	Workp	lan Perform	nance		UShs Thousands
Key Performance indicators	Planned output expenditure for Desc. & Location	the FY (Qty,	Cumulative achie expenditure by en quarter (Qty, Des	nd of current	% Performance (Cumulative /) Planned) for quantitative ou	/ over Performance
3. Statutory Bo	odies					
211103 Allowances		38,475		4,298		11.2%
221010 Special Meals and	l Drinks	2,580		554		21.5%
221011 Printing, Statione Photocopying and Binding		4,490		2,424		54.0%
221410 DSC Chair's Sala	ries	23,400		9,000		38.5%
227004 Fuel, Lubricants of	and Oils	6,840		329		4.8%
	Wage Rec't:	23,400	Wage Rec't:	9,000	Wage Rec't:	38.5%
N	on Wage Rec't:	88,819	Non Wage Rec't:		Non Wage Rec't:	8.6%
	Domestic Dev't:	,	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	112,219	Total	16,605	Total	14.8%
Output: LG Land ma	nagement service	es		•		
No. of Land board meetings	2 (District Hea	dquarters)	0 (N/A)		.00	Inadequate fundings to the department to
No. of land applications (registration, renewal, lease extensions) cleared	17 (District He Sub-Counties a Government)		6 (so far oly the in the second qa done other shall third quarter)	ueter have been		enable all the planned activities to be carried out, transport facillities also harmered the activites
Non Standard Outputs:	District Headq Counties, 1 To Central Govern	wn Council and				at the sub-counties,
Expenditure						
211103 Allowances		5,587		330		5.9%
221011 Printing, Statione Photocopying and Binding	•	5,483		570		10.4%
227004 Fuel, Lubricants of	and Oils	3,074		100		3.3%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
N	on Wage Rec't:	63,363	Non Wage Rec't:	1,000	Non Wage Rec't:	1.6%
	Domestic Dev't:	Ź	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	63,363	Total	1,000	Total	1.6%
Output: LG Financia	l Accountability					
No. of LG PAC reports discussed by Council	0		0 (1 internal aud examined at the headquarters not	district	0	In effectiveness of the Members debarred the implimentation of
No.of Auditor Generals queries reviewed per LG	2 (2 audit quer the district hea		0 (1 internal aud examined at the headquarters not	district	.00	the activities
Non Standard Outputs:	N/A		1 internal audit is examined at the headquarters not	district		
Expenditure						
211103 Allowances		16,522		307		1.9%

2012/13 Quarter 2

Cumulative D	epartment	workp	nan Periorm	ance		UShs Thousands
Key Performance indicators	Planned output a expenditure for Desc. & Location	the FY (Qty,	Cumulative achieve expenditure by en quarter (Qty, Desc	d of current	% Performance (Cumulative /) Planned) for quantitative out	Reasons for unde / over Performance
3. Statutory B	odies					
•	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	24,322	Non Wage Rec't:	307	Non Wage Rec't:	1.3%
	Domestic Dev't:	,	Domestic Dev't:		Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	24,322	Total	307	Total	1.3%
Output: LG Politica	l and executive ove	rsight				
Non Standard Outputs:	Monitoring of a implementation times a year		ms Salaries to elected monthly, 3 DEC at the District He Monitoring of PA done once in all the counties and geroperations met	meetings held adquarters, AF projects the 12 sub	0	The acivities done quite well
Expenditure						
11103 Allowances		10,578		7,660		72.4%
21009 Welfare and Ent	ertainment	1,532		1,000		65.3%
21011 Printing, Station Photocopying and Bindi	•	910		400		43.9%
21444 Salary and Grat lected Political Leaders		138,840		69,420		50.0%
27002 Travel Abroad		6,000		2,246		37.4%
27004 Fuel, Lubricants		4,653		3,685		79.2%
28002 Maintenance - V	'ehicles	1,000		800		80.0%
	Wage Rec't:	138,840	Wage Rec't:	69,420	Wage Rec't:	50.0%
	Non Wage Rec't:	29,774	Non Wage Rec't:	15,791	Non Wage Rec't:	53.0%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	168,614	Total	85,211	Total	50.5%
Output: Standing C	ommittees Services					
Non Standard Outputs:	6 standing com held at the distr			ct field visit to a	0 s	Some of the sanding committee could no be paid due to insufficient funds
Expenditure						
11103 Allowances		16,339		8,040		49.2%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	16,339	Non Wage Rec't:		Non Wage Rec't:	49.2%
•	Domestic Dev't:	10,000	Domestic Dev't:		Domestic Dev't:	0.0%
	Donor Dev't:		Domestic Dev't: Donor Dev't:	0	Donor Dev't:	0.0%
	Total	16,339	Total	8,040	Total	49.2%
	10141	10,333	1 Oiui	0,040	10141	77.4 /0

Output: Multi sectoral Transfers to Lower Local Governments

2012/13 Quarter 2

		· · · or inpr	an Perform	ance		UShs Thousands
Key Performance indicators	Planned output a expenditure for Desc. & Location	the FY (Qty,	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)		% Performance (Cumulative / n) Planned) for quantitative outp	Reasons for under / over Performance
3. Statutory Bo	odies					
Non Standard Outputs:			Payments of allo executive commi councillors effec	ttes and 11	0	All the transfers to th sub-counties were made except that the template does not indicate it
Expenditure						
263102 LG Unconditional grants(current)	!	35,917		17,958		50.0%
	Wage Rec't:	0	Wage Rec't:	0	Wage Rec't:	0.0%
No	on Wage Rec't:	31,509	Non Wage Rec't:	15,754	Non Wage Rec't:	50.0%
	Domestic Dev't:	4,408	Domestic Dev't:	2,204	Domestic Dev't:	50.0%
	Donor Dev't:	0	Donor Dev't:	0	Donor Dev't:	0.0%
	Total	35,917	Total	17,958	Total	50.0%
Title: 4. Production of	and Marko			Date		
	iiu muine	ting				
Function: Agricultural A		ting				
Function: Agricultural A 1. Higher LG Services	Advisory Services	ting				
I. Higher LG Services Output: Agri-business	Advisory Services		h the Market			
1. Higher LG Services	Advisory Services	d Linkages wit tings conducted qtrs, eview meeting view meeting its conducted by Y AUDITS BY sms DER SESSONS	Cumulatively, so quartely meeting conducetd Also two Quarter	have been ely audit of of conducted fo		is that, late transfers of funds could not allow timely audtit o the Projects
1. Higher LG Services Output: Agri-business Non Standard Outputs:	4 planning mee at the district h 1 semi annual r and 1 annual re conducted 4 quarterly aud SIA 4 QUARTERL CONDUCTED 4 STAKEHOLL MONITERING CONDUCTED Activities of DI	d Linkages wit tings conducted qtrs, eview meeting view meeting its conducted by Y AUDITS BY sms DER SESSONS	Cumulatively, so quartely meeting conducetd Also two Quarter NAADS account all the 11 sub-count all the 11 sub-count and the 11 sub-count all the 11 sub-co	have been ely audit of of conducted fo	·	is that, late transfers of funds could not allow timely audtit of the Projects production of NAAD
1. Higher LG Services Output: Agri-business Non Standard Outputs:	4 planning mee at the district h 1 semi annual r and 1 annual re conducted 4 quarterly aud SIA 4 QUARTERL CONDUCTED 4 STAKEHOLI MONITERING CONDUCTED Activities of DI quarterly basis	d Linkages wit tings conducted qtrs, eview meeting view meeting its conducted by Y AUDITS BY sms DER SESSONS	Cumulatively, so quartely meeting conducetd Also two Quarter NAADS account all the 11 sub-count all the 11 sub-count and the 11 sub-count all the 11 sub-co	have been ely audit of of conducted founties and	·	is that, late transfers of funds could not allow timely audtit of the Projects production of NAAD
1. Higher LG Services Output: Agri-business Non Standard Outputs: Expenditure 222001 Telecommunication	4 planning mee at the district h 1 semi annual r and 1 annual re conducted 4 quarterly aud SIA 4 QUARTERL CONDUCTED 4 STAKEHOLI MONITERIO CONDUCTED Activities of DI quarterly basis	d Linkages wit tings conducted qtrs, eview meeting view meeting its conducted by Y AUDITS BY sms DER SESSONS	Cumulatively, so quartely meeting conducetd Also two Quarter NAADS account all the 11 sub-count all the 11 sub-count and the 11 sub-count all the 11 sub-co	have been ely audit of of conducted fo inties and incil	·	is that, late transfers of funds could not allow timely audtit o the Projects production of NAAE reports
1. Higher LG Services Output: Agri-business	Advisory Services S S S S S S S S S S S S S	d Linkages wit tings conducted qtrs, eview meeting view meeting its conducted by Y AUDITS BY sms DER SESSONS FFsupported on	Cumulatively, so quartely meeting conducetd Also two Quarter NAADS account all the 11 sub-count all the 11 sub-count and the 11 sub-count all the 11 sub-co	have been ely audit of of conducted founties and incil	·	of funds could not allow timely auditi of the Projects production of NAAD reports

1,771

3,538

50.1%

221011 Printing, Stationery,

Photocopying and Binding

Cumulative D	epartment	Workp	lan Perforn	nance		UShs Thousands
Key Performance indicators	Planned output a expenditure for the Desc. & Location	the FY (Qty,	Cumulative achie expenditure by er quarter (Qty, Des	nd of current	% Performance (Cumulative /) Planned) for quantitative out	/ over Performance
4. Production	and Marke	ting				
227001 Travel Inland		4,544		3,085		67.9%
227004 Fuel, Lubricants of	and Oils	4,007		2,848		71.1%
228002 Maintenance - Ve	hicles	7,943		3,932		49.5%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
λ	on Wage Rec't:		Non Wage Rec't:		Non Wage Rec't:	0.0%
	Domestic Dev't:	60,770	Domestic Dev't:	21,476	Domestic Dev't:	35.3%
	Donor Dev't:	**,***	Donor Dev't:	0	Donor Dev't:	0.0%
	Total	60,770	Total	21,476	Total	35.3%
Output: Cross cutting	g Training (Develo	opment Centro	es)			
Non Standard Outputs:	Formation and multistskeholde platform(msip) meetings/works 1 Central bananatrial/mu	activities of er innovation through 2 shops	cunulative outpu The quarter com trial maintence f celebration and mentioned in qu	prises of the cood day those one parter but	0	The challnge realised in the implimentation of the above activities comprises mobilisation of persons to handle the projects
Expenditure	established at the Agricultural she exhibition support Travels to Nget matters of reseases	ow sand orted. ta ZARDI on				
•	d Duinka	4.560		600		13.1%
221010 Special Meals and 221011 Printing, Statione Photocopying and Bindin,	ry,	4,569 4,550		442		9.7%
224002 General Supply of Services	•	6,829		7,765		113.7%
227001 Travel Inland		23,757		11,579		48.7%
227004 Fuel, Lubricants of	and Oils	6,575		400		6.1%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
λ	on Wage Rec't:		Non Wage Rec't:		Non Wage Rec't:	0.0%
	Domestic Dev't:	46,630	Domestic Dev't:	20,786	Domestic Dev't:	44.6%
	Donor Dev't:	,	Donor Dev't:	0	Donor Dev't:	0.0%
	Total	46,630	Total	20,786	Total	44.6%
2. Lower Level Servic	es					
Output: LLG Advisor						
No. of farmer advisory demonstration workshops	()		0 (N/A)		0	N/A
No. of farmers receiving Agriculture inputs	0		0 (N/A)		0	
No. of farmers accessing advisory services	0		0 (N/A)		0	

2012/13 Quarter 2

Cumulative Department	Workplan	Performance
------------------------------	----------	-------------

UShs Thousands

Key Performance indicators	Planned output and expenditure for the FY (Qty, Desc. & Location)	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)	% Performance (Cumulative / Planned) for quantitative outputs	Reasons for under / over Performance
----------------------------	---	--	--	--

4. Production and Marketing

No. of functional Sub County Farmer Forums 12 (Transfer of funds quarterly to all the 12 lower local gov't

12 (Only first quarter transfers were made)

100.00

units for NAADS Implementation.)

N/A

Non Standard Outputs:

N/A

Expenditure

263204 Transfers to other gov't

1,007,830

1,007,830

247,795

24.6%

units(capital)

Wage Rec't:

Wage Rec't: Non Wage Rec't:

Wage Rec't: 0 0 Non Wage Rec't:

0.0%

Non Wage Rec't: Domestic Dev't:

Domestic Dev't: 1,007,830

247,795 Domestic Dev't:

0.0% 24.6%

Donor Dev't: **Total** Donor Dev't:

Total

0 Donor Dev't: 247,795

Total

0

0.0% 24.6%

Function: District Production Services

1. Higher LG Services

Output: District Production Management Services

Non Standard Outputs:

General office operations conducted, 4 quarterly reports submitted to MAAIF,WFD celebration conducted once, 4 quarterly departmental meetings held at district Hqtrs and one agric data produced and disseminated. Monitoring of FAO funded activities carried out at LLGs and support to victims of Nooding disease carried out in affected areas

ontinuation with construction of 1 produce store in Atanga sub county, continuation with market stall extention in

Puranga and Lacekocot,1 Report produced and submitted to MAAIF

Continuation with construction of fry center in Lapul,1 dept meeting

that, some of the funds were sent back to the consolided funds in the ministry of finance planning and economics

development

The challenge here is

Expenditure

Ехрепаните			
211101 General Staff Salaries	50,741	25,370	50.0%
211103 Allowances	39,493	6,379	16.2%
213001 Medical Expenses(To Employees)	100	25	25.0%
213002 Incapacity, death benefits and funeral expenses	220	45	20.5%
221005 Hire of Venue (chairs, projector etc)	400	400	100.0%
221011 Printing, Stationery, Photocopying and Binding	10,801	989	9.2%
221408 Agricultural Extension wage	20,869	10,063	48.2%
222003 Information and Communications Technology	130	115	88.5%
223005 Electricity	200	50	25.0%
224002 General Supply of Goods and Services	35,960	5,840	16.2%
227004 Fuel, Lubricants and Oils	10,041	2,776	27.6%

Cumulative I	Department	Workp	lan Perform	nance		UShs	Thousands
Key Performance indicators	Planned output a expenditure for Desc. & Location	the FY (Qty,	Cumulative achie expenditure by en quarter (Qty, Des	nd of current	% Performand (Cumulative / Planned) for quantitative ou	/ c	easons for under over erformance
4. Production	and Marke	eting					
	Wage Rec't:	71,609	Wage Rec't:	35,433	Wage Rec't:	49.5%	
	Non Wage Rec't:	7,701	Non Wage Rec't:	795	Non Wage Rec't:	10.3%	
	Domestic Dev't:	79,659	Domestic Dev't:	15,824	Domestic Dev't:	19.9%	
	Donor Dev't:	10,500	Donor Dev't:	0	Donor Dev't:	0.0%	
	Total	169,470	Total	52,052	Total	30.7%	
Output: Crop disea	se control and marl	keting					
No. of Plant marketing facilities constructed	(Congress wee Awere,Pader,Pa council,Pajule; sub counties; rehabilitated at and 12 raingau sub counties,an promoted in 4 s	ader town and Puranga weather station the district hq ges installed at himal traction	been done as pla there is no techn carry out the acti	nned because ical officer to	0	thai tecl to h tecl dep bein asig	e challnge here is t, there is no mical person here handle the mical work in the hartment instead its ng handle by an gned person who is tr handing certain
Non Standard Outputs:	N/A		N/A				er obligation
Expenditure							
211103 Allowances		3,594		658		18.3%	
224001 Medical and Ag supplies	ricultural	2,000		500		25.0%	
224002 General Supply Services	of Goods and	2,400		600		25.0%	
227004 Fuel, Lubricant.	s and Oils	1,416		204		14.4%	
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%	
	Non Wage Rec't:	2,251	Non Wage Rec't:	0	Non Wage Rec't:	0.0%	
	Domestic Dev't:	7,849	Domestic Dev't:	1,962	Domestic Dev't:	25.0%	
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%	
	Total	10,099	Total	1,962	Total	19.4%	
Output: Livestock I	Health and Marketi	ng					
No. of livestock vaccinated	2600 (Control of Trypticks achieved counties. Anima survelliance casub counties.)	in all 12 sub al disease	6096 (Cumulativ d animals worked	•	6 2	the the carr acti	e challne here is difficulties got by persons in rying out the vities since, he his ne in the
No of livestock by type using dips constructed	s ()		0 (N/A)		0	dep	artment
No. of livestock by type undertaken in the slaughter slabs	e ()		0 (N/A)		0		

2012/13 Quarter 2

Cumulative Department Workplan Performance

UShs Thousands

Key Performance
indicators

Planned output and expenditure for the FY (Qty, Desc. & Location)

Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)

% Performance (Cumulative / Planned) for quantitative outputs Reasons for under / over Performance

4. Production and Marketing

Non Standard Outputs:

Vaccination of livestock and poultry; 12 000 h/c against CBPP/LSD; 29,000 shoats against CCPP/PPR;

20,000 poultry against NCD; 3,000 pets against rabies;

Worm control in livestock:-500 h/c, 2,000 shoats;

Tick control in cattle--2,000

Treatment against Trypanosomiasis--500 heads;

Enforcement of vet laws and regulations--12 sub counties;

Inspection, certification and quality assurance in livestock in 12 sub counties;

Farmers' training in livestock husbandry 4 trainings;

The surveilence was carried out for all animals and poulstry where the activities took place

Ехре	nditur	e

211103 Allowances	7,515		5,487		73.0%
227004 Fuel, Lubricants and Oils	2,860		2,480		86.7%
228002 Maintenance - Vehicles	450		157		34.9%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Non Wage Rec't:	2,251	Non Wage Rec't:	2,418	Non Wage Rec't:	107.4%
Domestic Dev't:	9,125	Domestic Dev't:	5,706	Domestic Dev't:	62.5%
Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
Total	11,376	Total	8,124	Total	71.4%

Confirmation by Head of Department

Name:	 Sign & Stamp	:
Title :	 Date	

5. Health

Function: Prin	ary Healthcare
----------------	----------------

1. Higher LG Services

Output: Healthcare Management Services

0 The office of the Biostatistician and

2012/13 Quarter 2

Cumulative D	epartmen	t Workp	an Perforn	nance		UShs Thousands
Key Performance indicators	Planned output expenditure for Desc. & Locati	the FY (Qty,	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)			/ over Performance
5. Health						
Non Standard Outputs:	operations, fur diseases and U programs achieved.Orga Presidents vis	nnisation of it,Training on ule and teachers	There has been the number of p attended to as o supervised deliv immunization of DPT3. There we number of patie treated as in-par	atients being ut-patients, veries as well a overage with as a drop in nts being	is	the Surveillance Foca Person needs to be supported and facilitated so as to ensure that all Health Records are kept upto date and the reports should be complete and timely.
Expenditure						•
221009 Welfare and Enter	rtainment	700		517		73.9%
221011 Printing, Statione Photocopying and Binding	•	36,232		1,757		4.8%
221014 Bank Charges and related costs		600		482		80.3%
211101 General Staff Sald	aries	1,263,203		273,924		21.7%
211103 Allowances		299,660		34,891		11.6%
222001 Telecommunicatio		1,995		50		2.5%
227004 Fuel, Lubricants a	and Oils	74,459		8,361		11.2%
	Wage Rec't:	1,263,203	Wage Rec't:	273,924	Wage Rec't:	21.7%
N	on Wage Rec't:	205,577	Non Wage Rec't:	46,057	Non Wage Rec't:	22.4%
I	Domestic Dev't:	55,000	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:	241,591	Donor Dev't:	0	Donor Dev't:	0.0%
	Total	1,765,371	Total	319,981	Total	18.1%
2. Lower Level Servic		(T.T.O.)				
Output: NGO Basic I	Healthcare Servio	ces (LLS)				
Number of outpatients that visited the NGO Basic health facilities	2000 (Rackok Mary Immacu		1632 (There has reduction in the patients being a out-patients in t Health Facilitie	number of ttended to as he NGO Basic		1.60 The target to ease target comparistion was not indicatd in the planned , hence comparision could no
No. and proportion of deliveries conducted in the NGO Basic health facilities	0		78 (There has been an increase in the number of supervised deliveries being conducted in the NGO Basic Health Facilities)		e 0	be established. However actual is indicated above.
Number of children immunized with Pentavalent vaccine in the NGO Basic health facilities	0		112 (There has in number of chimmunized with immunization in measuring immunization in the Health Facilities a drop in immunicoverage.)	ildren n DPT3 as an ndicator for unization NGO Basic s. This indicat		
Number of inpatients that visited the NGO Basic	t ()		176 (There has in the number of	f patients bein	g	

attended to as in-patients in the NGO Basic Health Facilities)

health facilities

2012/13 Quarter 2

Cumulative D	epartment)	Workpl	lan Perform	ance		UShs Thousands
Key Performance indicators	expenditure for t	Planned output and expenditure for the FY (Qty, Desc. & Location)		ement & l of current . & Location		/ over Performance
5. Health						
Non Standard Outputs:	N/A		N/A			
Expenditure						
263104 Transfers to othe units(current)	r gov't	23,402		11,067		47.3%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
1	Non Wage Rec't:	23,402	Non Wage Rec't:	11,067	Non Wage Rec't:	47.3%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	23,402	Total	11,067	Total	47.3%
Output: Basic Health	hcare Services (HC	IV-HCII-LLS)			
% of Villages with functional (existing, trained, and reporting quarterly) VHTs.	0		0 (N/A)		0	N/A
%age of approved posts filled with qualified health workers	s ()		0 (N/A)		0	1
No. and proportion of deliveries conducted in the Govt. health facilities	() s		0 (N/A)		0	
Number of inpatients the visited the Govt. health facilities.	nt ()		0 (N/A)		0	
Number of outpatients that visited the Govt. health facilities.	()		0 (N/A)		0	1
No.of trained health related training sessions held.	()		0 (N/A)		0)
Number of trained health workers in health centers	` '	Ogom, Latanya ur, Laguti,	301 (The transfers the sub-counties)	s were to all	1	00.33
No. of children immunized with Pentavalent vaccine	()		0 (N/A)		0	
Non Standard Outputs:	N/A		N/A			
Expenditure						
263104 Transfers to othe units(current)	r gov't	79,465		37,622		47.3%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
I	Non Wage Rec't:	79,465	Non Wage Rec't:	37,622	Non Wage Rec't:	47.3%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	79,465	Total	37,622	Total	47.3%

3. Capital Purchases

2012/13 Quarter 2

Cumulative l	Department	Workp	lan Perforn	nance		U	UShs Thousands
Key Performance indicators	Planned output expenditure for Desc. & Location	the FY (Qty,	Cumulative achie expenditure by er quarter (Qty, Des	nd of current	% Performa (Cumulative Planned) for quantitative	1	Reasons for under / over Performance
5. Health							
Output: PRDP-Hea	lthcentre construct	ion and rehabi	ilitation				
No of healthcentres constructed	21 (Drainable Lapul,Ogom,Land ogago Helicentres,Complematernity ward pader and Pura subcounties,Insolars in Lapul,awere,Lalak,Latanya,an and atanga HC pit in ogonyo,logom,completi HC2 in Laguti	aguti,Ogonyo h etion of 3 s in Angagura, nga stallation of aguti,acholibur, gagura,ogonyo IIIs, 1 placenta apul and on of amilobo	5 (Ward at Lapu at ogonyo, lapul construction hav plastering level)	, ogom all thes		23.81	The challenges realised in the above projects implimentations were difficulties in realising the threshol need for start up of the projects
No of healthcentres rehabilitated	0		0 (Completion of Ward at Angagu Inspection done the site and work started.)	ra HC II - Site No materials		0	
Non Standard Outputs:	N/A		N/A				
Expenditure							
231001 Non-Residentia	l Buildings	108,771		36,645		33.7	7%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0)%
	Non Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.0)%
	Domestic Dev't:	185,771	Domestic Dev't:	36,645	Domestic Dev't:	19.7	7%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0)%
	Total	185,771	Total	36,645	Total	19.7	1%
Output: PRDP-Stat	ff houses construction	on and rehabil	itation				
No of staff houses rehabilitated	0		0 (N/A)			0	All these construction are
No of staff houses constructed	10 (Atanga HC acholibur HCII	-	10 (Staff House Foundation Leve		-	100.00	under construction other

slabbed by ABRASH Enteprise

Ltd. Staff House at Angagura -Site Inspection done,

Construction work not yet

	nen,		started. No mate Tedwii Co. Ltd.	erials at site b	у	
Non Standard Outputs:	N/A		N/A			
Expenditure						
231002 Residential Buildin	ngs	430,000		165,200		38.4%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
No	on Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.0%
L	Domestic Dev't:	430,000	Domestic Dev't:	165,200	Domestic Dev't:	38.4%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	430,000	Total	165,200	Total	38.4%

HCIII, Awere HCIII, Puranga

HCIII, Ogonyo HCIII, Alim HCII, Ogago HCII, Porogali

HCII)

2012/13 Quarter 2

Cumulative D	<u>epartme</u> nt	Workp	lan Perforn	nance			JShs Thousands
Key Performance indicators	Planned output a expenditure for to Desc. & Location	the FY (Qty,	Cumulative achie expenditure by er quarter (Qty, Des	nd of current	% Performance (Cumulative / Planned) for quantitative ou		Reasons for unde / over Performance
5. Health							
Output: PRDP-OPD	and other ward co	nstruction an	d rehabilitation				
No of OPD and other wards rehabilitated	0		0 (N/A)		0		N/A
No of OPD and other wards constructed	(1 motuary cor Pader HCIII, ex electric power of HCV)	tension of	1 (Construction Pader Health Ce Council is ongoi likely to done by	ntre III/Town ng. And its	0		
Non Standard Outputs:	N/A		N/A				
231001 Non-Residential	Buildings	40,000		37,789		94.5	5%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0	0%
Λ	Von Wage Rec't:		Non Wage Rec't:		Non Wage Rec't:	0.0	
	Domestic Dev't:	40,000	Domestic Dev't:		Domestic Dev't:	94.5	5%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0)%
	Total	40,000	Total	37,789	Total	94.5	%
Name :			 	Sign & S	Stamp:		
Title :			 	Date			
6. Education							
Function: Pre-Primary 1. Higher LG Service		ation					
Output: Primary Tea	aching Services						
No. of qualified primary teachers	876 (All the pri	mary)	0 (N/A)		.00	0	The challenge registered here is the
No. of teachers paid salaries	107 (All Primar District Headqu Administration	arter general	214 (1. Monitori Supervision. 2. Maintenance Department Veh motorcycles. 3. Buying Statio 4. Maintaining t in the Departme 5. Payment of te effected.)	of the icles and neries. he Computor s	20	00.00	under declaration of the number of teachers that were declared during planning and budgeting
Non Standard Outputs:	N/A		N/A				
Expenditure							
211103 Allowances		925,478		462,739		50.0	0%
221405 D.:	101	2 220 012		1 ((0,05)		50.0	

1,669,956

50.0%

221405 Primary Teachers' Salaries

3,339,913

Key Performance indicators	Planned output expenditure for Desc. & Locati	the FY (Qty,	Cumulative ach expenditure by quarter (Qty, D	end of current	(Cumulative / Planned) for	% Performance (Cumulative / / ov Planned) for Performantitative outputs	
6. Education							
	Wage Rec't:	3,339,913	Wage Rec't:	1,669,956	Wage Rec't:	50.	.0%
i	Non Wage Rec't:	925,478	Non Wage Rec't:	462,739	Non Wage Rec't:	50.	.0%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.	.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.	.0%
	Total	4,265,391	Total	2,132,695	Total	50.	0%
3. Capital Purchase.							
Output: PRDP-Clas	sroom constructio	n and rehabilit	ation				
No. of classrooms rehabilitated in UPE	0 ()		0 (N/A)		()	N/A
No. of classrooms constructed in UPE	P/S(Puranga), P/S(Puranga),	S(Ogom), Lakog Laminajiko Lanyatido lim P/S(Pajule), gagura), (Acholibur), ader T/C), Te		ocess concluded neadquarters. An vorded)		00	
Non Standard Outputs:	N/A		N/A				
Expenditure							
231007 Other Structures		834,517		7,500		0.	.9%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.	.0%
i	Non Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.	.0%
	Domestic Dev't:	834,517	Domestic Dev't:	7,500	Domestic Dev't:	0.	.9%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:		.0%
	Total	834,517	Total	7,500	Total	0.	9%
Function: Education &		ent and Inspecti	on				
Output: Monitoring		of Primary & se	econdary Educatio	n			
No. of primary schools inspected in quarter		ducation Pader District. 00,000/= for PLI	the District)	imary Schools in	n 2	200.00	The actual numbers were not captured in he plan and budget
No. of secondary school inspected in quarter	SS, Rackoko O SS, Lagwai So Central SS, Pa Academy SS, SS, Bishop Fl SS, Pajule Co	S, Acholpii Arm Comprehensive seeds SS, Pader der Girls St. Marys Lagwaynn SS, Pajule llege, Acholibur rls SS, Atanga	2.Rackoko Con 3.Acholpi Arm 4.Lagwai Seed	mprehesive SS ny SS ls SS d High SS Academy SS ngwi SS n SS ege SS ls SS Mixed SS	2	200.00	

2012/13 Quarter 2

6. Education No. of tertiary institutions inspected in quarter No. of inspection reports provided to Council	01 (Pajule Tech				n) Planned) for quantitative outp	Performance puts
institutions inspected in quarter No. of inspection reports	01 (Pajule Tech					
		itutions inspected in			100	0.00
	3 (Monitoring of LLGs)	of schools at the	ne 214 (Inspection of conducted)	of schools	713	3.33
Non Standard Outputs:	N/A		N/A			
Expenditure						
211103 Allowances		12,696		7,000		55.1%
221011 Printing, Stationery Photocopying and Binding	,	1,220		180		14.8%
227003 Carriage, Haulage, and Transport Hire	-	2,000		1,321		66.1%
227004 Fuel, Lubricants an	d Oils	12,489		6,953		55.7%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Nor	n Wage Rec't:	30,305	Non Wage Rec't:	15,454	Non Wage Rec't:	51.0%
Do	omestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	30,305	Total	15,454	Total	51.0%
Non Standard Outputs:	n Standard Outputs: 1.Carry out Athletics competitions at both Primary and Secondary level at District and National Levels. 2. Carry out MDD competitions of Primary Schools.		•		0	The schools are to many but no suffic funds to enable the inspector move in the school
Expenditure						
211103 Allowances		2,996		495		16.5%
227004 Fuel, Lubricants an	d Oils	2,345		350		14.9%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Noi	n Wage Rec't:	16,609	Non Wage Rec't:	845	Non Wage Rec't:	5.1%
	omestic Dev't:	,	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	16,609	Total	845	Total	5.1%
Confirmation by	Head of D	epartme	nt			
Name :				Sign &	Stamp:	
Title :				Date		

Page 79

2012/13 Quarter 2

Cumulative D	eparunent	workp	nan Periorn	iance		UShs Thousands
Key Performance indicators	Planned output a expenditure for t Desc. & Locatio	he FY (Qty,	Cumulative achie expenditure by er quarter (Qty, Des	nd of current		Reasons for under / over Performance
7a. Roads and	Engineerii	ng				
1. Higher LG Service	es					
Output: Buildings M	laintenance					
Non Standard Outputs:	General office of	osts paid	All staff under v were paid	vater and wor	0 ks	The challenges registered here is the differences in the recipt of salaries from the ministry of Finance to the individual accounts
Expenditure						
211101 General Staff Sai	laries	76,226		38,113		50.0%
	Wage Rec't:	76,226	Wage Rec't:	38,113	Wage Rec't:	50.0%
	Von Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.0%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	76,226	Total	38,113	Total	50.0%
Output: Plant Maint	tenance					
Non Standard Outputs:	12 monthly Ma reports produce		It's a quaterly pr so fa two plants		0	The activities were done quite well but the problem has been few staff to handle the activities
Expenditure 228002 Maintenance - Vo	ehicles	47,271		21,097		44.6%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
7	Von Wage Rec't:	43,271	Non Wage Rec't:	21,097	Non Wage Rec't:	48.8%
	Domestic Dev't:	4,000	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:	,	Donor Dev't:	0	Donor Dev't:	0.0%
	Total	47,271	Total	21,097	Total	44.6%
3. Capital Purchases	5					
Output: Buildings &		Administrat	ive)			
Non Standard Outputs:	Completion of a office block and unit under supp unspent balance	admnistrative I staff extension	Completion of a office block and	staff extension ort to the Nort continued buruction and w	rh t	The challenge registered here was the balanc of conditions grants and particularly the Suppor to the North funds that was sent back to the treasurey delayed payment for the contractors and as well completion of the project
Expenditure	D '11'	202 204		01 410		20.7%
231001 Non-Residential	O	283,304		81,419		28.7%

35,361

660,578

5.4%

231002 Residential Buildings

2012/13 Quarter 2

Cumulative	Department	t Workp	lan Perforn	nance		UShs	Thousands
Key Performance indicators	Planned output expenditure for Desc. & Location	the FY (Qty,	Cumulative achie expenditure by e quarter (Qty, De	nd of current	% Performance (Cumulative / Planned) for quantitative out	/ H	Reasons for under over Performance
7a. Roads an	id Engineeri	ing				·	
	Wage Rec't:	O	Wage Rec't:	0	Wage Rec't:	0.0%	
	Non Wage Rec't:		Non Wage Rec't:		Von Wage Rec't:	0.0%	
	Domestic Dev't:	943,882	Domestic Dev't:		Domestic Dev't:	12.4%	
	Donor Dev't:	,	Donor Dev't:	0	Donor Dev't:	0.0%	
	Total	943,882	Total	116,780	Total	12.4%	
Confirmation	ı by Head of I)epartmer	nt				
Name:				Sign & S	Stamp :		
Title :				Date			
7b. Water							
Function: Rural Wat	ter Supply and Sanita	tion					
1. Higher LG Serv	** *						
1. Higher LG Servi Output: Operation	s: O & M for veh Fuel & Lubrica Administrative salary for staff months,	er Office nicle 4 times, ants 4 times,	& Lubricants=3 Administrative of report=2,puro stationaries=1,c	cost (submission chase of computer & IT ricity		the ma vel eas litt Un	e operation and anagement of the hicles is not very sy since there is the District
Output: Operation Non Standard Output Expenditure 211101 General Staff	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office bl- staff salary.	er Office icle 4 times, ants 4 times, c cost 4 times, on contract 12 ock repaired and	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and		the may vel east litt Un to 25.0%	anagement of the hicles is not very sy since there is alle District aconditional grants
1. Higher LG Serve Output: Operation Non Standard Output Expenditure 2.11101 General Staff 2.11102 Contract Staff Casuals, Temporary)	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office bl- staff salary.	er Office nicle 4 times, ants 4 times, c cost 4 times, on contract 12 ock repaired and 26,802 8,400	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and		the may vel east litt Un to 25.0% 50.0%	e operation and anagement of the hicles is not very sy since there is ale District aconditional grants
1. Higher LG Serve Output: Operation Output: Operation Non Standard Output Expenditure 211101 General Staff Casuals, Temporary) 211103 Allowances	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office ble staff salary. Salaries Salaries (Incl.	er Office sicle 4 times, ants 4 times, c cost 4 times, on contract 12 ock repaired and 26,802 8,400 5,528	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and 6,701 4,200 3,383		the ma vel eas litt Un to 25.0% 50.0% 61.2%	e operation and anagement of the hicles is not very sy since there is ale District aconditional grants
1. Higher LG Serve Output: Operation Output: Operation Non Standard Output Part of the Standard Staff Part of the Standard Standa	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office ble staff salary. Salaries Salaries (Incl.	er Office nicle 4 times, ants 4 times, c cost 4 times, on contract 12 ock repaired and 26,802 8,400	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and		the may vel east litt Un to 25.0% 50.0%	e operation and anagement of the hicles is not very sy since there is ale District aconditional grants
1. Higher LG Serve Output: Operation Output: Operation Non Standard Output 211101 General Staff 211102 Contract Staff Casuals, Temporary) 211103 Allowances 221001 Advertising an Relations 221011 Printing, Stati	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office bl- staff salary. Salaries Salaries (Incl.	er Office sicle 4 times, ants 4 times, c cost 4 times, on contract 12 ock repaired and 26,802 8,400 5,528	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and 6,701 4,200 3,383		the ma vel eas litt Un to 25.0% 50.0% 61.2%	e operation and anagement of the hicles is not very sy since there is ale District aconditional grants
1. Higher LG Serve Output: Operation Output: Operation Output: Operation Output	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office ble staff salary. Salaries Salaries (Incl.	er Office sicle 4 times, ants 4 times, e cost 4 times, on contract 12 ock repaired and 26,802 8,400 5,528 3,600	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and 6,701 4,200 3,383 3,600		25.0% 50.0%	e operation and anagement of the hicles is not very sy since there is ale District aconditional grants
1. Higher LG Serve Output: Operation Output: Operation Output Operation Output	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office ble staff salary. Salaries Salaries (Incl.	er Office sicle 4 times, ants 4 times, e cost 4 times, on contract 12 ock repaired and 26,802 8,400 5,528 3,600 2,880	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and 6,701 4,200 3,383 3,600 1,546		25.0% 50.0% 61.2% 100.0%	e operation and anagement of the hicles is not very sy since there is ale District aconditional grant
1. Higher LG Servi Output: Operation	s: O & M for veh Fuel & Lubrica Administrative salary for staff months, water office ble staff salary. Salaries Salaries (Incl. and Public Sonery, ding and other Bank	er Office aicle 4 times, ants 4 times, e cost 4 times, on contract 12 ock repaired and 26,802 8,400 5,528 3,600 2,880 481	& Lubricants=3 Administrative of report=2,pure stationaries=1,c services=1electi bill=2,building	60Ltrs done cost (submission chase of computer & IT ricity m'tce=2. and 6,701 4,200 3,383 3,600 1,546 721		25.0% 50.0% 61.2% 100.0%	e operation and anagement of the hicles is not very sy since there is ale District aconditional grant

Wage Rec't:

Non Wage Rec't:

Domestic Dev't:

Donor Dev't:

Total

26,802

4,501

37,786

7,187

76,276

Wage Rec't:

Non Wage Rec't:

Domestic Dev't:

Donor Dev't:

Total

6,701

20,692

7,427

34,820

0

Wage Rec't:

Non Wage Rec't:

Domestic Dev't:

Donor Dev't:

Total

25.0%

0.0%

54.8%

103.3%

45.6%

Cumulative De	epartment	Workpl	an Perform	nance		US	Shs Thousands
Key Performance indicators	Planned output a expenditure for t Desc. & Locatio	the FY (Qty,	Cumulative achie expenditure by er quarter (Qty, Des	nd of current	% Performance (Cumulative /) Planned) for quantitative out		Reasons for under / over Performance
7b. Water							
Output: Supervision,	monitoring and co	oordination					
No. of sources tested for water quality	0		0 (N/A)		0		There were budget
No. of supervision visits during and after construction	38 (11 sub cour council.)	nties & 1 town	6 (Cumulatively supervised in the counties of in the	e eleven sub-	15	. /) 1	activities but no activihave beencouldties
No. of water points tested for quality	0		0 (N/A)		0	(explaination to give details of the out put
No. of District Water Supply and Sanitation Coordination Meetings	0		37 (In total 37 w were worked on		0	t	n the nerrative, and his gives too much difficulties in
No. of Mandatory Public notices displayed with financial information (release and expenditure)	()		0 (N/A)		0		explaning exactly what the monies
Non Standard Outputs:			N/A				
Expenditure							
211103 Allowances		24,782		10,200		41.29	%
227004 Fuel, Lubricants a	and Oils	20,634		9,656		46.89	<i>1</i> 6
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.09	%
No	on Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.09	%
L	Domestic Dev't:	15,412	Domestic Dev't:	2,232	Domestic Dev't:	14.59	<i>1</i> 6
	Donor Dev't:	32,074	Donor Dev't:	17,624	Donor Dev't:	54.99	%
	Total	47,486	Total	19,856	Total	41.89	6
Output: Promotion of	Community Base	ed Managemen	t, Sanitation and H	ygiene			
No. of water and Sanitation promotional events undertaken	18 (District hea counties.)	dquarter & sub	7 (Cumulatively training have bee various sub-coun district)	en done in the	38	1]	The challenge registered in this particlar area is the mplimentation phase
No. Of Water User Committee members trained	0		0 (N/A)		0	1	s that could not be done as scheduled reasons is delay in the
No. of private sector Stakeholders trained in preventative maintenance, hygiene and sanitation	0		0 (N/A)		0		elease and lisburshment of fund
No. of advocacy activities (drama shows, radio spots, public campaigns) on promoting water, sanitation and good hygiene practices	0		0 (N/A)		0		
No. of water user committees formed.	0		0 (N/A)		0		
Non Standard Outputs:			N/A				
Expenditure							

2012/13 Quarter 2

	<u>I</u>	lan Perform	iance		UShs Thousands
expenditure for t	he FY (Qty,	expenditure by en	d of current	n) Planned) for	Reasons for under / over Performance
	24,825		19,766		79.6%
Drinks	14,816		4,387		29.6%
•	4,175		2,157		51.7%
gy	3,890		1,480		38.0%
	6,320		3,800		60.1%
nd Oils	26,066		12,560		48.2%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
on Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.0%
omestic Dev't:	56,393	Domestic Dev't:	44,150	Domestic Dev't:	78.3%
Donor Dev't:	25,304	Donor Dev't:	0	Donor Dev't:	0.0%
Total	81,697	Total	44,150	Total	54.0%
Sanitation and H	ygiene				
counties. (Purar	nga sub county	0		0	The challenge here is the maintencae of these formed villages team members is a problem and that need more fund to facillitate
	9,861		4,709		47.8%
nd Oils	6,913		3,992		57.7%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
on Wage Rec't:	21,000	Non Wage Rec't:	8,701	Non Wage Rec't:	41.4%
omestic Dev't:	0	Domestic Dev't:	0	Domestic Dev't:	0.0%
Donor Dev't:	0	Donor Dev't:	0	Donor Dev't:	0.0%
Donor Dev i.					
	Drinks Drinks y, gy nd Oils Wage Rec't: Donor Dev't: Total Sanitation and H CLTS treggerecounties. (Purata & Laguti sub co	## Drinks	24,825 Drinks 14,816 y, 4,175 3,890 gy 6,320 nd Oils 26,066 Wage Rec't: Non Wage Rec't: Non Wage Rec't: Non Wage Rec't: Non Owestic Dev't: 25,304 Total 81,697 Total Sanitation and Hygiene CLTS treggered in 2 sub county & Laguti sub county & Laguti sub county). Some Size of the FY (Qty, Design of the permitted	24,825	Cumulative Cumulative Planned FY (Qty, Desc. & Location) Planned FY (Qty, Desc. & Location) Cumulative Planned FY (Qty, Desc. & Location) FY (Qty, Desc. & Location) Cumulative Planned FY (Qty, Desc. & Location) Planned FY (Qty, Desc. & Location) Planned FY (Qty, Desc. & Location) Cumulative Planned FY (Qty, Desc. & Location Planne

Output: Other Capital

The Rain water harvesting tank supplied but not yet paid, awaits installation to en able payment to be made

0

2012/13 Quarter 2

Cumulative Department Workplan Performance

UShs Thousands

Key Performance indicators

Planned output and expenditure for the FY (Qty, Desc. & Location)

Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)

% Performance (Cumulative / Planned) for quantitative outputs Reasons for under / over Performance

7b. Water

Non Standard Outputs:

ADC/CWW: Water tragh: 2no in Awere s/c,rackoko parish (laliya laro &bolo opa 1no in Awere s/c agole paris

2no in Awere s/c,rackoo parish (laliya laro &bolo opatte), 1no. in Awere s/c,agole parish, paikat akidi village, 1no. in Awere s/c,bolo parish lamac north village, 1no. in Awere s/c,lagile parish bolo dam village, 1no. in Ogom s/c, pukor parish gang bar village,

gang bar village, 1no. in Pader kilak s/c,kilak parish obot ajali village, 1no. in Pader kilak s/c ,ogwil parish tetido village, 1no. in Latanya s/c,nyekidi parish adak,

1no.in ogom s/c,otong parish,gabadin village.

RWHT: Angako toki p/s Agago army p/s Lamincila p/s Amoko Lagwai p/s and

seedlings for environment for the 6 sub counties. Cumulatively activity is still at

supply level

Expenditure

231007 Other Structures	121,650		16,212		13.3%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Non Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.0%
Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
Donor Dev't:	121,650	Donor Dev't:	16,212	Donor Dev't:	13.3%
Total	121,650	Total	16,212	Total	13.3%

Output: Construction of public latrines in RGCs

No. of public latrines in RGCs and public places

10 (PAF: puranga s/c (4 stance Lined VIP Latrine), ADC/CWW:

Awere s/c Atede p/s(1 block of 5 stance ecosan latrine and 2 block of 3 stance ecosan latrine),
Latanya s/c Lampnyim p/s (2

Latanya s/c Lamnnyim p/s (2 blocks of 5 stance ecosan latrine and 1 block of 3 stance ecosan latrine),
Pader s/c kilak corner p/s (2 blocks of 5 stance ecosan latrine and 1 block of 3 stance

ecosan latrine).)

7 (cumulatively only one so far completed and the rest are likely to be done by third quarter) 70.00 The challenge here was delay in payments and lack of cpacity by some contractors to do the

work

Non Standard Outputs:

N/A

2012/13 Quarter 2

quantitative outputs

100.00

Cumulative I	Department Workpl	an Performance	U	Shs Thousands
Key Performance indicators	Planned output and expenditure for the FY (Qty, Desc. & Location)	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)	% Performance (Cumulative / Planned) for	Reasons for under / over Performance

7b. Water

T		1:4.	
Exp	en i	11T1.	re

231001 Non-Residential Buildings	167,108		48,900		29.3%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Non Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.0%
Domestic Dev't:	18,308	Domestic Dev't:	0	Domestic Dev't:	0.0%
Donor Dev't:	148,800	Donor Dev't:	48,900	Donor Dev't:	32.9%
Total	167,108	Total	48,900	Total	29.3%

Output: Spring protection

No. of springs protected

luka,tyer parish,ora abim)
2 PS to be constructed in
Awere s/c (rackoko
parish,rackoko central village
& angole parish,angole laro
village)
1 PS to be constructed in ogom
s/c otong parish,kiteny west
village and
1 PS to be constructed in pajule
s/c,pajula parish,lacur village.)

6 (2 PS to be constructed in

kilak s/c (kilak parish,ora

6 (2 PS to be constructed in kilak s/c (kilak parish,ora luka,tyer parish,ora abim)
2 PS to be constructed in Awere s/c (rackoko parish,rackoko central village & angole parish,angole laro village)
1 PS to be constructed in ogom s/c otong parish,kiteny west village and ,1 PS to be constructed in pajule s/c,paiula parish,lacur village.. All the six construction work are

there were no any serious challenge registered

Non Standard Outputs:

Expenditure

231007 Other Structures	25,279		23,910		94.6%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Non Wage Rec't:		Non Wage Rec't:	0	Non Wage Rec't:	0.0%
Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
Donor Dev't:	25,279	Donor Dev't:	23,910	Donor Dev't:	94.6%
Total	25,279	Total	23,910	Total	94.6%

completed)

N/A

Output: Borehole drilling and rehabilitation

tyen,

toke,

No. of deep boreholes drilled (hand pump, motorised) 17 (
. PAF:
Pader t/c,Lagwai parish,Olokile,
Pader t/c,Acoro parish,Pagwari east,
Pader s/c,Ogwil parish,Lakotok,
Pader s/c,Ogwil parish,Ogwil east,
Angagura s/c,Kalawinya
parish,Agwera,
Angagura s/c,Bulobo
parish,Aringoyon,
Latanya s/c,Awee parish,Odwal

Latanya s/c, Golo parish, Ibuc-

8 (All the PRDP bore holes are completed)

47.06 the challenges registered here were delay in the construction by the contractors

2012/13 Quarter 2

Cumulative Department Workplan Performance

UShs Thousands

Key Performance indicators Planned of expenditure Desc. & L	re for the FY (Qty, expenditure by	chievement & % Performa ye end of current Desc. & Location) Planned) for quantitative	/ / over Performance
--	------------------------------------	--	-------------------------

7b. Water

Latanya s/c, Nyekidi parish,Lauma, Laguti s/c,Paibwor parish,Dege Otuk, Laguti s/c,Pakeyo parish,Larego A, Pajule s/c,Otok parish,Akwera east, Pajule s/c,Palenga parish,Orute east, Pajule s/c,Paiula parish,Okodo A, Ogom s/c,Kalangore parish,Labaka, Ogom s/c,Ogom parish,Yitu duny west, Atanga s/c,Gojani parish, Nangwela, Atanga s/c,Opatte parish,Gucu Luduku, Acholibur s/c,Gem onyot parish,Labwor omor, Acholibur s/c,Wii gweng parish, Labwor Oyeny east, Awere s/c,Bolo parish,Agweng south, Awere s/c,Lagile parish,Laboye Retention for F/Y 2011-2012)

2012/13 Quarter 2

Cumulative Department Workplan Performance

UShs Thousands

Key Performance indicators	Planned output and expenditure for the FY (Qty, Desc. & Location)	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)	/	Reasons for under / over Performance
			quantitative outputs	

7b. Water

No. of deep boreholes rehabilitated

33 (Rehabilitation: PAF: Angagura s/c,pucota parish, akuyam village, Puranga s/c,oret parish,loborom p/s, Acholibur s/c,gem central parish,lajwatek village, Pader t/c,luna parish, lwala village, Pader t/c,acoro parish,kiteny east, Ogom s/c,otong parish,wiraa Pader kilak s/c,tyer parish,tyer center. Laguti s/c,paibwor parish,lapono, Lapul s/c.Koyo parish,Gore p/s, Lapul s/c,Ogole parish,Lapul market, Lapul s/c,Lukaci parish, Lanyatido, Lapul s/c,Koyo parish,Lukome, ADC/CWW: Pader s/c,kilak parish,agora central. pader s/c,ongany parish,kalangore north, pader s/c,ogwil parish,ogwil central, Latanya s/c,golo parish,amoko village, Latanya s/c,Latigi parish,odongwee village, Latanya s/c,Nyekidi parish, Wangopok west, Latanya s/c,Awee parish,Gweng otiri village, Pajule s/c,palwo parish,Lacektar west, Pajule s/c,Ogago parish,Lanyatono A, Pajule s/c,Paiula parish,Paiula Lwala A, Pajule s/c,Oryang Parish, Orajobi, Pajule s/c,Palenga parish,Palenga Aywee, Ogom s/c,Kalangore parish,Dago dwong,

Ogom s/c,Pukor parish,Agung

Ogom s/c,Ogom parish,Ogeng south, Acholibur s/c,Gem onyot parish,Labworomor, Acholibur s/c,Ogago

wii gweng,

15 (Rehab Pader TC, Acoro parish, Kiteny East village Pader TC, Luna Parish, Lwala village Pader S/C, Tyer parish, Tyer central village Angagura S/C, Pucota parish, Akuyam village Laguti S/C, Paibwor parish, Lapano village. Puranga S/C, Oret parish, Loborom P/S ADC/CWW Pajule S/C, Palenga parish, Palenga Aywee village Ogom S/C, Kalangore parish, Dago dwong village Ogom S/C, Pukor parish, Agung wii gweng village Ogom S/C, Ogom parish, Ogeng South village Acholbur S/C, Gem onyot, Labworomor Acholibur S/C, Ogago parish, Lukwor North village Acholibur S/C, Wigweng parish, Odoo P/S Awere S/C, Rackoko parish, Lunyiri West village Awere S/C, Rackoko parish, Dogatub West Village Awere S/C, Bolo parish, Gotolal village.)

45.45

2012/13 Quarter 2

Key Performance indicators	Planned output expenditure for Desc. & Location	the FY (Qty,	Cumulative achie expenditure by equarter (Qty, Des	nd of current	% Performance (Cumulative /) Planned) for quantitative out	/ over Performance
7b. Water						
	Parish,Lukwor Acholibur s/c,\ parish,Odoo P/ Awere s/c,Racl parish,Lunyiri Awere s/c,Racl parish,Dogatub Awere s/c,Bolo	Wigweng 'S, koko west, koko				
Non Standard Outputs:			N/A			
Expenditure						
231007 Other Structures		610,192		115,374		18.9%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Λ	lon Wage Rec't:	i	Non Wage Rec't:	0	Non Wage Rec't:	0.0%
	Domestic Dev't:	494,692	Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:	115,500	Donor Dev't:	115,374	Donor Dev't:	99.9%
	Total	610,192	Total	115,374	Total	18.9%
Confirmation b	y Head of D)epartmen	t			
Confirmation b	y Head of Γ)epartmen	t 	Sign &	Stamp:	
	oy Head of D	Department	<u> </u>	Sign &	Stamp :	
Name :		Department	t 		Stamp :	
Name :	ources		t 		Stamp :	
Name : Title : 8. <i>Natural Res</i>	OURCES urces Managemen		<u></u>		Stamp :	
Name: Title: 8. Natural Res Function: Natural Reso	OUPCES urces Managemen	ıt.	t 		Stamp :	
Name: Title: 8. Natural Res Function: Natural Reso 1. Higher LG Service	1. Stakeholders coordination m - 4 takeholders district Hqtrs te in Environmen resources inter-	nagement s Environment neetings held meetings held at o creat synergy t and Natural ventions.	2 meeting at the Stake holdersfor	Date district HQTR r 20 nt of laptop and ditization forcement	0	The challnge reg here is that, som the activities don not as expected because of insufficient fund allocated to the department
Name: Title: 8. Natural Reso Function: Natural Reso 1. Higher LG Service Output: District Natural	1. Stakeholders coordination m - 4 takeholders district Hqtrs to in Environmen resources inter 2- State of Env produced	nagement s Environment neetings held meetings held at o creat synergy t and Natural ventions.	2 meeting at the Stake holdersfor ppts,procurement accessories,sense meetings and en	Date district HQTR r 20 nt of laptop and ditization forcement	0	The challnge reg here is that, som the activities do not as expected because of insufficient fund allocated to the
Name: Title: 8. Natural Res Function: Natural Reso 1. Higher LG Service Output: District Natural Non Standard Outputs:	1. Stakeholders coordination m - 4 takeholders district Hqtrs to in Environmen resources inter 2- State of Env produced 3. pay compou	nagement s Environment neetings held meetings held at o creat synergy t and Natural ventions.	2 meeting at the Stake holdersfor ppts,procurement accessories,sense meetings and en	Date district HQTR r 20 nt of laptop and ditization forcement	0	The challnge reg here is that, som the activities do not as expected because of insufficient fund allocated to the

500

500

600

100.0%

100.0%

100.0%

funeral expenses

213002 Incapacity, death benefits and

221008 Computer Supplies and IT

221011 Printing, Stationery,

Photocopying and Binding

500

500

600

Cumulative D	epartment	Workpl	an Perforn	nance		UShs Thousands
Key Performance indicators	Planned output a expenditure for Desc. & Location	the FY (Qty,	1 (20)		% Performance (Cumulative /) Planned) for quantitative outpu	Reasons for under / over Performance
8. Natural Res	ources					
223005 Electricity		200		100		50.0%
224002 General Supply of Services	f Goods and	5,000		2,500		50.0%
227004 Fuel, Lubricants	and Oils	1,501		1,072		71.4%
	Wage Rec't:	32,323	Wage Rec't:	12,162	Wage Rec't:	37.6%
Λ	lon Wage Rec't:	9,699	Non Wage Rec't:	4,922	Non Wage Rec't:	50.7%
	Domestic Dev't:		Domestic Dev't:	2,500	Domestic Dev't:	50.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	47,022	Total	19,584	Total	41.6%
Output: Tree Plantin	g and Afforestation	on				
Number of people (Men and Women) participating in tree planting days	0		8 (Actaually 6 cassorted seedling		0	The challenge here is the Realisation of the actual planned and budgeted some of
Area (Ha) of trees established (planted and surviving)	Acholibur/ Ata	i, Lapul, Pajule, nga, iti s/counties and	different part Pu	oppened in ranga, Awere,	50.00	C . 11
Non Standard Outputs:	NA		N/A			
Expenditure						
211103 Allowances		1,200		1,162		96.9%
221010 Special Meals an	d Drinks	200		200		100.0%
221011 Printing, Statione Photocopying and Bindin	•	100		80		80.0%
224002 General Supply o Services	f Goods and	30,348		4,991		16.4%
227004 Fuel, Lubricants	and Oils	500		125		25.0%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Λ	lon Wage Rec't:	32,348	Non Wage Rec't:	6,558	Non Wage Rec't:	20.3%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	32,348	Total	6,558	Total	20.3%
Output: Training in	forestry managem	ent (Fuel Savin	g Technology, Wat	er Shed Mana	ngement)	
No. of community members trained (Men and Women) in forestry management	0		0 (N/A)		0	The challenge here is the mentainance of these modl farmers trained to enable
No. of Agro forestry Demonstrations	Acholibur/ Ata	a, Lapul, Pajule, nga, iti s/counties and		land have been	n 40.00	them support other farmers is aproblem
Non Standard Outputs:			6 model farmers there sub-counti Pader Town Cou Latanya	es of Laguti,		

Cumulative De		,, or Kpr				UShs Thousands
Key Performance indicators	Planned output a expenditure for t Desc. & Locatio	the FY (Qty,	Cumulative achiever expenditure by en quarter (Qty, Des	d of current	% Performance (Cumulative / Planned) for quantitative outp	Reasons for under / over Performance outs
8. Natural Res	ources					
Expenditure						
211103 Allowances		701		200		28.6%
227004 Fuel, Lubricants a	and Oils	200		100		50.0%
	Waaa Paa't		Waaa Daa't	0	Waaa Paalt	0.0%
N	Wage Rec't: on Wage Rec't:	901	Wage Rec't: Non Wage Rec't:		Wage Rec't: Non Wage Rec't:	33.3%
	Oomestic Dev't:	701	Domestic Dev't:	0	Domestic Dev't:	0.0%
_	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	901	Total	300	Total	33.3%
Output Forestwy Bos			10141		101111	33.3 70
Output: Forestry Reg	guiation and inspe	cuon				
No. of monitoring and compliance surveys/inspections undertaken Non Standard Outputs:	12 (Puranga , A Ogom, Latanya Acholibur/ Atar Angagura,Lagu Pader Town Co Enactment and Forestry laws an	, Lapul, Pajule, nga, ti s/counties and uncil)	conducted in Pur	d inspection ranga, Awere, tanya, Lapul, r, Atanga, i sub-counties Council. f and ers of the 12 ed in restry laws, y work plan nue from forest		The challenge in the implimentation is that he fund was little and could not allow the completion of the exercise
	strengthened in counties	an me sub-	Forestry laws and	a regulations		
Expenditure						
211103 Allowances		8,400		2,300		27.4%
221010 Special Meals and	l Drinks	500		100		20.0%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
N	on Wage Rec't:	900	Non Wage Rec't:		Non Wage Rec't:	0.0%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:	10,000	Donor Dev't:	2,400	Donor Dev't:	24.0%
	Total	10,900	Total	2,400	Total	22.0%
Output: Community	Fraining in Wetla	nd managemen	ıt			
No. of Water Shed Management Committees formulated	(4 trainings con	nducted for gement uranga, pader Atanga ows coducted	1 (33 wetlands nr committees train	-	0	The challenge in the implimentation is tha , sustaining the trained members of committee has becomes a big problem
Non Standard Outputs:			N/A			
Expenditure						
211103 Allowances		914		650		71.1%

Cumulative I	Department	Workp	lan Perform	ance		UShs Thousands
Key Performance indicators	Planned output and expenditure for the FY (Qty, Desc. & Location)		expenditure by end	mulative achievement & enditure by end of current arter (Qty, Desc. & Location)		Reasons for under / over Performance puts
8. Natural Re	sources					
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	3,400	Non Wage Rec't:	650 1	Non Wage Rec't:	19.1%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	3,400	Total	650	Total	19.1%
Output: River Bank	and Wetland Resto	ration				
No. of Wetland Action Plans and regulations developed Area (Ha) of Wetlands demarcated and restored	restored)	narcated and	5 (5 wetlands den Pajule and Atang and restored) 0 (N/A)		0	The challenge registered here is the enforcement of withdrow of these persons from the
Non Standard Outputs:			N/A			wetland has been a serious challenge
Expenditure						C
211103 Allowances		1,200		1,150		95.8%
224002 General Supply Services	of Goods and	800		200		25.0%
227004 Fuel, Lubricants	s and Oils	1,000		300		30.0%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	3,000	Non Wage Rec't:	1,650	Non Wage Rec't:	55.0%
	Domestic Dev't:	,	Domestic Dev't:		Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	3,000	Total	1,650	Total	55.0%
Output: PRDP-Stak	seholder Environme	ntal Training	and Sensitisation			
No. of community women and men trained in ENR monitoring	No. of community () women and men trained		4 (So far about for sensitization meetin four selleced su	ting conducted	0	The challangesher is that the funds is not enough to facilitate the sensitization
Non Standard Outputs:			N/A			meeting and training respectively
Expenditure						
221011 Printing, Station Photocopying and Bindi	•	2,500		490		19.6%
224002 General Supply Services		0		2,000		N/A
227001 Travel Inland		0		1,775		N/A
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	28,657	Non Wage Rec't:	0 1	Von Wage Rec't:	0.0%
	Domestic Dev't:		Domestic Dev't:	4,265	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	28,657	Total	4,265	Total	14.9%
Output: Land Mana	agement Services (Su	ırveying, Val	uations, Tittling and	lease manage	ment)	
No. of new land dispute settled within FY	done, 4an amica carried out, 1 su	ble settlemen			0	The challenge here is that, the annual workplan is being

2012/13 Quarter 2

Cumulative De	epartment	Workp	lan Perform	nance		UShs Thousands
Key Performance indicators	Planned output and expenditure for the FY (Qty, Desc. & Location)		expenditure by er	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)		Reasons for undo / over Performance
8. Natural Res	ources					
	monitoring Area committee done operation and ad	and general)			used as the quarterly plans though budget breakdown for the
Non Standard Outputs:	4 number of coordination done, 4an amicable settlement carried out, 1 supervision and monitoring Area Land committee done and general operation and administration		ded 4 an amicable se out, 1 supervision monitoring Area committee done operation and ad			quarter is indicated
Expenditure						
211103 Allowances		2,050		1,200		58.5%
227004 Fuel, Lubricants a	and Oils	500		432		86.4%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
N	on Wage Rec't:	8,406	Non Wage Rec't:	1,632	Non Wage Rec't:	19.4%
I	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	8,406	Total	1,632	Total	19.4%
Output: Infrastruture	Planning					
Non Standard Outputs:	2 basemaps acquiplans for Aholib Rackoko Tradin drawn, 2 senstiti valve of phsical at Acholibur, 12 operation and ad done.	or and g Centres zation of the planning dor general	Rackoko Tradin 1 Drawing of de Rackoko Tradin 2 General Opera administration I	g Centres tailed plan for g Centre tion and District H/q wa		The challenge is that some of these activities takes long and because of little funds they are forced to be rolled out
Expenditure						
221011 Printing, Stationer Photocopying and Binding		2,433		1,150		47.3%
227004 Fuel, Lubricants a		966		408		42.2%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
N	on Wage Rec't:	1,095	Non Wage Rec't:	0	Non Wage Rec't:	0.0%
I	Domestic Dev't:	4,000	Domestic Dev't:	1,558	Domestic Dev't:	39.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	5,095	Total	1,558	Total	30.6%
Confirmation b	y Head of Do	epartme	nt			
				Cian P	C4	

Date

9. Community Based Services

2012/13 Quarter 2

Cumulative Departmen	t Workplan Performance
-----------------------------	------------------------

UShs Thousands

Key Performance
indicators

Planned output and expenditure for the FY (Qty, Desc. & Location)

Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)

% Performance (Cumulative / Planned) for quantitative outputs

0

Reasons for under / over Performance

9. Community Based Services

Function: Community Mobilisation and Empowerment

1. Higher LG Services

Output: Operation of the Community Based Sevices Department

Mon	Standard	Outpute

technical back up to sub county based staffs in all the sub counties of angagura, atanga, laguti, acholibur, ogom, latanya, pader tc, pader kilak, puranga and awere. Community mobilization through radio talk show and support to nodding disease victims carried out. Maintenance of viehecles and

motorcycles general operation Technical back up to sub county based staff in all the sub counties of Angagura, Atanga, Laguti, Acholibur, Ogom, Latanya, Pader tc, Pader kilak, Puranga and Awere. Community mobilization through Radio talk show. Maintenance of viehecles and

motorcycles

Donors did not send

in their funds to en able the department impliment the activities in time, and the allocation to the sector especially unconditional grant was little and could no eease the implimentation of the activities

Expenditure

211101 General Staff Salaries	19,746		4,920		24.9%
211103 Allowances	46,553		10,860		23.3%
221011 Printing, Stationery, Photocopying and Binding	2,289		1,040		45.4%
227004 Fuel, Lubricants and Oils	16,250		3,500		21.5%
Wage Rec't:	19,746	Wage Rec't:	4,920	Wage Rec't:	24.9%
Non Wage Rec't:	21,787	Non Wage Rec't:	1,400	Non Wage Rec't:	6.4%
Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
Donor Dev't:	57,039	Donor Dev't:	14,000	Donor Dev't:	24.5%
Total	98,572	Total	20,320	Total	20.6%

Output: Adult Learning

No. FAL Learners Trained 4 (in all sub counties of

angagura, atanga, laguti, acholibur, latanya, ogom, pader tc, pader kilak, pajule, lapul, puranga and awere)

2 (Quarterly two reports so far have been produced and submitted)

50.00

The challenge here is the problem of imperfect communication to the respective subcounties to enable reports produced on time

Non Standard Outputs:

N/A

Expenditure

211103 Allowances	7,327		2,674		36.5%
221011 Printing, Stationery,	1,468		840		57.2%
Photocopying and Binding 227004 Fuel, Lubricants and Oils	2,950		456		15.5%
Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
Non Wage Rec't:	14,555	Non Wage Rec't:	3,970	Non Wage Rec't:	27.3%
Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
Total	14,555	Total	3,970	Total	27.3%

Cumulative Department Workplan Performance

2012/13 Quarter 2

UShs Thousands

Key Performance indicators	Planned output a expenditure for t Desc. & Location	he FY (Qty,	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)		% Performance (Cumulative / Planned) for quantitative out	/ over Performance
9. Community	Based Ser	vices				
Output: Gender Ma	instreaming					
Non Standard Outputs:	Support to gend violence funded general office of conducted	l by UNFPA ar	Mainstreaming; id in the 12 subcood district. Gender mainstreaming, and training on days of gender activities, monitor support supervisiand formation of and quarterly co	distribution in the dissemination GBV laws,16 oring and dion,training f SASA teams	0 s	The good performance normally ar attributed to good relationship with NGO that are normally respnsive to request place before them
Expenditure						
211103 Allowances 221005 Hire of Venue (c projector etc)	hairs,	12,481 100		8,240 100		66.0% 100.0%
221010 Special Meals at	nd Drinks	2,380		1,960		82.4%
221011 Printing, Station Photocopying and Bindi	very,	1,457		295		20.2%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	23,014	Non Wage Rec't:	10,595	Non Wage Rec't:	46.0%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	23,014	Total	10,595	Total	46.0%
Output: Support to	Youth Councils					
No. of Youth councils supported	4 ()		0 (Maintence of motorcycle not done and monitoring and supervision to youth groups were done but out of off budget)		There has been serious problem with allocation and remittance of funds to the department hence curtailed the	
Non Standard Outputs:			N/A			implimentation of the activities
Expenditure						
211103 Allowances		1,683		360		21.4%
224002 General Supply Services	of Goods and	500		800		160.0%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	4,783	Non Wage Rec't:		Non Wage Rec't:	24.3%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't: Total	4,783	Donor Dev't: Total	0 1,160	Donor Dev't: Total	0.0% 24.3 %
Output: Support to			10141	1,100	101111	27. 2 /0
No. of assisted aids supplied to disabled and elderly community	()	J	1 (Only one so f	ar conducted)	0	Only one livelihood support to PWD groups supported

2012/13 Quarter 2

are sult of some people failing to release the

reports.

Cumulative D	Department	Workp	lan Perform	nance		UShs Thousands
Key Performance indicators			Cumulative achie expenditure by en quarter (Qty, Des	d of current		Reasons for unde / over Performance outs
9. Community	Based Serv	rices				
Non Standard Outputs:			N/A			because of little money to the department
Expenditure						
211103 Allowances		1,751		1,745		99.7%
227004 Fuel, Lubricants	and Oils	1,749		219		12.5%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	4,100	Non Wage Rec't:	1,964	Non Wage Rec't:	47.9%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:	4.400	Donor Dev't:	0	Donor Dev't:	0.0%
	Total	4,100	Total	1,964	Total	47.9%
Output: Reprentation	on on Women's Cou	ncils				
No. of women councils supported Non Standard Outputs:	O		2 (so far two cormainteined) N/A	nputors	0	N/A
Expenditure		2 100		1 200		40.60
211103 Allowances 221011 Printing, Station	ı amı	3,199 509		1,300 19		40.6% 3.7%
Photocopying and Bindi	•	309		19		3.1%
	Wage Rec't:		Wage Rec't:	0	Wage Rec't:	0.0%
	Non Wage Rec't:	4,783	Non Wage Rec't:	1,319	Non Wage Rec't:	27.6%
	Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
	Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
	Total	4,783	Total	1,319	Total	27.6%
Confirmation	by Head of D	epartme	nt			
Name :				Sign &	Stamp:	
Title :				Date		
10. Planning						
Function: Local Gover	nment Planning Ser	vices				
1. Higher LG Servic						
Output: Managemen	nt of the District Pla	nning Office	e			
					0	The challenge registered in the implimentation of some of these activities arose as

2012/13 Quarter 2

Cumulative Department	Workplan	Performance
------------------------------	----------	-------------

UShs Thousands

Key Performance indicators Planned output and expenditure for the FY (Control of the Property	Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)	% Performance (Cumulative / Planned) for quantitative outputs	Reasons for under / over Performance
--	--	--	--

10. Planning

Non Standard Outputs:

General operations and coordination of routine activities effected; computer center maintained, 1 budget conference held, cofinancing of LGMSD under equalisation and local revenue done, rehabilitation of planning unit office done, project screening conducted under LGMSD, 1 budget frame work paper prepared and internaal assesment conducted

General operations and coordination of routine activities effected; computer center maintained, cofinancing of LGMSD under equalisation and local revenue done, project screening conducted under LGMSD,1 budget frame work paper prepared and internaal assesmen

F	- 1:4	
Expei	ши	ure

Total	121,370	Total	38,190	Total	31.5%
Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
Domestic Dev't:	58,041	Domestic Dev't:	13,985	Domestic Dev't:	24.1%
Non Wage Rec't:	45,872	Non Wage Rec't:	15,477	Non Wage Rec't:	33.7%
Wage Rec't:	17,457	Wage Rec't:	8,728	Wage Rec't:	50.0%
228002 Maintenance - Vehicles	400		802		200.6%
227004 Fuel, Lubricants and Oils	10,863		3,222		29.7%
224002 General Supply of Goods and Services	6,867		1,500		21.8%
223005 Electricity	200		150		75.0%
221011 Printing, Stationery, Photocopying and Binding	6,382		5,382		84.3%
221010 Special Meals and Drinks	200		260		130.0%
221009 Welfare and Entertainment	100		60		60.0%
221002 Workshops and Seminars	400		400		100.0%
212107 Statutory	25,173		5,371		21.3%
211103 Allowances	48,859		12,315		25.2%
211101 General Staff Salaries	17,457		8,728		50.0%

Output: Monitoring and Evaluation of Sector plans

Non Standard Outputs:	Quarterly Monitoring of Sector plans by the DTPC in all the 12 Sub-Counties effected under PAF M & A, LGMSDP, PRDP ; project inventory collected	Quarterly monitoring of sector plans conducted by the DTPC in the 12 Sub-Counties under PAF, LGMSDP and PRDP	0	The challenge here is that DTPCM delay in the submission of report fo upload into the main data base early enough
Expenditure				
211103 Allowances	49,136	11,265	22.9	9%
221011 Printing, Stationery, Photocopying and Binding	5,600	5,600	100.0	0%
227004 Fuel, Lubricants and	d Oils 23,000	6,299	27.4	4%

2012/13 Quarter 2

11,175	Reasons for under / over Performance	/	% Performance (Cumulative / Planned) for quantitative outp	d of current	Cumulative achie expenditure by equarter (Qty, Des	he FY (Qty,	Planned output at expenditure for the Desc. & Location	Key Performance indicators
Non Wage Rec'1: 77,736 Non Wage Rec'1: 23,164 Non Wage Rec'1: Domestic Dev'1: Domestic Dev'1: 0 Domestic Dev'1: Donor Dev'1: 0 Donor Dev'1: Total 77,736 Total 23,164 Total								10. Planning
Domestic Dev't: Domestic Dev't: O Domestic Dev't: Donor Dev't: O Donor Dev't: O Donor Dev't: Total 77,736 Total 23,164 Total	0.0%	0.0%	Wage Rec't:	0	Wage Rec't:		Wage Rec't:	· ·
Donor Dev't: Donor Dev't: 0 Donor Dev't:	29.8%	29.8%	Von Wage Rec't:	23,164 N	Non Wage Rec't:	77,736	Non Wage Rec't:	
Total 77,736 Total 23,164 Total	0.0%	0.0%	Domestic Dev't:	0	Domestic Dev't:		Domestic Dev't:	
Dutput: Multi sectoral Transfers to Lower Local Governments	0.0%	0.09	Donor Dev't:	0	Donor Dev't:		Donor Dev't:	
Non Standard Outputs: Sub county investment plans and copy of budget produced	29.8%	29.8%	Total	23,164	Total	77,736	Total	
Sub county investment plans and copy of budget produced							ices	2. Lower Level Servi
Sub county investment plans and copy of budget produced					vernments	wer Local Go	ral Transfers to Low	Output: Multi sector
Sign & Stamp : Date Date	The investment planned produced within the schedule and in time though lacs certain key thing example, the investment profiles and others	F v a l e i	0		•			Non Standard Outputs:
Sign & Stamp:								•
Wage Rec't:	52.6%	52.6%		5,875		11,175	al	
Non Wage Rec't: 11,175 Non Wage Rec't: 5,875 Non Wage Rec't: Domestic Dev't: 6,866 Domestic Dev't: 3,433 Domestic Dev't: Donor Dev't: 0 Donor Dev't: 0 Donor Dev't: Total 18,041 Total 9,308 Total Confirmation by Head of Department Name: Sign & Stamp: Date 11. Internal Audit	50.0%	50.0%		3,433		6,866	grants(capital)	• • •
Domestic Dev't: 6,866 Domestic Dev't: 3,433 Domestic Dev't: Donor Dev't: 0 Donor Dev't: 0 Donor Dev't: Total 18,041 Total 9,308 Total Confirmation by Head of Department Name: Sign & Stamp: Title: Date	0.0%	0.0%	Wage Rec't:	0	Wage Rec't:	0	Wage Rec't:	
Donor Dev't: 0 Donor Dev't: 0 Donor Dev't: Total 18,041 Total 9,308 Total Confirmation by Head of Department Name: Sign & Stamp: Title: Date	52.6%	52.6%	Von Wage Rec't:	5,875 N	Non Wage Rec't:	11,175	Non Wage Rec't:	
Total 18,041 Total 9,308 Total Confirmation by Head of Department Name: Sign & Stamp: Date Title: Date 11. Internal Audit	50.0%	50.0%	Domestic Dev't:	3,433	Domestic Dev't:	6,866	Domestic Dev't:	
Confirmation by Head of Department Name: Sign & Stamp: Date 11. Internal Audit	0.0%	0.0%	Donor Dev't:	0	Donor Dev't:	0	Donor Dev't:	
Name: Sign & Stamp: Title: Date 11. Internal Audit	51.6%	51.6%	Total	9,308	Total	18,041	Total	
Title: Date					nt	epartmei	by Head of De	Confirmation
11. Internal Audit			Stamp:	Sign & S				Name :
				Date	 			Title :
-							udit	11. Internal A
Function: Internal Audit Services							lit Services	Function: Internal Aud

Output: Management of Internal Audit Office

serious problem in the departmentivitie is insufficient funds to finance the activities in the department, and that the little that are budgeted are not releases as schedule

0

2012/13 Quarter 2

Cumulative Department Workplan Performance

UShs Thousands

Key Performance
indicators

Planned output and expenditure for the FY (Qty, Desc. & Location)

Cumulative achievement & expenditure by end of current quarter (Qty, Desc. & Location)

% Performance (Cumulative / Planned) for quantitative outputs Reasons for under / over Performance

11. Internal Audit

Non Standard Outputs:

4 quoters report, furniture, computer, Office equipments, Special meals, Workshops and seminors, printing and stationaries, small office equipments, telecommunication, posta snd Courier general supply of goods and consultansy fees, fuels maintennace of motor vehicles

Cummulative ly All the books in The Eleven sub-counties of Lapul, Acholibur, Laguti, Pajule, Latanya, Ogom Pader Kilak Angagura, Awere, Puranga plus all the departments in the district Headquater

-		1	
Expe	na	1111	re
2.00			

227004 Fuel, Lubricants and Oils	2,000		757		37.9%
211101 General Staff Salaries	20,309		10,155		50.0%
211103 Allowances	6,817		1,240		18.2%
221011 Printing, Stationery, Photocopying and Binding	1,000		732		73.2%
Wage Rec't:	20,309	Wage Rec't:	10,155	Wage Rec't:	50.0%
Non Wage Rec't:	15,191	Non Wage Rec't:	2,729	Non Wage Rec't:	18.0%
Domestic Dev't:		Domestic Dev't:	0	Domestic Dev't:	0.0%
Donor Dev't:		Donor Dev't:	0	Donor Dev't:	0.0%
Total	35,500	Total	12,884	Total	36.3%

Confirmation by Head of Department

Name :	Sign & Stamp :						
Title :			 	Date			
	Wage Rec't:	5,824,461	Wage Rec't:	2,494,048	Wage Rec't:	42.8%	
	Non Wage Rec't:	2,745,858	Non Wage Rec't:	985,529	Non Wage Rec't:	35.9%	
	Domestic Dev't:	4,549,115	Domestic Dev't:	834,918	Domestic Dev't:	18.4%	
	Donor Dev't:	801,924	Donor Dev't:	245,848	Donor Dev't:	30.7%	
	Total	13,921,357	Total	4,560,342	Total	32.8%	

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Acholibu		LCIV: ARUU		696,804	50,130
Sector: Agriculti	ıre ultural Advisory Services			82,270 82,270	20,568 20,568
Lower Local Service.				02,270	20,300
Output: LLG Advis	sory Services (LLS)			82,270 82,270	20,568 20,568
Acholibur sub-coun	ers to other gov't units(capital) ty	Conditional Grant for NAADS	N/A	82,270	20,568
Sector: Works an	nd Transport			378,690	13,080
	ct, Urban and Community Access	Roads		210,906	0
Capital Purchases Output: Rural road LCII: Not Specified	s construction and rehabilitation			204,953 47,453	0 0
Item: 231003 Roads	_				
Spot Improvement - CAR Oyuku- Dagoiwayo		Roads Rehabilitation Grant	Completed	47,453	0
LCII: Paibwor Item: 231003 Roads	and Bridges			157,500	0
One Box culvert and culvert instalation o Atanga Amilobo rd		Roads Rehabilitation Grant	Completed	157,500	0
Lower Local Service.				7 0 7 0	
LCII: Gem central	ads Maintainence (URF)			5,953 5,953	0
Acholibur Sub-Cou	ers to other gov't units(current) nty	Other Transfers from Central Government	N/A	5,953	0
	ct Engineering Services			167,784	13,080
Capital Purchases Output: Buildings & LCII: Gem central Item: 231002 Reside	& Other Structures (Administrati	ve)		167,784 109,284	13,080 0
Acholibur subcount chief house construction	y	Other Transfers from Central Government	Not Started	39,000	0
Acholibur Extension staff house	n	Unspent balances – Other Government Transfers	Not Started	70,284	0
LCII: Gem Onyot Item: 231001 Non-R	esidential Buildings			58,500	13,080

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Acholibur Acholibur Subcounty offices		LCIV: ARUU Unspent balances – Other Government Transfers	Completed	696,804 58,500	50,130 13,080
Sector: Education				178,345	0
	ry and Primary Education			141,897	0
Capital Purchases Output: PRDP-Classroo LCII: Wii Gweng Item: 231007 Other Struc	om construction and rehabilitat	tion		77,001 77,001	0 0
Construction of 3 class room block in Acutumer primary school		PRDP	Being Procured	77,001	0
Lower Local Services Output: Primary School LCII: Gem central Item: 263104 Transfers to				64,897 36,398	0 0
Tranfers of UPE capitation to Oyeng-Yeng	Oyeng-Yeng Primary School	UPE	N/A	5,016	0
Transfer of UPE funds	Acholibur Primary school	UPE	N/A	7,892	0
Transfers of UPE capitation grants	Wili-Wili Primary School	UPE	N/A	6,755	0
Transfers of UPE capitation grants to Lamin Nyim Primary School	Lamin Nyim Primary School	UPE	N/A	2,643	0
Transfers of UPE capitation grants to Amoko Primary School	Amoko Primary School	UPE	N/A	3,127	0
Transfers of UPE capitation to Okinga Primary School	Okinga Primary School	UPE	N/A	3,824	0
Transfers of UPE capitation to Lukwor North	Lukwor North Primary School	UPE	N/A	2,280	0
Transfers of UPE capitation to Latanyi Primary School	Latanyi Primary School	UPE	N/A	4,860	0
LCII: Gem Onyot				17,323	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Acholibur		LCIV: ARUU		696,804	50,130
Item: 263104 Transfers to Transfers of UPE capitation grants Labworo mor primary school	other gov't units(current) Labworomor Primary School	UPE	N/A	2,202	0
Transfers of UPE capitation grants	porogali Primary School	UPE	N/A	7,184	0
Transfers of UPE capitation to Acutomer	Acutomer Primary School	UPE	N/A	2,754	0
Transfers of UPE capitation to Adoo Primary School	Adoo Primary School	UPE	N/A	1,929	0
Transfers of UPE capitation grants to Wang opok Primary School	Wang opok Primary School	UPE	N/A	3,253	0
LCII: Ogago				2,581	0
Item: 263104 Transfers to Transfers of UPE capitation grants	other gov't units(current) Latigi Primary School	UPE	N/A	2,581	0
LCII: Wii Gweng Item: 263104 Transfers to	other gov't units(current)			8,594	0
Transfers of UPE capitation grants	Dure primary School	UPE	N/A	8,594	0
LG Function: Secondary	Education			36,447	0
Lower Local Services Output: Secondary Capi	tation(USE)(LLS)			36,447	0
LCII: Gem central	euron(CSE)(EES)			36,447	0
Item: 263104 Transfers to Acholibur Senior secondary school	other gov't units(current)	Conditional Grant to Secondary Education	N/A	36,447	0
Sector: Water and E				57,500	16,482
LG Function: Rural Wat	er Supply and Sanitation			57,500	16,482
Capital Purchases Output: Borehole drillin LCII: Gem central				57,500 4,000	16,482 0
Item: 231007 Other Struct rehabilitation of boreholes	tures Lajwatek	Conditional Grant to PAF monitoring	Completed	4,000	0
LCII: Gem Onyot				18,500	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Acholibur		LCIV: ARUU		696,804	50,130
Item: 231007 Other Struc	tures				
Borehole Construction	Labwor omor	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Not Specified Item: 231007 Other Struc	tures			16,500	16,482
Borehole rehabilitation no.3	Lukwor north in ogago parish,Labworomor in Gem onyot parish,Odoo p/s in Wigweng parish.	Donor Funding	Completed	16,500	16,482
LCII: Wii Gweng Item: 231007 Other Struc	tures			18,500	0
Borehole construction	Labwor Oyeng East viilage	Conditional Grant to PAF monitoring	Completed	18,500	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Angagui	ra	LCIV: ARUU		360,995	133,513
Sector: Agricult				82,270	16,405
_	cultural Advisory Services			82,270	16,405
Lower Local Service	<i>es</i>				
	sory Services (LLS)			82,270	16,405
LCII: Kalawinya	fore to other gov't units (conital)			82,270	16,405
Angagura sub-cour	fers to other gov't units(capital)	Conditional Grant for	N/A	82,270	16,405
Angagura sub-cour	y	NAADS	14/11	02,270	10,403
Sector: Works a	nd Transport			5,740	0
LG Function: Distr	ict, Urban and Community Access	s Roads		5,740	0
Lower Local Service					
	oads Maintainence (URF)			5,740	0
LCII: Pucota	fers to other gov't units(current)			5,740	0
Agnagura Sub-Cou		Other Transfers from Central Government	N/A	5,740	0
Sector: Education	on			111,511	0
LG Function: Pre-I	Primary and Primary Education			111,511	0
Capital Purchases					
	ssroom construction and rehabili	itation		111,511	0
LCII: Kalawinya Item: 231007 Other	China akanana			111,511	0
Completion of	Structures	PRDP	Being Procured	34,510	0
laparinat primary school		TRDI	Deing Procured	34,310	v
Construction of 3 c	lass	PRDP	Completed	77,001	0
room block in Ogor primary school			, , , , , , , , , , , , , , , , , , ,	,	
Sector: Health				122,771	117,108
LG Function: Prim	ary Healthcare			122,771	117,108
Capital Purchases		***		A	
Output: PRDP-Hea LCII: Pucota	althcentre construction and rehal	oilitation		36,771 36,771	36,645 36,645
	Residential Buildings			30,771	30,043
Completion of maternity word in	g.	PRDP	Works Underway	36,771	36,645
Angagura HC3			0.6.1		
			(Makmukemi Co. Ltd)		
Output: PRDP-Stat	ff houses construction and rehab	ilitation	Liu)	86,000	80,463
LCII: Kalawinya				86,000	80,463
Item: 231002 Reside	ential Buildings				

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Angagura		LCIV: ARUU		360,995	133,513
Construction of Staff house in Angagura HCIII		PRDP	Works Underway	86,000	80,463
			(TedWii Co. Ltd.)		
Sector: Water and E	Invironment			38,704	0
LG Function: Rural Wat	ter Supply and Sanitation			38,704	0
Capital Purchases Output: Borehole drillin	ng and rehabilitation			38,704	0
LCII: Burlobo Item: 231007 Other Struc				18,500	0
Borehole construction	Aringo yom village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Kalawinya Item: 231007 Other Struc	etures			16,204	0
Borehole construction.	Agwera	Conditional Grant to PAF monitoring	Completed	16,204	0
LCII: Pucota Item: 231007 Other Struc	etures			4,000	0
rehabilitation of boreholes	Akuyam	Conditional Grant to PAF monitoring	Completed	4,000	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Atanga		LCIV: ARUU		659,796	53,025
Sector: Agriculture				187,418	21,854
LG Function: Agricultu	ral Advisory Services			87,418	21,854
Lower Local Services					
Output: LLG Advisory	Services (LLS)			87,418	21,854
LCII: Kal	a ather cay't units(asnits)			87,418	21,854
Atanga sub-county	o other gov't units(capital)	Conditional Grant for	N/A	87,418	21,854
Atanga sub-county		NAADS	IVA	07,410	21,034
LG Function: District P	roduction Services			100,000	0
Capital Purchases					
Output: Other Capital				100,000	0
LCII: Gojani	-4			15,000	0
Item: 231007 Other Struck Rehabilitation of fish		PMG	Works Underway	15,000	0
pond pond	Awere,Atanga, Puranga,Lapul	PMG	Works Underway	13,000	U
LCII: Kal				30,000	0
Item: 231007 Other Struc	ctures				
Expansion of Roadside Market at puranga		PRDP	Works Underway	30,000	0
LCII: Lawiye Adul				55,000	0
Item: 231007 Other Struction of	ctures	PRDP	Works Underway	55,000	0
Produce store at		FRDF	Works Underway	33,000	U
Lawiyeadul					
Sector: Works and Transport			250,714	31,171	
LG Function: District, U	Irban and Community Access	s Roads		60,200	0
Capital Purchases					
	nstruction and rehabilitation	ı		49,329	0
LCII: Lawiye Adul Item: 231003 Roads and	Bridges			49,329	0
Spot Improvement -	Bridges	Roads Rehabilitation	Completed	38,000	0
CAR Lawire-Okeng		Grant	Completed	30,000	· ·
Periodic Maintenance		Unspent balances –	Completed	11,329	0
Atanga-Awere Section 1	1	Conditional Grants			
Lower Local Services	M. * (FIDE)			10.051	
Output: District Roads LCII: Ngotto	Maintainence (UKF)			10,871 10,871	0
_	o other gov't units(current)			10,071	U
Atanga Sub-County	<i>C</i> (Other Transfers from Central Government	N/A	10,871	0
LG Function: District E	ngineering Services			190,514	31,171

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Atanga		LCIV: ARUU		659,796	53,025
LCII: Kal	er Structures (Administrative)		190,514 190,514	31,171 31,171
Item: 231001 Non-Resider	ntial Buildings		337 1 17 1	00.004	21 171
Atanga Sub county offices		Other Transfers from Central Government	Works Underway	80,004	31,171
Item: 231002 Residential I	Buildings				
Atanga subcounty chief house construction		Other Transfers from Central Government	Not Started	39,010	0
Atanga Extension staff house		Other Transfers from Central Government	Not Started	71,500	0
Sector: Education				88,103	0
LG Function: Pre-Primar	y and Primary Education			88,103	0
Capital Purchases					
LCII: Kal	n construction and rehabilitat	ion		30,001 30,001	0
Item: 231007 Other Struct Fencing of Lacekocot	ures	PRDP	Completed	30,001	0
primary school		TRDI	Completed	30,001	Ü
Lower Local Services	Comicas UDE (LLC)			50 102	0
Output: Primary Schools LCII: Gojani				58,102 18,355	0
Item: 263104 Transfers to Transfers of UPE	other gov't units(current) Laparanat Primary School	UPE	N/A	1,645	0
capitation to Laparanat Primary School	Laparanat Tilliary School	OLE	IVA	1,043	Ü
Transfers of UPE capitation to Lacor Primary School	Lacor Primary School	UPE	N/A	3,724	0
Transfers of UPE capitation to Lacekocot Primary School	Lacekocot Primary School	UPE	N/A	8,962	0
Transfers of UPE capitation to Bar Ayom Primary School	Bar Ayom Primary School	UPE	N/A	4,025	0
LCII: Kal				7,759	0
Item: 263104 Transfers to Transfers of UPE capitation to Acholi Ranch Primary School	Acholi Ranch Primary School	UPE	N/A	3,345	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Atanga Transfers of UPE capitation to Opatte Primary School	Opatte Primary School	LCIV: ARUU UPE	N/A	659,796 4,415	53,025 0
LCII: Lawiye Adul Item: 263104 Transfers to	o other gov't units(current)			17,007	0
Transfers of UPE capitation to Lawye Adul Primary School	Lawiye Adul Primary School	UPE	N/A	3,746	0
Transfers of UPE capitation to Ogom Primary School	Ogom Primary School	UPE	N/A	4,950	0
Transfers of UPE capitation to Rwot Awich Primary School	Rwot Awich Primary School	UPE	N/A	5,819	0
Transfers of UPE capitation to Aswa Army Bridge Primary School	Aswa Army Bridge Primary School	UPE	N/A	2,492	0
LCII: Ngotto	o other gov't units(current)			8,279	0
Transfers of UPE capitation to Akelikongo Primary School	Akelikongo Primary School	UPE	N/A	1,545	0
Transfers of UPE capitation to Angagura Primary School	Angagura Primary Schol	UPE	N/A	3,434	0
Transfers of UPE capitation to Wiakado Primary School	Wiakado Primary School	UPE	N/A	3,300	0
LCII: Opatte	o other gov't units(current)			6,702	0
Transfers of UPE capitation to Aruu Falls Primary School	Aruu Falls Primary School	UPE	N/A	1,829	0
Transfers of UPE capitation to Lapak Primary School	Lapak Primary School	UPE	N/A	2,782	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Atanga		LCIV: ARUU		659,796	53,025
Transfers of UPE capitation to Jupa Primary School	Jupa Primary School	UPE	N/A	2,091	0
Sector: Health				92,561	0
LG Function: Primary H	<i>Healthcare</i>			92,561	0
Capital Purchases					
Output: PRDP-Healthco	entre construction and rehabil	itation		11,000	0
LCII: Kal				11,000	0
Item: 231007 Other Struc	etures	2222	NT - G 1	11.000	0
Construction of drainable latrines in Atanga HCIII		PRDP	Not Started	11,000	0
Output: Staff houses con	nstruction and rehabilitation			81,561	0
LCII: Opatte	isti uction and renabilitation			81,561	0
Item: 231007 Other Struc	etures			0 - ,0 0 -	
Construction of staff house in Lapul Ocwida HC2		Conditional Grant to PHC - development	Being Procured	81,561	0
Sector: Water and E	Environment			41,000	0
	ter Supply and Sanitation			41,000	0
Capital Purchases	11.7			ŕ	
Output: Borehole drillin	ng and rehabilitation			37,000	0
LCII: Gojani				18,500	0
Item: 231007 Other Struc					
Borehole construction	Nagwella village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Opatte				18,500	0
Item: 231007 Other Struc	etures				
Borehole construction	Gucu-luduku village	Conditional Grant to PAF monitoring	Completed	18,500	0
Output: PRDP-Borehold	e drilling and rehabilitation			4,000	0
LCII: Opatte	g			4,000	0
Item: 231007 Other Struc	etures				
Borehole rehabilitation	Lapul Ocwida zone II	Conditional transfer for Rural Water	Completed	4,000	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Awere		LCIV: ARUU		409,472	73,632
Sector: Agriculture	2			82,270	20,568
LG Function: Agricult	ural Advisory Services			82,270	20,568
Lower Local Services					
Output: LLG Advisory LCII: Angole	y Services (LLS)			82,270 82,270	20,568 20,568
_	to other gov't units(capital)			62,270	20,300
Awere sub-county		Conditional Grant for NAADS	N/A	82,270	20,568
Sector: Works and	Transport			6,014	0
	Urban and Community Access	Roads		6,014	0
Lower Local Services					
Output: District Roads	s Maintainence (URF)			6,014	0
LCII: Lagile Item: 263104 Transfers	to other gov't units(current)			6,014	0
Awere Sub-Conuty	to other gov t units(current)	Other Transfers from Central Government	N/A	6,014	0
Sector: Education	Sector: Education			158,365	0
LG Function: Pre-Prin	nary and Primary Education			121,918	0
Capital Purchases					
=	oom construction and rehabili	tation		77,001	0
LCII: Lagile Item: 231007 Other Stru	uctures			77,001	0
Construction of 3		SFG	Completed	77,001	0
classrooms block in Lamincila primary school					
Lower Local Services					
Output: Primary Scho LCII: Angole	ols Services UPE (LLS)			44,917 3,718	0 0
_	to other gov't units(current)			3,710	U
transfers of UPE capitation to Angole primary school	Angole primary school	UPE	N/A	3,718	0
LCII: Bolo				12,075	0
	to other gov't units(current)				
Transfers of UPE capitation to Bolo primary school	bolo primary school	UPE	N/A	3,412	0
transfers of UPE capitation to Lutini primary school	Lutini primary school	UPE	N/A	1,991	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Awere transfers of UPE capitation to BOLO Agweng primary school	bolo agwebg primary school	LCIV: ARUU UPE	N/A	409,472 2,091	73,632 0
transfers of UPE capitatio to Lunyiri primary	Lunyiri primary school	UPE	N/A	4,582	0
LCII: Lagile				18,404	0
Item: 263104 Transfers to Transfers of UPE capitation to Lagile Primary School	Lagile Primary School	UPE	N/A	6,209	0
Transfers of UPE capitation to Atede Primary School	Atede Primary School	UPE	N/A	4,493	0
transfers of UPE capitation to st.kizito awere primary school	St. kizito primary school	UPE	N/A	7,702	0
LCII: Rachkoko Item: 263104 Transfers to	other gov't units(current)			10,720	0
Transfers of UPE capitation to Laboye primary school	Laboye primary school	UPE	N/A	2,448	0
transfers of UPE capitation to Rackoko primary school	Rackoko primary school	UPE	N/A	4,972	0
Transfers of UPE capitation to Lamincila primary school	Lamincila primary school	UPE	N/A	3,300	0
LG Function: Secondary	Education			36,448	0
Lower Local Services Output: Secondary Capi LCII: Rachkoko Item: 263104 Transfers to				36,448 36,448	0 0
Rachkoko Comprehensive Senior Secondary School	<u> </u>	Conditional Grant to Secondary Education	N/A	36,448	0
Sector: Health				32,068	4,759
LG Function: Primary H Capital Purchases	ealthcare			32,068	4,759
_	ntre construction and rehabil	itation		22,000	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Awere LCII: Bolo Item: 231007 Other Struc	rtures	LCIV: ARUU		409,472 11,000	73,632
Construction of drainable latrine in AwereHCIII	euros	PRDP	Not Started	11,000	0
LCII: Lagile Item: 231007 Other Struc	etures			11,000	0
Construction of drainable latrien in Lagile HCIII		PRDP	Not Started	11,000	0
Lower Local Services Output: NGO Basic Hea	althcare Services (LLS)			10,068	4,759
LCII: Rachkoko Item: 263104 Transfers to	o other gov't units(current)			10,068	4,759
Trnsfer to Rackoko community health centre	<i>g.</i> ,	Conditional Grant to NGO Hospitals	N/A	10,068	4,759
			(Transfer to PNFP)		
	Environment ter Supply and Sanitation			130,755 130,755	48,306 48,306
Capital Purchases Output: Other Capital LCII: Angole Item: 231007 Other Struc	aturas			22,725 4,545	0 0
construction of water tragh	Paikat Akidi village	Donor Funding	Completed	4,545	0
LCII: Bolo Item: 231007 Other Struc	ctures			4,545	0
construction of water tragh	Bolo Lamac north village	Donor Funding	Completed	4,545	0
LCII: Lagile Item: 231007 Other Struc	ctures			4,545	0
construction of water tragh	Bolo Dam village	Donor Funding	Completed	4,545	0
LCII: Rachkoko Item: 231007 Other Struc	ctures			9,090	0
construction of 2 no. Water tragh	Laliya Laroo and Bolo Opate villages	Donor Funding	Completed	9,090	0
Output: Construction of LCII: Angole Item: 231001 Non-Reside	f public latrines in RGCs			44,400 44,400	23,854 23,854

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Awere		LCIV: ARUU		409,472	73,632
construction of 1 block of 5-stance ecosan latrine and 2 block of 3 stance ecosan latrine	Atede primary school	Donor Funding	Works Underway	44,400	23,854
Output: Spring protection LCII: Not Specified Item: 231007 Other Struc				8,426 8,426	7,970 7,970
construction of 2 protected spring.	Rackoko parish,Rackoko central A & Angole parish,Angole Laro.	Donor Funding	Works Underway	8,426	7,970
Output: Borehole drillin LCII: Bolo Item: 231007 Other Struc				51,204 16,204	16,482 0
Borehole construction	agweng south	Conditional Grant to PAF monitoring	Completed	16,204	0
LCII: Lagile Item: 231007 Other Struc	tures			18,500	0
Borehole construction	Labwoye yom village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Not Specified Item: 231007 Other Struc	tures			16,500	16,482
Borehole rehabilitation no.3		Donor Funding	Completed	16,500	16,482
Output: PRDP-Borehold LCII: Angole Item: 231007 Other Struc	drilling and rehabilitation			4,000 4,000	0 0
Borehole rehabilitation		Conditional transfer for Rural Water	Completed	4,000	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Laguti		LCIV: ARUU		428,917	43,810
Sector: Agricultur	re			92,123	19,281
LG Function: Agricu	ltural Advisory Services			77,123	19,281
Lower Local Services					
Output: LLG Adviso	ory Services (LLS)			77,123	19,281
LCII: Lapyem	rs to other gov't units(capital)			77,123	19,281
Laguti Sub-county	is to other gov t units(capital)	Conditional Grant for	N/A	77,123	19,281
Laguer Sub-county		NAADS	10/11	77,123	17,201
LG Function: Distric	t Production Services			15,000	0
Capital Purchases					
Output: Other Capit	al			15,000	0
LCII: Paibwor Item: 231007 Other St	tructures			15,000	0
Construction of	tructures	PMG	Not Started	15,000	0
produce store		1110	110t Started	13,000	Ŭ
Sector: Works and	d Transport			184,639	24,530
LG Function: Distric	t, Urban and Community Access	Roads		74,139	0
Capital Purchases					
_	construction and rehabilitation			68,094	0
LCII: Paibwor	nd Daideas			68,094	0
Item: 231003 Roads a Rehabilitation of	ilid Dridges	Unspent balances -	Completed	68,094	0
Laguti- Lanyadyang road		donor	Completed	00,071	O
Lower Local Services					
<u>=</u>	ds Maintainence (URF)			6,045	0
LCII: Lapyem	rs to other coult units(sument)			6,045	0
Laguti Sub-County	rs to other gov't units(current)	Other Transfers from	N/A	6,045	0
Laguti Sub-County		Central Government	IVA	0,043	O
LG Function: Distric	t Engineering Services			110,500	24,530
Capital Purchases					
	Other Structures (Administrati	ive)		110,500	24,530
LCII: Lapyem Item: 231002 Residen	tial Ruildings			110,500	24,530
Laguti Extension stat		Unspent balances –	Works Underway	71,500	11,299
house	•	Other Government Transfers	works chackway	71,300	11,255
Laguti subcounty chi house construction	ief	Unspent balances – Other Government Transfers	Works Underway	39,000	13,230
Sector: Education	ı			99,446	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Laguti LG Function: Pre-Prime	ary and Primary Education	LCIV: ARUU		428,917 26,551	43,810 0
Lower Local Services Output: Primary Schoo LCII: Lapyem				26,551 14,899	0 0
Transfers of UPE capitation to Amilobo Primary School	o other gov't units(current) Amilobo Primary School	UPE	N/A	3,094	0
Transfers of UPE capitation to Atanga Primary School	Atanga Primary School	UPE	N/A	6,198	0
Transfers of UPE capitation to Laguti Primary School	Laguti Primary School	UPE	N/A	5,607	0
LCII: Paibwor	d			7,888	0
Transfers of UPE capitation to Wipolo Primary School	o other gov't units(current) Wipolo Primary School	UPE	N/A	4,253	0
Transfers of UPE capitation to Tumalyec	Tumalyec Primary School	UPE	N/A	3,635	0
LCII: Pakeyo				3,764	0
Transfers of UPE capitation to Lajeng Primary School	o other gov't units(current) Lajeng Primary School	UPE	N/A	1,924	0
Transfers of UPE capitation to Larego Primary School	Larego Primary School	UPE	N/A	1,840	0
LG Function: Secondary	y Education			72,896	0
Lower Local Services Output: Secondary Cap LCII: Lapyem Item: 263104 Transfers to	o other gov't units(current)			72,896 72,896	0 0
Atanga Girls secondary school		Conditional Grant to Secondary Education	N/A	36,447	0
Atanga Senior Secondary School		Conditional Grant to Secondary Education	N/A	36,448	0
Sector: Water and E	Environment			52,709	0
LG Function: Rural Wa	ter Supply and Sanitation			52,709	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Laguti		LCIV: ARUU		428,917	43,810
Capital Purchases					
Output: PRDP-Shallow	well construction			7,709	0
LCII: Pakeyo				7,709	0
Item: 231007 Other Struc					
construction of shallow well	Kigwee village	Conditional transfer for Rural Water	Completed	7,709	0
Output: Borehole drillin	g and rehabilitation			41,000	0
LCII: Paibwor				22,500	0
Item: 231007 Other Struc	tures				
Borehole construction	Dek otuk village	Conditional Grant to PAF monitoring	Completed	18,500	0
rehabilitation of boreholes	Lapono	Conditional Grant to PAF monitoring	Completed	4,000	0
LCII: Pakeyo				18,500	0
Item: 231007 Other Struc	tures			10,000	Ü
Borehole construction	Larego A village	Conditional Grant to PAF monitoring	Completed	18,500	0
Outnut: PRDP-Rorehold	e drilling and rehabilitation			4,000	0
LCII: Lapyem	arming una renamination			4,000	0
Item: 231007 Other Struc	tures			.,000	Ü
Borehole rehabilitation	Latutura village	Conditional transfer for Rural Water	Completed	4,000	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Lapul		LCIV: ARUU		814,283	46,222
Sector: Agriculture	!			99,270	20,568
LG Function: Agriculti	ural Advisory Services			82,270	20,568
Lower Local Services					
Output: LLG Advisory	Services (LLS)			82,270	20,568
LCII: Lukaci Item: 263204 Transfers	to other gov't units(capital)			82,270	20,568
Lapul sub-county	to other gove units (cupital)	Conditional Grant for NAADS	N/A	82,270	20,568
LG Function: District I	Production Services			17,000	0
Capital Purchases				27,000	v
Output: Other Capital				17,000	0
LCII: Ogole				17,000	0
Item: 231007 Other Stru	ictures	DMC	N-4 C44-1	17 000	0
Completion of fish hatchery		PMG	Not Started	17,000	0
Sector: Works and	Transport			272,097	20,000
LG Function: District,	Urban and Community Access	Roads		104,313	0
Capital Purchases					
	onstruction and rehabilitation			100,035	0
LCII: Koyo Item: 231003 Roads and	l Bridges			100,035	0
Rehabilitation of Lapu		Unspent balances –	Completed	100,035	0
Atanga	•	Conditional Grants	Сотриссо	100,000	Ü
Lower Local Services					
Output: District Roads	Maintainence (URF)			4,278	0
LCII: Lukaci				4,278	0
	to other gov't units(current)		NT/A	4.270	0
Lapul Sub-County		Other Transfers from Central Government	N/A	4,278	0
LG Function: District I	Engineering Services			167,784	20,000
Capital Purchases					
	Other Structures (Administrati	ve)		167,784	20,000
LCII: Lukaci Item: 231002 Residentia	al Buildings			39,000	0
Lapul subcounty chief	a Dunuings	Other Transfers from	Not Started	39,000	0
house construction		Central Government		,	
LCII: Ogole				128,784	20,000
Item: 231001 Non-Resid	dential Buildings	TT	*** 1 ** 1	50.500	20.000
Lapul Sub county offices		Unspent balances – Other Government Transfers	Works Underway	58,500	20,000
Item: 231002 Residentia	al Buildings				

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Lapul Lapul Extension staff house		LCIV: ARUU Unspent balances – Other Government Transfers	Not Started	814,283 70,284	46,222 0
	ary and Primary Education			204,688 131,793	2,500 2,500
Capital Purchases Output: PRDP-Classroo LCII: Koyo Item: 231007 Other Struc	om construction and rehabilita	tion		77,001 77,001	2,500 2,500
Construction of 3 class room block in Lanyatido primary school	tures	PRDP	Works Underway	77,001	2,500
Lower Local Services Output: Primary School LCII: Atoo				54,793 16,767	0 0
transfers of UPE capitation to Pajule primary school	o other gov't units(current) Pajule primary school	UPE	N/A	11,221	0
transfers of UPE capitation to Lanyatido primary school	Lanyatido primary school	UPE	N/A	5,546	0
LCII: Koyo Item: 263104 Transfers to	o other gov't units(current)			16,622	0
transfers of UPE capitation to Koyo Lalogi primary school	Koyo Lalogi primary school	UPE	N/A	4,376	0
transfers of UPE capitation to Lapul primary school	Lapul primay school	UPE	N/A	5,016	0
transfers of UPE capitation to Lapul st mary primary school	Lapul st mary school	UPE	N/A	2,810	0
transfers of UPE capitation to Gore primary school	Gore primary school	UPE	N/A	4,420	0
LCII: Lukaci Item: 263104 Transfers to	o other gov't units(current)			8,517	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Lapul transfers of UPE capitation to Papaa primary school	Papaa primary school	LCIV: ARUU UPE	N/A	814,283 5,825	46,222 0
transfers of UPE capitation to Lapul gweng obura primary school	Lapul gweng obura primary school	UPE	N/A	2,693	0
LCII: Ogole				12,886	0
Item: 263104 Transfers to transfers of UPE capitation to Oweka primary school	Other gov't units(current) Oweka primary school	UPE	N/A	2,927	0
transfers of UPE capitation to Pajule Lacani primary school	Pajule Lacani primary school	UPE	N/A	9,959	0
LG Function: Secondary	Education			72,895	0
Lower Local Services Output: Secondary Capi LCII: Koyo Itam: 263104 Transfers to				72,895 36,447	0 0
Item: 263104 Transfers to Pajule secondary school	other gov't units(current)	Conditional Grant to Secondary Education	N/A	36,447	0
LCII: Not Specified	d k S. C. A			36,447	0
Item: 263104 Transfers to Pajule college	other govt units(current)	Conditional Grant to Secondary Education	N/A	36,447	0
Sector: Health				185,228	3,154
LG Function: Primary H	ealthcare			185,228	3,154
Capital Purchases Output: PRDP-Healthce LCII: Koyo Item: 231007 Other Struc	ntre construction and rehabili	tation		11,000 11,000	0 0
Construction of drainable latrines in Lapul HCIII	tures	PRDP	Not Started	11,000	0
Output: Staff houses con LCII: Koyo Item: 231007 Other Struc	struction and rehabilitation			81,561 81,561	0 0
Completion of staff house in Lapul HCIII		Conditional Grant to PHC - development	Being Procured	81,561	0
	ses construction and rehabilit	ation		86,000	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Lapul		LCIV: ARUU		814,283	46,222
LCII: Koyo				86,000	0
Item: 231002 Residential	Buildings	DDDD	*** 1 ** 1	06.000	0
Construction of Staff house in Alim HC II		PRDP	Works Underway	86,000	0
Lower Local Services					
Output: NGO Basic Hea LCII: Ogole	althcare Services (LLS)			6,667 6,667	3,154 3,154
=	o other gov't units(current)			0,007	3,134
Transfers to st marys		Conditional Grant to	N/A	6,667	3,154
immaculate,Pajule HC		NGO Hospitals			
			(Transfer to PNFP)	53 000	
Sector: Water and E				53,000	0
	ter Supply and Sanitation			53,000	0
Capital Purchases Output: Borehole drilling	ng and rehabilitation			16,000	0
LCII: Koyo	-5			8,000	0
Item: 231007 Other Struc					
Rehabilitation of Boreholes in gore p/s	Gore p/s	Conditional Grant to PAF monitoring	Completed	4,000	0
rehabilitation of boreholes	Lukome	Conditional Grant to PAF monitoring	Completed	4,000	0
LCII: Lukaci Item: 231007 Other Struc	rtures			4,000	0
rehabilitation of boreholes	Lanyatido	Conditional Grant to PAF monitoring	Completed	4,000	0
LCII: Ogole Item: 231007 Other Struc	rtures			4,000	0
Rehabilitation of Boreholes	Lapul market	Conditional Grant to PAF monitoring	Completed	4,000	0
=	e drilling and rehabilitation			37,000	0
LCII: Atoo	atumos.			18,500	0
Item: 231007 Other Struct Borehold drilling	Jaka deg aronya B	Conditional transfer for Rural Water	Completed	18,500	0
LCII: Ogole				18,500	0
Item: 231007 Other Struc			C 1.1	10.500	
Borehole drilling	Labati olwongi cental village	Conditional transfer for Rural Water	Completed	18,500	0

2012/13 Quarter 2

Description Specific Location	n Source of Funding	Status / Level	Budget	Spent
LCIII: Latanya	LCIV: ARUU		618,522	134,801
Sector: Agriculture			87,418	21,854
LG Function: Agricultural Advisory Service	es		87,418	21,854
Lower Local Services				
Output: LLG Advisory Services (LLS)			87,418	21,854
LCII: Not Specified Item: 263204 Transfers to other gov't units(ca	anital)		87,418	21,854
Latanya sub-county	Conditional Grant for NAADS	N/A	87,418	21,854
C . W 1 177			2.42.055	
Sector: Works and Transport			242,955	0
LG Function: District, Urban and Commun	nity Access Roads		242,955	0
Capital Purchases Output: Rural roads construction and reha	abilitation		226 560	0
LCII: Dure	adilitation		236,560 236,560	0
Item: 231003 Roads and Bridges				_
spot improvement of pader Latanya Dure 2 kms	Roads Rehabilitation Grant	Completed	236,560	0
Lower Local Services				
Output: District Roads Maintainence (UR)	F)		6,395	0
LCII: Golo			6,395	0
Item: 263104 Transfers to other gov't units(co				
Latanya Sub-County	Other Transfers from Central Government	N/A	6,395	0
Sector: Health			86,000	84,737
LG Function: Primary Healthcare			86,000	84,737
Capital Purchases				
Output: PRDP-Staff houses construction a	nd rehabilitation		86,000	84,737
LCII: Dure Item: 231002 Residential Buildings			86,000	84,737
construction of staff	PRDP	Works Underway	86,000	84,737
house at Dure HCII				
		(ABRASH Entprises Ltd)		
Sector: Water and Environment			202,149	28,209
LG Function: Rural Water Supply and San	itation		202,149	28,209
Capital Purchases				
Output: Other Capital			74,745	0
LCII: Ngekidi			4,545	0
Item: 231007 Other Structures	Donor Funding	Completed	1515	Λ
construction of water Adak village tragh	Donor Funding	Completed	4,545	0
LCII: Not Specified			70,200	0
Item: 231007 Other Structures				

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Latanya		LCIV: ARUU		618,522	134,801
installation of 9 rain water hervesting tank in 9 primary schools	Lamincila p/s,Agago p/s,Angako toki p/s,Amoko lagwai p/s	Donor Funding	Completed	70,200	0
Output: Construction of LCII: Not Specified Item: 231001 Non-Reside				52,200 52,200	6,233 6,233
	Laminnyim primary school	Donor Funding	Works Underway	52,200	6,233
Output: Borehole drillin LCII: Awee Item: 231007 Other Struc				75,204 16,204	21,976 0
Borehole Construction		Conditional Grant to PAF monitoring	Completed	16,204	0
LCII: Golo Item: 231007 Other Struc	tures			18,500	0
Borehole construction	Ibuc toke village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Ngekidi Item: 231007 Other Struc	tures			18,500	0
Borehole construction	Lauma village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Not Specified Item: 231007 Other Struc	tures			22,000	21,976
Borehole rehabilitation no.4	Amoko in Golo parish,Odong wee in Latigi parish,Wang opok west in Nyekidi parish,Gweng otiri in Awee parish.	Donor Funding	Completed	22,000	21,976

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Not Specifie	-d	LCIV: ARUU		96,632	0
Sector: Education	.u	Letv. Three		20,862	0
	ary and Primary Education			20,862	0
Capital Purchases	ary and 1 rimary Education			20,002	U
1	on of furniture to primary scho	ole		20,862	0
LCII: Not Specified	on of furniture to primary seno	0015		20,862	0
Item: 231006 Furniture a	and Fixtures			20,002	v
Supply of desks in		PRDP	Completed	20,862	0
Pader			•		
labongo,olambiera and					
atede primary schools					
Sector: Water and H	Environment			51,173	0
LG Function: Rural Wa	ter Supply and Sanitation			51,173	0
Capital Purchases				,	
Output: Borehole drillin	ng and rehabilitation			51,173	0
LCII: Not Specified				51,173	0
Item: 231007 Other Struc	ctures				
Retention for works	All the 11 subcounties and 1	Conditional Grant to	Completed	51,173	0
completed in 2011-12	town council	PAF monitoring			
FY					
Sector: Social Devel	lopment			24,597	0
LG Function: Commun	ity Mobilisation and Empowern	nent		24,597	0
Lower Local Services				,	
	evelopment Services for LLGs ((LLS)		24,597	0
LCII: Not Specified	-			24,597	0
Item: 263104 Transfers to	o other gov't units(current)				
Transfers to 12 LLGs		Special grants	N/A	24,597	0
for supports to PWD					
groups					

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Ogom		LCIV: ARUU		232,936	49,141
Sector: Agricult	ure			82,270	20,568
=	ultural Advisory Services			82,270	20,568
Lower Local Service	S				
Output: LLG Advis	sory Services (LLS)			82,270	20,568
LCII: Ogom				82,270	20,568
Ogom Sub-county	ers to other gov't units(capital)	Conditional Grant for	N/A	82,270	20,568
Ogom Sub-county		NAADS	IVA	62,270	20,500
Sector: Works at	nd Transport			2,862	0
LG Function: Distri	ict, Urban and Community Acces	s Roads		2,862	0
Lower Local Service					
	oads Maintainence (URF)			2,862	0
LCII: Otong	ers to other gov't units(current)			2,862	0
Ogom Sub-County	ers to other gov t units(current)	Other Transfers from	N/A	2,862	0
Ogom Bub County		Central Government	1771	2,002	Ü
Sector: Education	on			77,001	0
LG Function: Pre-P	Primary and Primary Education			77,001	0
Capital Purchases					
	ssroom construction and rehabili	itation		77,001	0
LCII: Otong Item: 231007 Other	Structuras			77,001	0
Construction of 3	Siructures	SFG	Completed	77,001	0
classrooms block in		51 0	Completed	77,001	· ·
olambiera primary					
school					
Sector: Water an	nd Environment			70,803	28,573
	l Water Supply and Sanitation			70,803	28,573
Capital Purchases	11 2			,	,
Output: Other Cap	ital			9,090	8,106
LCII: Otong	G			4,545	4,053
Item: 231007 Other		Danas Eundina	Completed	1515	4.052
construction of water	er Gaba Din village	Donor Funding	Completed	4,545	4,053
.g					
LCII: Purkor				4,545	4,053
Item: 231007 Other		D	a	,	
construction of water	er Gangbar village	Donor Funding	Completed	4,545	4,053
Output: Spring pro	tection			4,213	3,985
LCII: Otong				4,213	3,985
Item: 231007 Other	Structures				•

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Ogom		LCIV: ARUU		232,936	49,141
construction of protected spring.	kiteny west	Donor Funding	Completed	4,213	3,985
Output: Borehole drillin LCII: Kalangole Item: 231007 Other Struc				57,500 18,500	16,482 0
Borehole construction	Labaka village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Not Specified Item: 231007 Other Struc	tures			16,500	16,482
Borehole rehabilitation no.3	Dago dwong in Kalangore parish, Agung wii gweng in Pukor parish, Ogeng south in Ogom parish.	Donor Funding	Completed	16,500	16,482
LCII: Ogom				18,500	0
Item: 231007 Other Struc					
Borehole construction	Yito duny west	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Otong Item: 231007 Other Struc	tures			4,000	0
Rehabilitation of Boreholes	Wiiraa east	Conditional Grant to PAF monitoring	Completed	4,000	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader kila	ak	LCIV: ARUU		715,045	99,938
Sector: Agricultur	re			157,527	20,568
LG Function: Agricu	ltural Advisory Services			82,270	20,568
Lower Local Services					
Output: LLG Adviso	ory Services (LLS)			82,270	20,568
LCII: Kilak	rs to other gov't units(capital)			82,270	20,568
Pader sub-county	is to other gov t units(capital)	Conditional Grant for	N/A	82,270	20,568
rader sub county		NAADS	1071	02,270	20,300
LG Function: District	t Production Services			75,257	0
Capital Purchases					
Output: Other Capit	al			75,257	0
LCII: Ogwil Item: 231007 Other St	tructures			75,257	0
Cattle Dip constructi		PRDP	Being Procured	75,257	0
at corner Kilak				,	
Sector: Works and	d Transport			196,218	27,999
LG Function: District	t, Urban and Community Access	Roads		70,918	0
Capital Purchases					
_	construction and rehabilitation			68,330	0
LCII: Ongany Item: 231003 Roads a	nd Bridges			68,330	0
Rehabilitation of Kila	-	Unspent balances -	Completed	68,330	0
Ogany Road		donor	r	/	
Lower Local Services					
	ds Maintainence (URF)			2,588	0
LCII: Ogwil Item: 263104 Transfer	rs to other gov't units(current)			2,588	0
Pader Kilak Sub-	is to other gov t units(current)	Other Transfers from	N/A	2,588	0
County		Central Government	1,412	2,000	v
LG Function: District	t Engineering Services			125,300	27,999
Capital Purchases					
Output: Buildings & LCII: Kilak	Other Structures (Administrat	ive)		125,300 125,300	27,999 27,999
Item: 231001 Non-Re	sidential Buildings			125,500	21,999
Kilak Sub county off		Other Transfers from	Works Underway	86,300	17,168
		Central Government	,	/	, , , ,
Item: 231002 Residen	tial Buildings				
Kilak subcounty chie house construction	f	Unspent balances – Other Government Transfers	Works Underway	39,000	10,831
		Transfers			
Sector: Education				66,530	0
LG Function: Pre-Pr	imary and Primary Education			30,082	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader kilak		LCIV: ARUU		715,045	99,938
Lower Local Services Output: Primary School LCII: Kilak				30,082 4,281	0 0
Item: 263104 Transfers to transfers of UPE capitation to pader kilak primary school	o other gov't units(current) Pader kilak primary school	UPE	N/A	4,281	0
LCII: Ogwil Item: 263104 Transfers to	o other gov't units(current)			9,258	0
transfers of UPE capitation to Paipir primary school	Paipir primary school	UPE	N/A	6,493	0
transfers of UPE capitation to Lupwa primary school	Lupwa primary school	UPE	N/A	2,765	0
LCII: Ongany				6,811	0
transfers of UPE capitation to Pagwari primary school	o other gov't units(current) pagwari primary school	UPE	N/A	6,811	0
LCII: Tyer	o other gov't units(current)			9,732	0
Transfers of UPE capitation to Apiri primary school	Apiri primary school	UPE	N/A	2,487	0
Transfers of UPE capitation to Olworngur primary school	Olworngur primary schol	UPE	N/A	7,245	0
LG Function: Secondary	Education			36,447	0
Lower Local Services Output: Secondary Cap LCII: Kilak Item: 263104 Transfers to	o other gov't units(current)			36,447 36,447	0 0
Achol-pii Army senior secondary school		Conditional Grant to Secondary Education	N/A	36,447	0
Sector: Health				133,000	0
LG Function: Primary H	Iealthcare			133,000	0
Capital Purchases Output: PRDP-Healthce LCII: Kilak Item: 231001 Non-Reside	entre construction and rehabil	litation		47,000 47,000	0 0
	-				

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader kilak Completon of maternity word in Kilak HC3		LCIV: ARUU PRDP	Not Started	715,045 36,000	99,938 0
Item: 231007 Other Struc Construction of drainable latrines in Kilak HCIII	tures	PRDP	Not Started	11,000	0
Output: PRDP-Staff hou LCII: Kilak Item: 231002 Residential	uses construction and rehabilit	ation		86,000 86,000	0 0
Construction of Staff in Kilak HC III	Bunungs	PRDP	Being Procured	86,000	0
Sector: Water and E LG Function: Rural Water				161,770 161,770	51,371 51,371
Capital Purchases Output: Other Capital LCII: Kilak Item: 231007 Other Struc	tures			9,090 4,545	8,106 4,053
construction of water tragh	Obito Ajalli village	Donor Funding	Completed	4,545	4,053
LCII: Ogwil Item: 231007 Other Struc		D		4,545	4,053
construction of water tragh	Te-tido	Donor Funding	Completed	4,545	4,053
Output: Construction of LCII: Kilak Item: 231001 Non-Reside				52,200 52,200	18,813 18,813
construction of 1 block of 5-stance ecosan latrine and 1 block of 3- stance ecosan latrine	Kilak Corner Primary School	Donor Funding	Works Underway	52,200	18,813
Output: PRDP-Construction LCII: Tyer Item: 231001 Non-Reside	ction of public latrines in RGC	Ĉs .		18,350 18,350	0 0
construction of 4 stance lined VIP Latrine in tyer market	Ü	Conditional transfer for Rural Water	Being Procured	18,350	0
Output: Spring protection LCII: Not Specified Item: 231007 Other Struct				8,426 8,426	7,970 7,970

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader kilak		LCIV: ARUU		715,045	99,938
construction of 2 protected spring.	Kilak parish,Ora Luka & Tyre parish,Ora Abim.	Donor Funding	Works Underway	8,426	7,970
Output: Borehole drillin LCII: Not Specified Item: 231007 Other Struc	.,			55,204 16,500	16,482 16,482
Borehole rehabilitation no.3	Agora central in Kilak parish,Kalangore north in Ongany parish,Ogwil central in Ogwil parish.	Donor Funding	Completed	16,500	16,482
LCII: Ogwil Item: 231007 Other Struc	fures			34,704	0
Borehole construction	Ogwil East village	Conditional Grant to PAF monitoring	Completed	18,500	0
rehabilitation of boreholes	Lakotok	Conditional Grant to PAF monitoring	Completed	16,204	0
LCII: Tyer Item: 231007 Other Struc	tures			4,000	0
rehabilitation of boreholes	tyer central	Conditional Grant to PAF monitoring	Completed	4,000	0
Output: PRDP-Borehole	e drilling and rehabilitation			18,500	0
LCII: Ongany Item: 231007 Other Struc				18,500	0
Borehole drilling	Tangi	Conditional transfer for Rural Water	Completed	18,500	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town	Council	LCIV: ARUU	5	,048,074	287,124
Sector: Agriculture				110,423	19,281
LG Function: Agricultur	ral Advisory Services			94,423	19,281
Lower Local Services					
Output: LLG Advisory	Services (LLS)			77,123	19,281
LCII: Luna				77,123	19,281
Item: 263204 Transfers to	o other gov't units(capital)		27/4	77. 100	10.201
Pader Town Council		Conditional Grant for NAADS	N/A	77,123	19,281
Output: Multi sectoral T	Γransfers to Lower Local Gov	ernments		17,300	0
LCII: Luna				17,300	0
Item: 263102 LG Uncond	ditional grants(current)	District to the first	27/4	17.200	0
Transfers for co financing of NAADS		District Unconditional Grant - Non Wage	N/A	17,300	0
programs under		Grant - Ivon Wage			
support to					
decentralisation and					
LLGs 65% revenues					
LG Function: District Pr	roduction Services			16,000	0
Capital Purchases				16,000	0
Output: Other Capital LCII: Luna				16,000 16,000	0 0
Item: 231007 Other Struc	etures			10,000	U
Installation of water		LGMSD (Former	Not Started	16,000	0
and senitation fittings		LGDP)		,,,,,,,	
in production office					
Sector: Works and T	Franchort			631,009	0
	Transport Trban and Community Access I	Ponds		631,009	0
Capital Purchases	Toun and Community Access F	touus		031,007	V
=	her Structures (Administrativ	e)		20,365	0
LCII: Luna		-,		20,365	0
Item: 231007 Other Struc	etures				
mentainance of Pader Airfield		LGMSD (Former LGDP)	Completed	20,365	0
•	nstruction and rehabilitation			238,906	0
LCII: Acoro	D.: J			192,881	0
Item: 231003 Roads and Rehabilitation of	Bridges	Unament halangas	Completed	70,727	0
Kineni Otingowiye Sect		Unspent balances – Conditional Grants	Completed	70,727	0
1		- January Grants			
Rehabilitation of		Unspent balances -	Completed	71,770	0
Kineni Otingowiye Sect		Conditional Grants			
2					

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town	Council	LCIV: ARUU	5.	048,074	287,124
Rehabilitation of Pader- Lukole		Unspent balances – Conditional Grants	Completed	50,384	0
LCII: Luna Item: 231003 Roads and	Bridges			46,025	0
Routine Road Maintenance		Unspent balances – Other Government Transfers	Completed	16,025	0
Item: 281503 Engineerin	g and Design Studies and Plans	s for Capital Works			
Contract Design and management Low cost seals		Roads Rehabilitation Grant	Completed	30,000	0
Output: Bridge Constru	ıction			20,000	0
LCII: Luna				20,000	0
Item: 231003 Roads and	Bridges			••••	
Physical planning and paving of the district headquarter		LGMSD (Former LGDP)	Completed	20,000	0
Lower Local Services					
	l roads Maintenance (LLS)			116,868	0
LCII: Luna				116,868	0
URF Road mechanised	o other gov't units(current)	Other Transfers from	N/A	116,868	0
Maintenance Grant		Central Government	17/21	110,000	O .
Output: Multi sectoral '	Fransfers to Lower Local Gov	vernments		234,871	0
LCII: Luna	Transfers to Bower Boom Go	, 01 11110110 15		234,871	0
Item: 263101 LG Conditi	ional grants(current)				
Transfers for Community access roads funds to LLGs		Other Transfers from Central Government	N/A	81,306	0
Item: 263201 LG Conditi	ional grants(capital)				
Transfers under	conar grants (capital)	LGMSD (Former	N/A	153,565	0
LGMSD for domestic development in LLGs		LGDP)			
Sector: Education				369,133	0
	ary and Primary Education			332,685	0
Capital Purchases	-			•	
	om construction and rehabilit	ation		77,001	0
LCII: Acoro Item: 231007 Other Struc	etures			77,001	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town Construction of 3 class room block in Lupwua primary school	n Council	LCIV: ARUU PRDP	Completed	5,048,074 77,001	287,124 0
Output: Teacher house LCII: Acoro Item: 231007 Other Struc	construction and rehabilitation	1		126,000 63,000	0 0
Construction of one block of 4 teachers houses at pagwari primary school	ecures	Conditional Grant to SFG	Completed	63,000	0
LCII: Lagwai Item: 231007 Other Struc	aturas			63,000	0
Construction of one block of 4 teachers houses at Pader Kilak primary school	tutes	Conditional Grant to SFG	Completed	63,000	0
Lower Local Services Output: Primary School	ls Sarvicas UPF (LLS)			44.789	0
LCII: Acoro				20,673	0
transfers of UPE capitation to kilak corner primary school	o other gov't units(current)	UPE	N/A	6,281	0
transfers of UPE capitation to Agora primary school	Agora primary school	UPE	N/A	3,228	0
Transfers of UPE capitation to pader kineni primary school	Pader kineni primary school	UPE	N/A	5,111	0
transfers of UPE capitation to Agago refugee camp primary school	Agago refugee camp primary school	UPE	N/A	6,053	0
LCII: Lagwai	o other gov't units(current)			13,713	0
transfers of UPE capitation to Pader Aluka primary school	Pader Auka primary school	UPE	N/A	2,002	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town	Council	LCIV: ARUU		5,048,074	287,124
transfers of UPE capitation to pader Labongo primary school	pader labongo primary school		N/A		0
Transfers of UPE capitation to Olam byera primary school	Olam byera primary school	UPE	N/A	3,122	0
transfers of UPE capitation to ogom telela primary school	Ogom Telela primary school	UPE	N/A	4,883	0
LCII: Luna	o other gov't units(current)			10,402	0
Transfers of UPE capitation to pader ogany primary school	Pader ogany primary school	UPE	N/A	3,451	0
transfers of UPE capitation to Opolacen primary school	Opolacen primary school	UPE	N/A	4,292	0
Transfers of UPE capitation to pader ogom primary school	Pader Ogom primary schol	UPE	N/A	2,659	0
	Transfers to Lower Local Gove	ernments		84,896	0
LCII: Luna Item: 263102 LG Uncond	litional grants(current)			84,896	0
Transfers of support to decentralistion and 65% of LLGs revenues to all LLGs	nttonia grans(carrent)	District Unconditional Grant - Non Wage	N/A	14,517	0
Item: 263201 LG Condition Transfers of LGMSD funds for domestic development at LLGs	onal grants(capital)	LGMSD (Former LGDP)	N/A	70,379	0
LG Function: Secondary	Education			36,447	0
Lower Local Services Output: Secondary Capit LCII: Lagwai				36,447 36,447	0 0
Item: 263104 Transfers to Lagwai seed Senior secondary school	o other gov't units(current)	Conditional Grant to Secondary Education	N/A	36,447	0
Sector: Health				241,926	33,789

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town LG Function: Primary H		LCIV: ARUU		5,048,074 241,926	287,124 33,789
LCII: Luna	d other ward construction an	d rehabilitation		36,000 36,000	33,789 33,789
Item: 231001 Non-Reside Construction of Motury in Pader Town council	endal Buildings	LGMSD (Former LGDP)	Works Underway	36,000	33,789
			(Lujong United Ltd.)		
LCII: Luna	Fransfers to Lower Local Go	vernments		205,926 205,926	0 0
Item: 263102 LG Uncond Transfers under G tax compensation(support to decentralisation) and LLGs 65% LLRs	litional grants(current)	District Unconditional Grant - Non Wage	N/A	166,934	0
Item: 263201 LG Conditi	onal grants(capital)				
Transfers under LGMSD funds for domestic development in LLGs		LGMSD (Former LGDP)	N/A	38,992	0
Sector: Water and E	'nvironment			57,816	0
LG Function: Rural Wat	ter Supply and Sanitation			52,926	0
Capital Purchases Output: PRDP-Shallow LCII: Lagwai Item: 231007 Other Struc				7,709 7,709	0 0
constructionof shallow well.	Lutyek village	Conditional transfer for Rural Water	Completed	1 7,709	0
Output: Borehole drillin LCII: Acoro Item: 231007 Other Struc				45,000 22,500	0 0
Borehole construction	Pagwari East village	Conditional Grant to PAF monitoring	Completed	18,500	0
rehabilitation of boreholes	Kiteny east	Conditional Grant to PAF monitoring	Completed	4,000	0
LCII: Lagwai Item: 231007 Other Struc	tures			18,500	0
Borehole construction	Oloki lee village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Luna				4,000	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader T	Town Council	LCIV: ARUU	5,	048,074	287,124
Item: 231007 Other					
rehabilitation of boreholes	Lwala	Conditional Grant to PAF monitoring	Completed	4,000	0
Lower Local Servic					
=	toral Transfers to Lower Local	Governments		217	0
LCII: Luna Item: 263101 LG C	onditional grants(current)			217	0
Funds under conce		Donor Funding	N/A	217	0
world wide for					
monitoring water projects					
	ural Resources Management			4,890	0
Lower Local Servic	es toral Transfers to Lower Local	Covernments		4,890	0
LCII: Luna	total Transfers to Lower Local	Governments		4,890	0
Item: 263102 LG U	Inconditional grants(current)				
Tranafers under		District Unconditional	N/A	4,890	0
support to decentralisation/Ll 65% revenues	LG	Grant - Non Wage			
Sector: Social L	Development		2,	725,015	0
LG Function: Community Mobilisation and Empowerment				2,725,015	0
Lower Local Servic					
Output: Communi LCII: Luna	ty Development Services for LI	LGs (LLS)		2,614,323 2,614,323	0 0
	onditional grants(capital)			2,014,323	U
Transfers for		Other Transfers from	N/A	2,614,323	0
community NUSA projects in sub cou		Central Government			
Output: Multi sect	toral Transfers to Lower Local	Governments		110,692	0
LCII: Luna				110,692	0
Transfers for	nconditional grants(current)	District Unconditional	N/A	30,790	0
community activiti	ies	Grant - Non Wage	IV/A	30,790	U
under support to					
decentralisation ar 65% LLGs revenu					
	onditional grants(capital)				
Transfers for CCD		LGMSD (Former	N/A	79,902	0
community ptoject LLGS	S III	LGDP)			
Sector: Justice,	Law and Order			500,566	199,388
LG Function: Loca	al Police and Prisons			500,566	199,388
Page 13/					

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town	Council	LCIV: ARUU		5,048,074	287,124
LCII: Lagwai Item: 263104 Transfers to	Fransfers to Lower Local Gov o other gov't units(current)			500,566 120,379	199,388 9,295
Transfers of unconditional grant for wages at Pader Town council		Urban Unconditional Grant - Non Wage	N/A	120,379	9,295
LCII: Luna Item: 263102 LG Uncond	litional grants(current)			380,187	190,094
Transfers of urban unconditional grants, urban unconditional grant(wage component), to pader town council and support to decentralisation to other LLGs		Urban Unconditional Grant - Non Wage	N/A	262,556	131,278
Item: 263201 LG Condition Transfers of LGMSD to LLGs and equalisation to Pader Town council	ional grants(capital)	LGMSD (Former LGDP)	N/A	117,631	58,816
Sector: Public Secto	r Management			391,844	27,266
LG Function: District ar	nd Urban Administration			195,886	0
Capital Purchases Output: PRDP-Building LCII: Lagwai Item: 231007 Other Struc				195,886 30,000	0 0
Payment of Youth centre land		Equalisation Grant	Completed	30,000	0
LCII: Luna Item: 231002 Residential	Buildings			165,886	0
Completion of Pader Town council office Block		PRDP	Not Started	120,886	0
Item: 231007 Other Struct Procurement of 1 Public adress systems for council	etures	PRDP	Completed	15,000	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town	Council	LCIV: ARUU		,048,074	287,124
Procurement of 4 motorcycles for Admnistration, Audit and finance		PRDP	Completed	30,000	0
LG Function: Local Stat	tutory Bodies			177,917	17,958
Capital Purchases Output: Buildings & Ot LCII: Luna Item: 231007 Other Struct				142,000 142,000	0 0
Rehabilitation and equiping of DSC office block		PRDP	Not Started	80,000	0
Procurement of two solar batteries		PRDP	Not Started	4,000	0
Procurement of one photocopier for DSC		PRDP	Not Started	8,000	0
Procurement of 2 laptops		PRDP	Not Started	5,000	0
Procurement of public address systems		PRDP	Not Started	15,000	0
Procurement of filling cabinets for DSC Registry		PRDP	Not Started	1,000	0
Procurement of one scanner for		PRDP	Not Started	1,000	0
Fencing and window rectification in the clerks office		PRDP	Not Started	20,000	0
Procurement of photocopier(1)		PRDP	Not Started	8,000	0
Lower Local Services Output: Multi sectoral T LCII: Luna Item: 263102 LG Uncond	Transfers to Lower Local Go	vernments		35,917 35,917	17,958 17,958
Transfers under LGMSD to all the LLGs	mional granis(varioni)	LGMSD (Former LGDP)	N/A	4,408	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pader Town	n Council	LCIV: ARUU	5	,048,074	287,124
Transfers of unconditional grants(G tax compensation) and 65% of LLG revenues for all LLGs		District Equalisation Grant	N/A	31,509	17,958
	vernment Planning Services			18,041	9,308
Lower Local Services Output: Multi sectoral LCII: Lagwai Item: 263102 LG Uncon	Transfers to Lower Local G	Governments		18,041 11,175	9,308 5,875
Transfers for planning activities under suport to decentralistion and 65% of LLGs revenues		District Unconditional Grant - Non Wage	N/A	11,175	5,875
LCII: Luna Item: 263201 LG Condit				6,866	3,433
Transfers under LGMSD for planning services		LGMSD (Former LGDP)	N/A	6,866	3,433
Sector: Accountabi	lity			20,342	7,400
LG Function: Financia Lower Local Services	l Management and Account	ability(LG)		20,342	7,400
	Transfers to Lower Local G	Governments		20,342 20,342	7,400 7,400
Transfers under support to decentralisation and 65% LLGs revenues for revenue moblisation	-	District Unconditional Grant - Non Wage	N/A	13,848	6,000
Item: 263202 LG Uncon Transfers under LGMSD for production of reports in LLGs		LGMSD (Former LGDP)	N/A	6,494	1,400

2012/13 Quarter $\overline{2}$

visory Services es (LLS) gov't units(capital) port and Community Accestion and rehabilitations		N/A	618,931 92,565 92,565 92,565 92,565 92,565 153,064 81,564	98,718 23,141 23,141 23,141 23,141 0 0
port and Community Acception and rehabilitation	NAADS ss Roads	N/A	92,565 92,565 92,565 92,565 153,064 81,564	23,141 23,141 23,141 23,141
port and Community Acception and rehabilitation	NAADS ss Roads	N/A	92,565 92,565 92,565 153,064 81,564	23,141 23,141 23,141
gov't units(capital) port and Community Accel tion and rehabilitation	NAADS ss Roads	N/A	92,565 92,565 153,064 81,564	23,141 23,141 0
gov't units(capital) port and Community Accel tion and rehabilitation	NAADS ss Roads	N/A	92,565 92,565 153,064 81,564	23,141 23,141 0
port und Community Acce	NAADS ss Roads	N/A	92,565 153,064 81,564	23,141
port und Community Acce	NAADS ss Roads	N/A	153,064 81,564	0
and Community Acce	NAADS ss Roads	N/A	153,064 81,564	0
and Community Acce			81,564	
and Community Acce			81,564	0
	on		-	
	on			
rs .			73,845	0
es			33,915	0
	Roads Rehabilitation Grant	Completed	33,915	0
			39,930	0
es			,	
	Unspent balances – Conditional Grants	Completed	39,930	0
ainence (URF)			7,719	0
L. C. C. S			7,719	0
gov't units(current)		27/4	7.710	0
	Central Government	N/A	7,719	0
ring Services			71,500	0
ructures (Administra	ative)			0
inge			/1,500	0
ings	Other Transfers from	Not Started	71 500	0
	Central Government	Not Started	71,500	O
			148,399	2,500
d Primary Education			148,399	2,500
struction and rehabi	litation		77,001	2,500
			77,001	2,500
	PRDP	Works Underway	77,001	2,500
1	gov't units(current) ring Services ructures (Administra ngs	Other Transfers from Central Government ring Services ructures (Administrative) ngs Other Transfers from Central Government A Primary Education struction and rehabilitation	Aninence (URF) gov't units(current) Other Transfers from N/A Central Government ring Services ructures (Administrative) ngs Other Transfers from Not Started Central Government A Primary Education struction and rehabilitation	148,399 Struction and rehabilitation 177,001 177,109 177,001 177,001 177,109 177,109 177,109 177,109 177,001 177

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pajule		LCIV: ARUU		618,931	98,718
Lower Local Services Output: Primary School LCII: Ogago				71,398 15,139	0 0
transfers of UPE capitation to Angakotoke primary school	o other gov't units(current) Angakotoke primary school	UPE	N/A	4,849	0
Transfers of UPE capitation to Amoko Lagwai primary school	Amoko Lagwai primary school	UPE	N/A	5,373	0
transfers of UPE capitation to Ogago primary school	Ogago primary school	UPE	N/A	4,916	0
LCII: Oryang	a other coult visite (aviment)			8,718	0
transfers of UPE capitation to Ociga primary school	o other gov't units(current) Ociga primary school	UPE	N/A	4,470	0
transfers of UPE capitation to Lamogi omenykimac	Lamogi primary school	UPE	N/A	4,247	0
LCII: Otok				9,364	0
transfers of UPE capitation to Wangduku primary school	o other gov't units(current) Wangduku primary school	UPE	N/A	5,836	0
Transfers of UPE capitation to Otok primary school	Otok primary school	UPE	N/A	3,529	0
LCII: Paiula				12,408	0
transfers of UPE capitation toPaiula primary school	o other gov't units(current) Paiula primary school	UPE	N/A	6,153	0
transfers of UPE capitation to Kibong primary school	Kibong primary school	UPE	N/A	2,570	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pajule transfers of UPE capitation to Lanyatono primary school	Lanyatono primary school	<i>LCIV: ARUU</i> UPE	N/A	618,931 3,685	98,718 0
LCII: Palenga	o other gov't units(current)			12,815	0
transfers of UPE capitation to Lamogi Palenga primary school	Lamogi palenga primary school	UPE	N/A	4,470	0
transfers of UPE capitation to Loyonyero primary school	Loyonyero primary school	UPE	N/A	3,250	0
transfers of UPE capitation to St Joseph primary school	St Joseph primary school	UPE	N/A	5,095	0
LCII: Palwo				12,954	0
transfers of UPE capitation to Oguta primary school	o other gov't units(current) Oguta primary school	UPE	N/A	4,409	0
Transfers of UPE capitation to Awal primary school	Awal primary school	UPE	N/A	4,381	0
transfers of UPE capitation to Alim primary school	Alim primry school	UPE	N/A	4,164	0
Sector: Health				133,987	41,622
LG Function: Primary H	Healthcare			133,987	41,622
Capital Purchases Output: PRDP-Healthco LCII: Palenga Item: 231007 Other Struc	entre construction and rehabi	litation		11,000 11,000	0 0
Construction of drainable latrines in oguta HCII		PRDP	Not Started	11,000	0
Output: Staff houses con LCII: Palenga Item: 231007 Other Struc	nstruction and rehabilitation			39,522 39,522	0 0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pajule Retention and completion of staff house at oguta HCII		LCIV: ARUU Conditional Grant to PHC - development	Being Procured	618,931 39,522	98,718 0
Output: PRDP-OPD and LCII: Palwo Item: 231001 Non-Reside	l other ward construction and	rehabilitation		4,000 4,000	4,000 4,000
Extension of electric power to Pajule HCV	mun Bunungs	LGMSD (Former LGDP)	Completed	4,000	4,000
Lower Local Services Output: Basic Healthcar LCII: Palwo Item: 263104 Transfers to	e Services (HCIV-HCII-LLS) other gov't units(current)			79,465 79,465	37,622 37,622
Transfer to Pajule HcV		Conditional Grant to PHC - development	N/A (Normal transfers.)	79,465	37,622
Sector: Water and E	nvironmont		(INOTHIAI transfers.)	90,917	31,455
LG Function: Rural Wat				90,917	31,455
Capital Purchases Output: Other Capital LCII: Not Specified Item: 231007 Other Struct				6,000 6,000	0 0
supply and plant seedlings in the 6 sub counties (Acholibur,Pajule,Ogo m,Pader kilak,Awere & Latanya).		Donor Funding	Completed	6,000	0
Output: Spring protection LCII: Paiula Item: 231007 Other Struct				4,213 4,213	3,985 3,985
construction of 1 protected spring.	lacur village	Donor Funding	Completed	4,213	3,985
Output: Borehole drillin LCII: Not Specified Item: 231007 Other Struc				80,704 27,500	27,470 27,470
Borehole rehabilitation no.5	Lacektar in Palwo parish,Lanyatono A in Ogago parish,Paiula Lwala in Paiula parish,Orajobi in Oryang parish,Palenga Aywee in Palenga parish.	Donor Funding	Completed	27,500	27,470
LCII: Otok Item: 231007 Other Struct	tures			16,204	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Pajule		LCIV: ARUU		618,931	98,718
Borehole Construction	Akwera east.	Conditional Grant to PAF monitoring	Completed	16,204	0
LCII: Paiula Item: 231007 Other Struc	ctures			18,500	0
Borehole construction	Okodo A village	Conditional Grant to PAF monitoring	Completed	18,500	0
LCII: Palenga Item: 231007 Other Struc	ctures			18,500	0
Borehole construction	Erute East village	Conditional Grant to PAF monitoring	Completed	18,500	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Puranga		LCIV: ARUU		842,132	28,795
Sector: Agricultu	re			144,283	23,141
LG Function: Agricu	altural Advisory Services			92,565	23,141
Lower Local Services				0.0	****
Output: LLG Adviso LCII: Laminajiko	ory Services (LLS)			92,565 92,565	23,141 23,141
	rs to other gov't units(capital)			72,303	23,141
Puranga Sub-county		Conditional Grant for NAADS	N/A	92,565	23,141
LG Function: Distric	t Production Services			51,718	0
Capital Purchases					
Output: Other Capit LCII: Oret	tal			51,718	0 0
Item: 231007 Other S	tructures			15,000	U
construction of cattle		PMG	Being Procured	15,000	0
crushes					
LCII: Parwech				36,718	0
Item: 231007 Other S		20.40		ć = 40	
construction of latring in puranga	ne e	PMG	Not Started	6,718	0
Expansion ofRoad si Market	de	PRDP	Not Started	30,000	0
Sector: Works an	d Transport			174,579	0
LG Function: Distric	t, Urban and Community Access	Roads		64,079	0
Capital Purchases					
Output: Rural roads LCII: Laminajiko	construction and rehabilitation			56,573 56,573	0 0
Item: 231003 Roads a	and Bridges			30,373	U
Spot Improvement	, and the second	Roads Rehabilitation	Completed	56,573	0
CAR - Laminajiko- Ogonyo		Grant			
Lower Local Services					
<u>-</u>	ds Maintainence (URF)			7,506	0
LCII: Aringa	rs to other gov't units(current)			7,506	0
Puranga Sub-County		Other Transfers from	N/A	7,506	0
Turungu Sub County	,	Central Government	17/11	7,500	O .
	t Engineering Services			110,500	0
Capital Purchases	Other Characteristic (Advisor to the)		110 500	•
Cutput: Buildings & LCII: Laminajiko	Other Structures (Administration	ve)		110,500 110,500	0 0
Item: 231002 Residen	ntial Buildings			110,000	3

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Puranga Puranga Extension staff house		LCIV: ARUU Unspent balances – Other Government Transfers	Completed	842,132 71,500	28,795 0
Puranga subcounty chief house construction	1	Other Transfers from Central Government	Not Started	39,000	0
	ury and Primary Education			324,296 287,849	2,500 2,500
Capital Purchases Output: PRDP-Classroo LCII: Laminajiko Item: 231007 Other Struc	om construction and rehabilit	ation		231,002 154,001	2,500 2,500
Construction of 3 class room block in Laminajiko primary school		PRDP	Works Underway	77,001	2,500
Construction of 3 classrooms block in Lakoga primary school		SFG	Being Procured	77,001	0
LCII: Parwech Item: 231007 Other Struc	ctures			77,001	0
Construction of 3 class room block in tee okutu primary school		PRDP	Completed	77,001	0
Lower Local Services Output: Primary School LCII: Apwo Item: 263104 Transfers to	ds Services UPE (LLS) to other gov't units(current)			56,847 8,657	0 0
transfers of UPE capitation to Lakoga Primary school	Lakoga primary schol	UPE	N/A	3,752	0
Transfers or UPE capitatio to puranga primary school	Puranga primary school	UPE	N/A	4,905	0
LCII: Aringa Item: 263104 Transfers to transfers of UPE capitation to Loborom primary school	o other gov't units(current) Loborom primary school	UPE	N/A	11,489 3,183	0

2012/13 Quarter $\overline{2}$

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Puranga Transfers of UPE capitation to Aringa primary school	Aringa primary school	LCIV: ARUU UPE	N/A	842,132 4,883	28,795 0
transfers of UPE capitation to Awere Lakoga primary schol	Awere Lakoga primary school	UPE	N/A	3,423	0
LCII: Laminajiko Item: 263104 Transfers to	other gov't units(ourrent)			7,988	0
Tranfers of UPE capitation to Pope john paul primary school	Pope john paul primary school	UPE	N/A	3,400	0
transfers of UPE capitation to Laminajiko primary school	Laminajiko primary school	UPE	N/A	4,587	0
LCII: Laminicwida Item: 263104 Transfers to	other gov't units(current)			8,339	0
Transfers of UPE capitation to Odum primary school	Odum primary schol	UPE	N/A	3,144	0
transfers of UPE capitation to Lamincwida primary schol	Laminewida primary school	UPE	N/A	5,195	0
LCII: Oret	d			9,399	0
Item: 263104 Transfers to Transfers of UPE capitation to Ludel primary school	Ludel primary school	UPE	N/A	2,910	0
Transfers of UPE capitation to Abalokodi primary school	Abalokodi primary school	UPE	N/A	3,049	0
transfers of UPE capitation to Oret central primary school	Oret central primary school	UPE	N/A	3,439	0
LCII: Parwech Item: 263104 Transfers to	other gov't units(current)			10,976	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Puranga transfers of UPE capitation to Adongkena primary school	Adongkena primary school	LCIV: ARUU UPE	N/A	842,132 3,439	28,795 0
Transfers of UPE capitation to Ogonyo primary school	Ogonyo primary school	UPE	N/A	4,883	0
transfers of UPE capitation to Teeokutu primary school	Teeokutu primary school	UPE	N/A	2,654	0
LG Function: Secondary Lower Local Services Output: Secondary Cap LCII: Laminajiko Item: 263104 Transfers to				36,447 36,447 36,447	0 0 0
Puranga senior Secondary school		Conditional Grant to Secondary Education	N/A	36,447	0
Sector: Health LG Function: Primary H Capital Purchases	lealthcare			139,667 139,667	3,154 3,154
=	entre construction and rehabi	litation		47,000 11,000	0 0
Construction of dainable latrine/bathing shelter in ogonyo HCII		PRDP	Not Started	11,000	0
LCII: Parwech Item: 231001 Non-Reside	ential Buildings			36,000	0
Completion of maternity word in Puranga HC3	onun Bunungo	PRDP	Being Procured	36,000	0
Output: PRDP-Staff how LCII: Apwo Item: 231002 Residential	uses construction and rehabili	itation		86,000 86,000	0 0
Construction of Staff House in Puranga HCIII	-	PRDP	Being Procured	86,000	0
Lower Local Services Output: NGO Basic Hea LCII: Parwech Item: 263104 Transfers to	althcare Services (LLS) o other gov't units(current)			6,667 6,667	3,154 3,154

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Puranga		LCIV: ARUU		842,132	28,795
Transfers to All saints Hc in Puranaga	S	Conditional Grant to NGO Hospitals	N/A	6,667	3,154
			(Transfer to PNFP)		
Sector: Water and	Environment			59,308	0
LG Function: Rural V	Vater Supply and Sanitation			59,308	0
Capital Purchases					
· · · · · · · · · · · · · · · · · · ·	of public latrines in RGCs			18,308	0
LCII: Parwech				18,308	0
Item: 231001 Non-Res	-				
construction of 4 stand Line VIP Latrine in	ce	Conditional Grant to	Being Procured	18,308	0
Puranga market.		PAF monitoring			
Output: Borehole dril	ling and rehabilitation			4,000	0
LCII: Oret				4,000	0
Item: 231007 Other Str	ructures				
rehabilitation of boreholes	Loborom p/s	Conditional Grant to PAF monitoring	Completed	4,000	0
Output: PRDP-Boreh	ole drilling and rehabilitation			37,000	0
LCII: Apwo				18,500	0
Item: 231007 Other Str	ructures				
Borehole drilling	Lwala	Conditional transfer for Rural Water	Completed	18,500	0
LCII: Oret				18,500	0
Item: 231007 Other Str	ructures				
Borehole drilling	Wii Omal	Conditional transfer for Rural Water	Completed	18,500	0

2012/13 Quarter 2

Description	Specific Location	Source of Funding	Status / Level	Budget	Spent
LCIII: Not Spec	cified	LCIV: Not Specifi	ed	2,733	44,829
Sector: Health				0	44,829
LG Function: Prima	ary Healthcare			0	44,829
Outputs Provided					
-	e Management Services			0	44,829
LCII: Not Specified				0	44,829
Item: 211103 Allow	ances		27/1		24004
Not Specified		Other Transfers from Central Government	N/A	0	34,891
Item: 221009 Welfar	re and Entertainment				
Not Specified		Conditional Grant to PHC - development	N/A	0	517
Item: 221011 Printir	ng, Stationery, Photocopying and	Binding			
Not Specified		Donor Funding	N/A	0	1,757
Item: 221014 Bank (Charges and other Bank related c	osts			
Not Specified		Conditional Grant to PHC - development	N/A	0	482
Item: 263104 Transf	ers to other gov't units(current)				
Not Specified		Not Specified	N/A	0	7,182
Sector: Social D	evelopment			2,733	0
LG Function: Com	munity Mobilisation and Empow	verment		2,733	0
Lower Local Service	es				
-	y Development Services for LL	Gs (LLS)		2,733	0
LCII: Not Specified Item: 263104 Transf	Ters to other gov't units(current)			2,733	0
Operational support to Disability and elderly coordination		Special grants	N/A	2,733	0

2012/13 Quarter 2

Checklist for QUARTER 2 Performance Report Submission

This is an automated checklist which shows whether data has been entered into the areas which are required for a complete quarterly submission. It does not verify the quality of the data that has been entered. A complete checklist is therefore a necessary, but not sufficient condition for a satisfactory submission.

Revenue Performance

The tables below show whether information has been for revenue performance and the associated narrative section:

Overall Receipts

Vote Function, Project and Program	LG Revenues
LG Revenue Data	Data In

Revenue Narrative

Vote Function, Project and Program	Narrative
Overall Revenue Narrative	Data In

Workplan Performance Reports

The tables below show whether the required information for a complete submission for each departement workplan performance reports have been prepared.

Workplan Revenues

Depa	rtment Workplan	Workplan Revenues
1a	Administration	Data In
2	Finance	Data In
3	Statutory Bodies	Data In
4	Production and Marketing	Data In
5	Health	Data In
6	Education	Data In
7a	Roads and Engineering	Data In
7b	Water	Data In
8	Natural Resources	Data In
9	Community Based Services	Data In
10	Planning	Data In
11	Internal Audit	Data In

Expenditures on Outputs

Depa	Department Workplan	
1a	Administration	Data In
2	Finance	Data In
3	Statutory Bodies	Data In

2012/13 Quarter 2

Checklist for QUARTER 2 Performance Report Submission

4	Production and Marketing	Data In
5	Health	Data In
6	Education	Data In
7a	Roads and Engineering	Data In
7b	Water	Data In
8	Natural Resources	Data In
9	Community Based Services	Data In
10	Planning	Data In
11	Internal Audit	Data In

Output Indicators and Location

Department Workplan		Indicator Level	Location + Description	Reasons + Challenges
1a	Administration	Data In	Data In	Data In
2	Finance	Data In	Data In	Data In
3	Statutory Bodies	Data In	Data In	Data In
4	Production and Marketing	Data In	Data In	Data In
5	Health	Data In	Data In	Data In
6	Education	Data In	Data In	Data In
7a	Roads and Engineering	Data In	Data In	Data In
7b	Water	Data In	Data In	Data In
8	Natural Resources	Data In	Data In	Data In
9	Community Based Services	Data In	Data In	Data In
10	Planning	Data In	Data In	Data In
11	Internal Audit	Data In	Data In	Data In

Workplan Narrative

Depa	artment Workplan	Narrative
1a	Administration	Data In
2	Finance	Data In
3	Statutory Bodies	Data In
4	Production and Marketing	Data In
5	Health	Data In
6	Education	Data In
7a	Roads and Engineering	Data In
7b	Water	Data In
8	Natural Resources	Data In
9	Community Based Services	Data In
10	Planning	Data In
11	Internal Audit	Data In